Contractor _____ Coordinates _____ Project _____ Hole No. R88-462

Drill Type _____ Casing Depth _____ State _____ Sheet 5 of _____

Hole Size _____ Bearing _____ Inclination _____ Date Started _____ Property _____

Collar Elev. _____ Final Depth _____ Date Completed _____ Hole Surveyed _____

| DISTANCE (feet) | GRAPHIC LOGS: ALTERATION (1 Weak, 2 Moderate, 3 Strong) | TOTAL SULFIDES (vol %) | ROCK CODE | ORE CODE | DOWN HOLE LOCATION: DISTANCE DOWN HOLE (feet) | ELEVATION | GEOLOGIC NOTES: ROCK TYPE | DESCRIPTION: MINERALOGY, ALTERATION, TEXTURES, GRAIN SIZE, FRAGMENT SIZE | MINERALIZATION: DISTRIBUTION Massive, Disseminated, Veintill, Replacement / TYPE | ASSAY Au | ASSAY Ag |
|---|---|---|---|---|---|---|---|---|---|---|---|
| | | | 60 | 1 | 700-705 | | Ttp | | | | |
| | | | 10 | | | | PC | 707 – 785 PRECAMBRIAN SCHIST | (705 – 710) 15-20% $FeS_2$ loose | | |
| | | | | | | | | | (710 – 765) 3-4% $FeS_2$ diss fractures. | | |
| | | | | | 720-725 | | | | | | |
| | | | | | 745-750 | | | (745-780) 5-10% Ttp, PC chert chips | | | |
| | | | | | | | | | (765-770) 7-9% $FeS_2$ diss | | |
| | | | | | 770-775 | | | | (770 – 785) 2-4% $FeS_2$ diss | | |
| | | | 60 | | | | Ttp | 785 – 800 TRACHYTE PORPHYRY | (785 – 850) 1-3% $FeS_2$ diss | | |
| | | | | | 795-800 | | | | | | |
| | | | 10 | | | | PC | 800 – 850 PRECAMBRIAN SCHIST | | | |
| | | | | | 820-825 | | | | | | |
| | | | | | 845-850 | | | | | | |
| | | | | | | | | HOLE TD @ 850' | | | |

DRILL CUTTING LOG

Logged by: _____