POOR LEGIBILITY

ONE OR MORE PAGES IN THIS DOCUMENT ARE DIFFICULT TO READ
DUE TO THE QUALITY OF THE ORIGINAL

3130

CH2M HILL
155 Grand Avenue
Suite 1000
Oakland, CA 94612
P.O. Box 12681
Oakland, CA 94604-2681
Tel 510.251.2426
Fax 510.893.8205

CH2MHILL

October 28, 2004

277085.17.30

Ms. Paula Bisson
United States Environmental Protection Agency
75 Hawthorne Street, CMD-4-2
San Francisco, CA 94105

Subject: Summary Report for the Site Characterization and Removal Action for Polychlorinated Biphenyls at Building 84A, Investigation Area D1

Dear Ms. Bisson:

Enclosed is the Summary Report for the Site Characterization and Removal Action for Polychlorinated Biphenyls at Building 84A, Investigation Area D1 for Mare Island, Vallejo, California.

This document was prepared by Lennar Mare Island as part of the scope of the Environmental Services Cooperative Agreement to complete remaining environmental work at Mare Island and in accordance with the Consent Agreement between LMI, City of Vallejo, and DTSC.

Please submit your comments to Paul Scherbak or me at the above address or via e-mail at Jeff.Morris@ch2m.com by November 28, 2004.

If you have any questions regarding this document, please contact me or Paul Scherbak at (510) 587-7593.

Sincerely,

CH2M HILL

Jeffery C. Morris, P.E.

Copy to (with enclosures):

Ms. Carolyn d'Almeida
U.S. Environmental Protection Agency
75 Hawthorne Street, SFD-8-1
San Francisco, CA 94105

Mr. Max Weintraub
U.S. Environmental Protection Agency
75 Hawthorne Street, CMD-4-2
San Francisco, CA 94105

Ms. Sheila Roebuck
Lennar Mare Island
690 Walnut Avenue, Suite 100
Vallejo, CA 94592

Mr. Gil Hollingsworth
City of Vallejo,
Mare Island Conversion Division
555 Santa Clara Street
Vallejo, CA 94590-5934

Ms. Roberta Schaftel
Adult Services Librarian
John F. Kennedy Library
505 Santa Clara Street
Vallejo, CA 94590

Mr. Bob Palmer
Caretaker Site Office, SF Bay
410 Palm Ave., Bldg. 1, Suite 161
San Francisco, CA 94130
(2 copies for Mare Island RAB library)

Mr. Henry Chui
California Environmental Protection Agency,
Department of Toxic Substances Control
700 Heinz Avenue, Suite 200
Berkeley, CA 94710-2737

Mr. Gordon Hart
Paul, Hastings, Janofsky, Walker, LLP
55 Second Street, 24th Floor
San Francisco, CA 94105-3411

Ms. Myrna Hayes
816 Branciforte Street
Vallejo, CA 94590

Ms. Lea Loizos
Arc Ecology
833 Market Street
San Francisco, CA 94103

Additional CH2M HILL copies:
Jeff Morris
Jill Bensen
Carla Duncan
Jim Robbins
Melanie Goode
Sarah Reindel

Copy to (without enclosures):

Dr. Tom Charon, M.D.
Solano County Department of Public Health
275 Beck Avenue
Fairfield, CA 94533

Mr. Steven Goldbeck
San Francisco Bay Commission
50 California Street, Suite 2600
San Francisco, CA 94102

Mr. Dennis Kalson
Solano County Department of
Environmental Health Management
470 Chadbourne Road, Suite 200
Fairfield, CA 94534

Ms. Patricia Port
U.S. Department of Interior
1111 Jackson Street, Suite 520
Oakland, CA 94607

Mr. Adam Chavez
1031 Florida Street
Vallejo, CA 94590-5513

Mr. Gerald Karr
149 Garden Court
Vallejo, CA 94591

Ms. Michele Benson
U.S. Environmental Protection Agency
75 Hawthorne Street, ORC-3-1
San Francisco, CA 94105

Mr. Starr Dehn
CH2M HILL
2485 Natomas Park Drive, Suite 600
Sacramento, CA 95833-2937

Mr. Mike Racette
Bay Area Air Quality Management District
939 Ellis Street
San Francisco, CA 94109

Ms. Beckye Stanton, Ph.D.
U.S. Fish and Wildlife Service
2800 Cottage Way, Room W-2605
Sacramento, CA 95825

Ms. Laurie Sullivan
National Oceanic and Atmospheric
Administration
75 Hawthorne Street, 9th Floor
San Francisco, CA 94105

Mr. Donald Parker
Vallejo Fire Department
970 Nimitz Street
Vallejo, CA 94592

Mr. Kenneth Browne
109 El Camino Real
Vallejo, CA 94590

Mr. Albert T. Iliff
260 American Canyon Road, Sp. 119
Vallejo, CA 94503

Mr. James O'Loughlin
1449 Sheridan Drive
Napa, CA 94558

Summary Report

Site Characterization and Removal Action for Polychlorinated Biphenyls at Building 84A, Investigation Area D1 Mare Island, Vallejo, California

Prepared for

Regulatory Agencies

October 2004

CH2MHILL
155 Grand Avenue, Suite 1000
Oakland, CA 94612

SFO/043020001

Contents

Acronyms and Abbreviations

µg	micrograms
bgs	below ground surface
CA/FO	Consent Agreement/Final Order
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act of 1980
cm^2	square centimeters
DTSC	Department of Toxic Substances Control
EETP	Eastern Early Transfer Parcel
IA	Investigation Area
LMI	Lennar Mare Island
mg/kg	milligrams per kilogram
Navy	United States Department of the Navy
ND	not detected
NFA	No Further Action
PCB	polychlorinated biphenyls
PRG	preliminary remediation goal
SSPORTS	Supervisor of Shipbuilding Portsmouth
TSCA	Toxic Substances Control Act
UL	Unknown Location
USEPA	United States Environmental Protection Agency

1.0 Introduction

This report, prepared in accordance with 40 CFR 761.61 (a), provides a summary of the polychlorinated biphenyl (PCB) cleanup at the Building 84A Unknown Location (UL)#01 on the Mare Island Eastern Early Transfer Parcel (EETP). CH2M HILL prepared this document in compliance with the Consent Agreement and Final Order (CA/FO) between the United States Environmental Protection Agency (USEPA), United States Department of the Navy (Navy), with the City of Vallejo and Lennar Mare Island (LMI) as intervenors (USEPA et al. 2001). The CA/FO sets forth the Toxic Substances Control Act (TSCA) requirements for the EETP. Paragraph 12 of the CA/FO is applicable to Building 84A UL#01 and requires that any cleanup of PCBs at Building 84A UL#01 must satisfy the requirements of 40 CFR 761.61.

The cleanup of PCB contamination consisted of a concrete floor removal action and was conducted in accordance with the regulatory agency approved *Notification Regarding Self-implementing On-site Cleanup and Disposal of Polychlorinated Biphenyl Remediation Waste at Building 84A Within Investigation Area D1* (Notification) (CH2M HILL 2004) and 40 CFR 761.61(a), self-implementing on-site cleanup and disposal of PCB remediation waste. The objectives of the 2004 cleanup action were achieved, and Building 84A UL#01 meets the criteria for permanent site closure.

The remainder of the document is divided as follows: Section 2.0 provides a description of the site background and previous sampling efforts. Section 3.0 provides a description of the removal action performed at Building 84A UL#01 in September 2004, including a description of concrete removal, verification sampling activities, and analytical results. Section 4.0 provides the rationale for site closure, and Section 5.0 provides conclusions for this document. Section 6.0 provides references used in the preparation of this document.

2.0 PCB Site Identification and Background

Based on review of historical records and analytical results for additional sampling, one PCB site has been identified at Building 84A, located in Investigation Area (IA) D1. PCB site Building 84A UL#01 is a stain-specific location on the concrete/tile floor inside of Building 84A. The source of the stain is unknown.

In February 1995, Supervisor of Shipbuilding Portsmouth (SSPORTS) personnel collected three samples from concrete, five samples from tile, and one metal sample from Building 84A, as shown in Table 2-1. These samples were a combination of solid and wipe samples. Data from two of the three concrete samples were missing from the Navy files, and therefore the PCB concentrations for those sample locations are unknown. The PCB concentration in the third concrete sample was 0.73 micrograms per 100 square centimeters (µg/100 cm^2). PCBs were not detected in the tile samples above the laboratory reporting limits, and PCBs were detected in the metal sample at a concentration of 1.12 milligram per kilogram (mg/kg) (Table 2-1).

As there were no analytical data reports available in the Navy files to confirm some of these sample results, CH2M HILL performed additional sampling and laboratory analysis in April 2004 to replace the missing sample results for the two concrete samples. In April 2004, CH2M HILL collected two concrete samples from approximately the same locations as the previous two concrete samples with missing data. PCB concentrations in these two samples were 0.867 mg/kg and 1.72 mg/kg, respectively, as shown in Table 2-1. In addition, CH2M HILL collected one metal wipe sample from the approximate location of the previous metal sample, as the units of the previous results (mg/kg) did not correspond with the medium (i.e., PCB samples for metals are usually collected as wipe samples with units of µg/100 cm^2). During an April 2004 site visit, there was no visible evidence that SSPORTS collected solid samples from the metal. PCBs were not detected above the laboratory reporting limit in the CH2M HILL metal wipe sample.

Figure 2-1 shows the previous sampling locations and the analytical results for each sample. A summary of the PCB results are shown in Table 2-1. (Complete analytical data were provided in Attachment A of the Notification [CH2M HILL 2004].)

TABLE 2-1
Sample Results for Building 84A UL#01 – February 1994 and April 2004
PCB Site Building 84A, Investigation Area D1, Mare Island, Vallejo, California

Sample Number	Sample Matrix	Sample Date	PCB Concentration	Comments
4357-0070	Tile	02/1995	ND (<0.1 µg/100 cm²)	
4357-0071	Concrete	02/1995	Unknown	
4357-0072	Concrete	02/1995	Unknown	
4357-0073	Metal	02/1995	1.12 mg/kg	Result in mg/kg units does not match media and observations during April 2004 site visit.
4357-0064	Tile	02/1995	ND (<0.1 µg/100 cm²)	
4357-0065	Concrete	02/1995	0.73 µg/100 cm²	
4357-0067	Tile	02/1995	ND (<0.1 µg/100 cm²)	
4357-0068	Tile	02/1995	ND (< 0.1 mg/kg)	Result in mg/kg units does not match media and observations during April 2004 site visit.
4357-0069	Tile	02/1995	ND (<0.1 µg/100 cm²)	
B84A-0072-C0	Concrete	04/2004	0.867 mg/kg	Resample of location 4357-0071
B84A-0073-C0	Concrete	04/2004	1.72 mg/kg	Resample of location 4357-0072
B84A-0074-W0	Metal	04/2004	ND (<0.33 µg/100 cm²)	Resample of location 4357-0073

Notes:
UL = Unknown Location.
mg/kg = milligrams per kilogram.
µg/100 cm^2 = micrograms per 100 square centimeters.
ND = not detected (laboratory reporting limit in parenthesis).


MARE ISLAND VICINITY MAP
VALLEJO
MARE ISLAND STRAIT
SAN PABLO BAY
BUILDING 84A UL#01
1240
84
84A
4357-0065 (2/23/1995)
0.73 (µg/100 cm²)
4357-0064 (2/23/1995)
ND (<0.1 µg/100 cm²)
4357-0073 (2/23/1995)
1.12 mg/kg
B84A-0074-W0 (4/21/2004)
ND (<0.33 µg/100 cm²)
4357-0071 (2/23/1995)
Unknown
B84A-0072-C0 (4/21/2004)
0.867 mg/kg
4357-0069 (2/23/1995)
ND (<0.1 µg/100 cm²)
4357-0070 (2/23/1995)
ND (<0.1 µg/100 cm²)
4357-0072 (2/23/1995)
Unknown
B84A-0073-C0 (4/21/2004)
1.72 mg/kg
4357-0067 (2/23/1995)
ND (<0.1 µg/100 cm²)
4357-0068 (2/23/1995)
ND (<0.1 mg/kg)
PETALUMA AV
LEGEND
PCB SAMPLE LOCATIONS
(Locations Shown are Approximate)
ROADS
STRUCTURES
N
0
15
Feet
SAMPLE LOCATION — 4357-0070 (2/23/1995)
PCB CONCENTRATION — ND (<0.1 µg/100 cm²)
SAMPLE COLLECTION DATE
NOTES:
1. ND = NOT DETECTED ABOVE LABORATORY REPORTING LIMIT
2. µg/100 cm² = MICROGRAMS PER 100 CENTIMETER SQUARED
3. mg/kg = MILLIGRAMS PER KILOGRAM
FIGURE 2-1
SAMPLE LOCATIONS AT
BUILDING 84A UL#01
INVESTIGATION AREA D1
LENNAR MARE ISLAND, VALLEJO, CALIFORNIA
CH2MHILL
RDD \\LOKI\PROJECTS\RDDGIS\MARE_ISLAND\MXDS\PCB\FIG2-1_PREVPCB.MXD FIG2-1_PREVPCB.PDF 10/14/2004 13:57:36

3.0 2004 Removal Action Summary

The concrete floor removal action at Building 84A UL#01 was conducted on September 28 and 29, 2004, in accordance with the Notification (CH2M HILL 2004). The objective of the cleanup action was to remove PCB-impacted concrete at the one location where the PCB concentration exceeded the cleanup goal of 1 mg/kg (B84A-0073-C0 at 1.72 mg/kg), as shown on Table 2-1 and Figure 2-1. The cleanup action area also included the adjacent sample location B84A-0072-C0 (0.867 mg/kg). Analytical data sheets for the verification sampling are included in Appendix A. Photo documentation of the 2004 removal action is presented in Appendix B.

The entire thickness of PCB-impacted concrete was removed from a 4-foot by 12-foot area (48 square feet) around B84A-0072-C0 and B84A-0073-C0 in Building 84A UL#01. The thickness of the concrete floor ranged from approximately three to four inches. While performing the concrete removal action, a void beneath the concrete removal area was encountered. The void is approximately 4 feet below the bottom of the concrete floor removal area and has a soil surface. The void is likely a crawl space beneath the building and only contains piping. No asbestos piping or insulation was observed.

Before the removed concrete was replaced, three soil verification samples were collected from the bottom of the void. Figure 3-1 presents the locations of the concrete removal area and soil verification samples. The verification samples were collected in accordance with 40 CFR 761 Subpart O. The soil samples were submitted to the CH2M HILL Applied Sciences Group for analysis of PCBs by USEPA Method SW8082. A comprehensive list of the analytical methods, reporting limit objectives, and quality assurance/quality control requirements for samples can be found in the *Quality Assurance Project Plan* (CH2M HILL 2001). Analytical data sheets for the verification sampling are included in Appendix A and a summary of the analytical data is presented in Table 3-1.

PCBs were not detected above laboratory reporting limits in two of the three verification samples. PCBs were only detected in one verification sample (B84AUL01-0807-S0.5) at a concentration of 0.0849 mg/kg. This concentration does not exceed the cleanup goal of 1 mg/kg and, therefore, further removal actions were not performed.

The removed concrete was directly placed into steel bins and temporarily stored on-site prior to the receipt of waste characterization sample results. The concrete was replaced and restored to the previous site conditions. A total of approximately one cubic yard of concrete was removed from Building 84A UL#01, transported off-site and disposed of at the Kettleman Hills waste disposal facility, located in Kettleman City, California. Appendix C provides the hazardous waste manifest for the transport and disposal of this waste.

TABLE 3-1
PCB Verification Sampling Results at Building 84A UL#01
PCB Site Building 84A, Investigation Area D1, Mare Island, Vallejo, California

Verification Sample Number	Aroclor-1260 Concentration[a] (mg/kg)	Sample Date	Sample Location
B84AUL01-0805-S0.5	ND (< 0.0361)	09/30/2004	Soil beneath western end of concrete removal area
B84AUL01-0806-S0.5	ND (< 0.0313)	09/30/2004	Soil beneath central portion of concrete removal area
B84AUL01-0807-S0.5	0.0849	09/30/2004	Soil beneath eastern end of concrete removal area

Notes:
[a] All other Aroclors were not detected above laboratory reporting limits.
ND = not detected (laboratory reporting limit)

MARE ISLAND VICINITY MAP



1240

84

84A

B84AUL01-0807-S0.5
0.0849 mg/kg

B84AUL01-0806-S0.5
ND (<0.0313 mg/kg)

B84AUL01-0805-S0.5
ND (<0.0361 mg/kg)

PETA

LEGEND

PCB VERIFICATION SAMPLE LOCATIONS
(Locations Shown are Approximate)

APPROXIMATE LOCATION OF CONRETE REMOVAL

ROADS

STRUCTURES

SAMPLE LOCATION — B84AUL01-0805-S0.5
PCB CONCENTRATION — ND (<0.0361 mg/kg)
SAMPLE COLLECTION DATE

0 15
Feet

N

NOTES:
1. ND = NOT DETECTED ABOVE LABORATORY REPORTING LIMIT
2. mg/kg = MILLIGRAMS PER KILOGRAM

FIGURE 3-1
PCB VERIFICATION SAMPLING RESULTS AT BUILDING 84A UL#01

INVESTIGATION AREA D1
LENNAR MARE ISLAND, VALLEJO, CALIFORNIA

CH2MHILL

RDD L:\OKI PROJECTS\RDDGIS\MARE_ISLAND\MXDS\PCB\FIG3-1_VERIFPCB.MXD FIG3-1_VERIFPCB.PDF 10/15/2004 12:22:05

4.0 PCB Site Closure Process

The *Final Polychlorinated Biphenyl Work Plan* (CH2M HILL 2003) illustrates the process for PCB site closure under CERCLA and TSCA.

At Building 84A UL#01, PCB cleanup was performed in September 2004. No further sampling or cleanup is necessary at this site. Concrete from Building 84A UL#01 was removed where necessary. The maximum remaining PCB concentration at Building 84A UL#01 is 0.0849 mg/kg in soil beneath the concrete floor removal area. Therefore, this site is in compliance with the PCB cleanup levels for porous media in high-occupancy areas, as provided in 40 CFR 761.61(a)(4). A No Further Action (NFA) determination under TSCA would be protective of human health and the environment at Building 84A UL#01. In compliance with this process, Figure 4-1 provides a flowchart illustrating the PCB site closure process, with the path for Building 84A UL#01 highlighted.



Notes: EPA CAFO # = EPA Consent Agreement and Final Order paragraph number

NFA = No further action

O+M = Operations and Maintenance

FIGURE 4-1
PATH FOR PCB SITE CLOSURE AT BUILDING 84A UL#01
LENNAR MARE ISLAND, VALLEJO, CALIFORNIA

5.0 Conclusions

In February 1995, SSPORTS personnel collected samples from concrete, tile, and metal from Building 84A UL#01. As there were no analytical data reports available in the Navy files to confirm some of these sample results, CH2M HILL performed additional sampling to replace the missing sample results for two concrete samples and one metal sample. In April 2004, CH2M HILL collected two concrete samples from approximately the same locations as the previous two concrete samples with missing data. PCB concentrations in one of the concrete samples exceeded 1 mg/kg. Concrete removal actions were conducted at this location within Building 84A UL#01 to remove PCB concentrations in concrete that exceeded 1 mg/kg.

Verification sampling results following the concrete removal action had a maximum remaining PCB concentration of 0.0849 mg/kg in the soil beneath the removal area. The maximum remaining PCB concentration in a wipe sample on the building floor at Building 84A UL#01 is 0.73 µg/100 cm^2.

NFA under TSCA is appropriate for Building 84 UL#01 because the maximum remaining concentrations of PCBs do not exceed the PCB cleanup levels in high-occupancy areas (1 mg/kg for solid samples and 10 µg/100 cm^2 for wipe samples), as provided in 40 CFR 761.61(a)(4). An NFA under TSCA would be protective of human health and the environment at Building 84A UL#01. Consequently, in accordance with Paragraph 6 of the CA/FO, it is requested that USEPA issue an NFA determination for Building 84A UL#01.

6.0 References

CH2M HILL. 2001. *Final Quality Assurance Project Plan*. November.

_____. 2003. *Final Polychlorinated Biphenyl Work Plan*. March 7.

_____. 2004. *Notification Regarding Self-Implementing On-site Cleanup and Disposal of Polychlorinated Biphenyl Remediation Waste at Building 84A, Eastern Early Transfer Parcel, Mare Island, Vallejo, California*. August.

United States Environmental Protection Agency, United States Department of the Navy, the City of Vallejo, and Lennar Mare Island. 2001. *Complaint/Consent Agreement and Final Order between Lennar Mare Island, the City of Vallejo, the U.S. Department of the Navy, and the U.S. Environmental Protection Agency Region IX*. EPA Docket No. TSCA-9-2002-0002. December 20.

Appendix A
2004 Removal Action Analytical Data

1A

ORGANICS ANALYSIS DATA SHEET

Field Sample ID: **B84AUL01-0805-S0.5**

Lab Name: CH2M HILL/LAB/CVO Contract #: 920594.OTC

Lab Code: CVO Case No.: D4223 SAS No.: D4223 SDG No.: D4223

Matrix: SOIL Lab Sample ID: D422301

Sample Amt.: 10.018 g Lab File ID: 007F0701.D

% Moisture: 9 Decanted: Y Date Received: 10/01/04

Extraction: Sonc Date Extracted: 10/01/04

Extract Vol.: 5 ml Date Analyzed: 10/01/04

Injection Vol.: 3.0 ul Dilution Factor: 1

GPC Cleanup: N Sulfur Cleanup: Y

Concentration Units: ug/Kg

CAS #	Analyte	MDL	PQL	Result	Confirm	Q
12674-11-2	PCB-1016	2.51	36.1	36.1		U
11104-28-2	PCB-1221	10.4	36.1	36.1		U
11141-16-5	PCB-1232	6.88	36.1	36.1		U
53469-21-9	PCB-1242	4.32	36.1	36.1		U
12672-29-6	PCB-1248	5.14	36.1	36.1		U
11097-69-1	PCB-1254	2.68	36.1	36.1		U
11096-82-5	PCB-1260	2.68	36.1	36.1		U

Surrogate	% Rec.	QC Limits	Qualifier
Decachlorobiphenyl	93.9	25-143	

Comments:
Possible technical chlordane contamination.

1A

ORGANICS ANALYSIS DATA SHEET

Field Sample ID: **B84AUL01-0806-S0.5**

Lab Name: CH2M HILL/LAB/CVO Contract #: 920594.OTC

Lab Code: CVO Case No.: D4223 SAS No.: D4223 SDG No.: D4223

Matrix: SOIL Lab Sample ID: D422302

Sample Amt.: 11.368 g Lab File ID: 008F0801.D

% Moisture: 7 Decanted: Y Date Received: 10/01/04

Extraction: Sonc Date Extracted: 10/01/04

Extract Vol.: 5 ml Date Analyzed: 10/01/04

Injection Vol.: 3.0 ul Dilution Factor: 1

GPC Cleanup: N Sulfur Cleanup: Y

Concentration Units: ug/Kg

CAS #	Analyte	MDL	PQL	Result	Confirm	Q
12674-11-2	PCB-1016	2.18	31.3	31.3		U
11104-28-2	PCB-1221	9.05	31.3	31.3		U
11141-16-5	PCB-1232	5.97	31.3	31.3		U
53469-21-9	PCB-1242	3.75	31.3	31.3		U
12672-29-6	PCB-1248	4.46	31.3	31.3		U
11097-69-1	PCB-1254	2.32	31.3	31.3		U
11096-82-5	PCB-1260	2.32	31.3	31.3		U

Surrogate	% Rec.	QC Limits	Qualifier
Decachlorobiphenyl	93.9	25-143	

Comments:

Possible technical chlordane contamination.

1A

ORGANICS ANALYSIS DATA SHEET

Field Sample ID: **B84AUL01-0807-S0.5**

Lab Name: CH2M HILL/LAB/CVO Contract #: 920594.OTC

Lab Code: CVO Case No.: D4223 SAS No.: D4223 SDG No.: D4223

Matrix: SOIL Lab Sample ID: D422303

Sample Amt.: 11.064 g Lab File ID: 009F0901.D

% Moisture: 8 Decanted: Y Date Received: 10/01/04

Extraction: Sonc Date Extracted: 10/01/04

Extract Vol.: 5 ml Date Analyzed: 10/01/04

Injection Vol.: 3.0 ul Dilution Factor: 1

GPC Cleanup: N Sulfur Cleanup: Y

Concentration Units: ug/Kg

CAS #	Analyte	MDL	PQL	Result	Confirm	Q
12674-11-2	PCB-1016	2.26	32.4	32.4		U
11104-28-2	PCB-1221	9.39	32.4	32.4		U
11141-16-5	PCB-1232	6.19	32.4	32.4		U
53469-21-9	PCB-1242	3.88	32.4	32.4		U
12672-29-6	PCB-1248	4.62	32.4	32.4		U
11097-69-1	PCB-1254	2.41	32.4	32.4		U
11096-82-5	PCB-1260	2.41	32.4	84.9	73.7	

Surrogate	% Rec.	QC Limits	Qualifier
Decachlorobiphenyl	87.7	25-143	

Comments:

Appendix B
2004 Removal Action Photo Documentation



Photo 1. Void underneath concrete removal area, Building 84A UL#01

Photo 2. Building 84A UL#01 concrete removal area, looking east (spray paint indicates verification sample locations)

Appendix C
2004 Removal Action Hazardous Waste Manifest

UNIFORM HAZARDOUS WASTE MANIFEST

1. Generator's US EPA ID No. | Manifest Document No. | 2. Page 1 of | Information in the shaded areas is not required by Federal law.

3. Generator's Name and Mailing Address
LENNAR MARE ISLAND
690 WALNUT AVENUE, SUITE 100
MARE ISLAND, VALLEJO, CA 94592
4. Generator's Phone (707) 562-4000

A. State Manifest Document Number 23640303

B. State Generator's ID

5. Transporter 1 Company Name: NRC ENVIRONMENTAL SERVICES
6. US EPA ID Number

C. State Transporter's ID [Reserved.]

D. Transporter's Phone (510)749-1390

7. Transporter 2 Company Name
8. US EPA ID Number

E. State Transporter's ID [Reserved.]

F. Transporter's Phone

9. Designated Facility Name and Site Address
CHEMICAL WASTE MANAGEMENT
35251 OLD SKYLINE RD.
KETTLEMAN HILLS, CA 93239
10. US EPA ID Number

G. State Facility's ID

H. Facility's Phone (559)386-9711

11. US DOT Description (including Proper Shipping Name, Hazard Class, and ID Number)	12. Containers No.	Type	13. Total Quantity	14. Unit Wt/Vol	I. Waste Number
a. POLYCHLORINATED BIPHENYLS, SOLID, 9, UN2315, PGII	001	CM	02155	K	State 261 / EPA/Other N/A
b.					State / EPA/Other
c.					State / EPA/Other
d.					State / EPA/Other

J. Additional Descriptions for Materials Listed Above
(A)EC5082 ERG:171 (1x20Y BIN) Bin# 3158

K. Handling Codes for Wastes Listed Above
a. b. c. d.

15. Special Handling Instructions and Additional Information
WEAR PROPER PERSONAL PROTECTIVE EQUIPMENT
24HOUR CONTACT: JOB#A40731 PO#A40731
NRCES 1-800-33-SPILL
B21 - 1155 Kilo. + B84A - 1000 Kilo.

16. **GENERATOR'S CERTIFICATION:** I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations.

If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR, if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.

Printed/Typed Name	Signature	Month	Day	Year
Agent For Lennar — Robert Long MI, LLC	[signature]	10	12	04

17. Transporter 1 Acknowledgement of Receipt of Materials

Printed/Typed Name	Signature	Month	Day	Year
Ronald R. Brown	[signature]	10	12	04

18. Transporter 2 Acknowledgement of Receipt of Materials

Printed/Typed Name	Signature	Month	Day	Year

19. Discrepancy Indication Space

20. Facility Owner or Operator Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.

Printed/Typed Name	Signature	Month	Day	Year

GENERATOR | TRANSPORTER | FACILITY

IN CASE OF EMERGENCY OR SPILL, CALL THE NATIONAL RESPONSE CENTER 1-800-424-8802; WITHIN CALIFORNIA, CALL 1-800-852-7550

DO NOT WRITE BELOW THIS LINE.

DTSC 8022A (1/99)
EPA 8700-22

Yellow. GENERATOR RETAINS