2340 NW ¼ SEC. 11 T. 27 R. 5 E

5—425a 02672



SPECIFY OIL, ~~GAS OR DRY~~

DEPARTMENT OF THE INTERIOR

OFFICE OF INDIAN AFFAIRS

FINAL REPORT OF COMPLETED OR DEEPENED WELLS

FOR LANDS COVERED BY DEPARTMENTAL LEASES

MISCELLANEOUS
RECEIVED
NOV 19 1924
NO. 26725
OSAGE AGENCY

This report must be filed within Ten Days after well is shot or producing natural. Use this form for Supplemental Report on Wells plugged back.

COMPANY OPERATING The Carter Oil Co. ADDRESS Tulsa, Okla.

LESSEE The Carter Oil Company, LESSOR Osage Indian Agency,

WELL No. 2 NW ¼ SEC. 11 T. 27 R. 5 E. Osage COUNTY

Well located 300 Ft. ~~N.~~ W. of S Line and 980 Ft. ~~E.~~ W. of E Line Elevation (Derrick floor, relative to sea level.)

Well drilled by Company Tools Superintendent Chas A Baker,

Date commenced drilling July 14th., 19 24. Finished Sept. 15th, 19 24.

Date commenced deepening , 19 Finished , 19

Casing used in drilling: Length	Size	Wt. per ft.	Thread	Casing left in hole: Length	Landed at	Shoe: Length	Make	Packers: Kind	Length	Set at
17'0" Ft.	20 Ins.	90 Lbs.	Per in.	ALL	Ft.	Ft.		NONE	Ft.	Ft.
903'0" Ft.	15½ Ins.	70 Lbs.	Per in.	NONE	Ft.	Ft.			Ft.	Ft.
1252'0" Ft.	12½ Ins.	50 Lbs.	Per in.	"	Ft.	Ft.			Ft.	Ft.
1503'0" Ft.	10 Ins.	40 Lbs.	Per in.	"	Ft.	Ft.			Ft.	Ft.
2343'0" Ft.	8¼ Ins.	32 Lbs.	Per in.	ALL	Ft.	Ft.			Ft.	Ft.
2783'11" Ft.	6-5/8 Ins.	26 Lbs.	Per in.	"	Ft.	Ft.			Ft.	Ft.
253'0"	5-3/16	17		"(LINER)						

What was done to protect sands when outside casing was pulled?

Is water completely shut off? Amount water with oil per cent. Is oil cut

Oil—Initial 24-hr. production 270 bbls. Initial 24-hr. production after shot 1100 bbls. Shot from 2987 to 3028, size 80 qts.

Tubing

Gas—Initial open flow sand from ft. to ft. Cu. ft. rock pressure lbs. per sq. in.

Initial open flow sand from ft. to ft. Cu. ft. rock pressure lbs. per sq. in.

Dry Hole—State what steps have been taken to plug.

Location fee paid Supt Osage Agency acct Heirs of Paul Lyman Date 7/8/24 Amount, $ 100.00

(Sign here) x J J Conry Your position with the lessee Genl. Supt.