PHILIP SERVICES CORP.
Industrial Services Group
Western Region

WA 2917
8b
9/12/97

RECEIVED
SEP 15 1997
"RCRA/TSCA"
"Permits Team"

September 12, 1997

CERTIFIED MAIL

FILE COPY

Mr. David Domingo
EPA Project Coordinator
U.S. EPA
1200 Sixth Avenue, M/S WCM-121
Seattle, WA 98101

Mr. Domingo:

Following is the Bimonthly Progress Report required by the 3008(h) Order (Burlington Environmental Inc. dba Philip Services Corp.) for RFI activities completed at the Port of Seattle Pier 91 Facility for the months of July and August 1997.

Description of Work Completed

- A final Draft MTCA Agreed Order for public notice was distributed to the PLPs on 7/1/97. The PLP group submitted the draft Fact Sheet and Public Participation plan on 7/19/97, which was finalized through Ecology in mid-August. The PLP group met in early August to outline the tasks for the RI/Data Evaluation Report. A draft permit modification request containing revised RCRA Dangerous Waste Permit corrective action conditions incorporating the MTCA Agreed MTCA Order was submitted in late August. The public notice of the draft Order is expected in early August.
- Completed third quarter 1997 groundwater sampling and water/product levels in July.

Summary of All Findings

- Third quarter 1997 groundwater monitoring data are enclosed.

Projected Work for Next Reporting Period

- Start of public notice of the draft MTCA Agreed Order and RCRA Permit modification.
- Complete fourth quarter 1997 groundwater sampling and water/product levels in October.

If you have any questions, please contact me at (425) 227-6121.

Respectfully,

John Stiller
Project Coordinator

cc: Galen Tritt, Ecology NWRO

USEPA RCRA
3012475

Total Metals in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*7440-50-8*	*7439-97-6*	*7440-02-0*	*7439-92-1*	*7782-49-2*	*7440-66-6*
MTCA Method B (mg/l)		*0.592*	*0.0048*	*0.32*	*ethod A = 0.005*	*0.08*	*4.8*
Well Number	*Sample Date*	*Copper (mg/l)*	*Mercury (mg/l)*	*Nickel (mg/l)*	*Lead (mg/l)*	*Selenium (mg/l)*	*Zinc (mg/l)*
CP-103A	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	0.102
CP-103B	7/9/97	<0.025	<0.0002	<0.04	0.124	<0.005	0.376
CP-104A	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-104B	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-106A	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-106B	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	0.0224
CP-107	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-108A	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-108B	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-109	7/10/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-110	7/10/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-111	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-112	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-113	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-114	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-115A	7/10/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-115B	7/10/97	<0.025	<0.0002	<0.04	<0.003	<0.005	0.0337
CP-116	7/10/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-117	7/10/97	<0.025	<0.0002	<0.04	0.0031	<0.005	<0.02
CP-118	7/10/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-119	7/10/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-121	7/10/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-122B	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	0.0214
CP-205A	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
CP-205B	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02
MW-39-3	7/9/97	<0.025	<0.0002	<0.04	<0.003	<0.005	<0.02

Total Metals in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*7440-22-4*	*7440-38-2*	*7440-39-3*	*7440-41-7*	*7440-43-9*	*7440-47-3*
MTCA Method B (mg/l)		*0.08*	*0.00005*	*1.12*	*0.00002*	*0.008*	*0.08*
Well Number	*Sample Date*	*Silver (mg/l)*	*Arsenic (mg/l)*	*Barium (mg/l)*	*Beryllium (mg/l)*	*Cadmium (mg/l)*	*Chromium (mg/l)*
CP-103A	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-103B	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	0.0235
CP-104A	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-104B	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-106A	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-106B	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	0.0342
CP-107	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-108A	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-108B	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	0.0113
CP-109	7/10/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-110	7/10/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-111	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-112	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-113	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-114	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-115A	7/10/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-115B	7/10/97	<0.01	<0.01	<0.2	<0.005	<0.005	0.017
CP-116	7/10/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-117	7/10/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-118	7/10/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-119	7/10/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-121	7/10/97	<0.01	0.0123	<0.2	<0.005	<0.005	<0.01
CP-122B	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	0.0617
CP-205A	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01
CP-205B	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	0.0123
MW-39-3	7/9/97	<0.01	<0.01	<0.2	<0.005	<0.005	<0.01

TPH in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*68334-30-5*	*86290-81-5*	*N/A*
MTCA Method A (ug/l)		*1000*	*1000*	*1000*
Well Number	*Sample Date*	*TPH as Diesel (mg/l)*	*TPH as Gasoline (mg/l)*	*TPH (Method 418.1) (mg/l)*
CP-103A	7/9/97	<1000	<300	<1000
CP-103B	7/9/97	<1000	<300	7600
CP-104A	7/9/97	<1000	1130	<1000
CP-104B	7/9/97	<1000	<300	<1000
CP-106A	7/9/97	<1000	<300	<1000
CP-106B	7/9/97	<1000	<300	<1000
CP-107	7/9/97	<1000	<300	<1000
CP-108A	7/9/97	<1000	450	<1000
CP-108B	7/9/97	<1000	<300	<1000
CP-109	7/10/97	<5000	2220	1500
CP-110	7/10/97	<1000	820	<1000
CP-111	7/9/97	<1000	<300	<1000
CP-112	7/9/97	<1000	<300	<1000
CP-113	7/9/97	<1000	1060	<1000
CP-114	7/9/97	<1000	490	<1000
CP-115A	7/10/97	<1000	<300	<1000
CP-115B	7/10/97	<1000	<300	<1000
CP-116	7/10/97	<1000	940	3200
CP-117	7/10/97	<1000	<300	6400
CP-118	7/10/97	<1000	5300	4400
CP-119	7/10/97	<1000	2480	2300
CP-121	7/10/97	<1000	<300	<1000
CP-122B	7/9/97	<1000	<300	<1000
CP-205A	7/9/97	<1000	<300	1000
CP-205B	7/9/97	<1000	<300	<1000
MW-39-3	7/9/97	<1000	<300	<1000
W-10	7/11/97	<1000	<300	1200

PCBs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*12674-11-2*	*11104-28-2*	*11141-16-5*	*53469-21-9*	*12672-29-6*	*11097-69-1*	*11096-82-5*
MTCA Method B (ug/l)		*0.01*	*0.01*	*0.01*	*0.01*	*0.01*	*0.01*	*0.01*
Well Number	*Sample Date*	*Aroclor 1016 (ug/l)*	*Aroclor 1221 (ug/l)*	*Aroclor 1232 (ug/l)*	*Aroclor 1242 (ug/l)*	*Aroclor 1248 (ug/l)*	*Aroclor 1254 (ug/l)*	*Aroclor 1260 (ug/l)*
CP-103A	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-103B	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-104A	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-104B	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-106A	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-106B	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-107	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-108A	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-108B	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-109	7/10/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-110	7/10/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-111	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-112	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-113	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-114	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-115A	7/10/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-115B	7/10/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-116	7/10/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-117	7/10/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-118	7/10/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-119	7/10/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-121	7/10/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-122B	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-205A	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
CP-205B	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
MW-39-3	7/9/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05
W-10	7/11/97	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05	<0.05

SVOCs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*621-64-7*	*86-30-6*	*91-20-3*	*98-95-3*	*87-86-5*	*85-01-8*	*108-95-2*	*129-00-0*
MTCA Method B (ug/l)		*0.0125*	*17.9*	*32*	*8*	*0.729*	*PQL = 10*	*9600*	*480*
Well Number	*Sample Date*	*N-Nitroso-di-n-propyl amine (ug/l)*	*N-Nitroso-diphenyl-amine (ug/l)*	*Naphthalene (ug/l)*	*Nitro-benzene (ug/l)*	*Pentachloro-phenol (ug/l)*	*Phenanthrene (ug/l)*	*Phenol (ug/l)*	*Pyrene (ug/l)*
CP-103A	7/9/97	6.4	<1	<1	<1	<5	<1	<1	<1
CP-103B	7/9/97	<1	<1	<1	<1	<5	<1	<1	1.5
CP-104A	7/9/97	<1	<1	<1	<1	<5	42	<1	<1
CP-104B	7/9/97	<1	<1	<1	<1	<5	<1	<1	<1
CP-106A	7/9/97	<1	<1	<1	<1	<5	<1	<1	<1
CP-106B	7/9/97	<1	<1	<1	<1	<5	<1	<1	<1
CP-107	7/9/97	<1	<1	<1	<1	<5	3	<1	<1
CP-108A	7/9/97	<1	<1	<1	<1	<5	<1	<1	<1
CP-108B	7/9/97	<1	<1	<1	<1	<5	<1	<1	<1
CP-109	7/10/97	1.1	<1	<1	<1	<5	<1	<1	<1
CP-110	7/10/97	<1	<1	<1	<1	<5	4.3	<1	<1
CP-111	7/9/97	<1	<1	<1	<1	<5	<1	<1	<1
CP-112	7/9/97	<1	<1	<1	<1	<5	<1	<1	<1
CP-113	7/9/97	<1	<1	<1	<1	<5	<1	<1	<1
CP-114	7/9/97	<1	<1	<1	<1	<5	<1	<1	<1
CP-115A	7/10/97	<1	1.2	<1	<1	<5	<1	<1	<1
CP-115B	7/10/97	<1	<1	<1	<1	<5	<1	<1	<1
CP-116	7/10/97	<1	<1	41	<1	<5	2.3	<1	<1
CP-117	7/10/97	<1	1.3	1300	<1	<5	7.1	<1	1.2
CP-118	7/10/97	<1	<1	4.7	<1	<5	<1	<1	<1
CP-119	7/10/97	<1	<1	86	<1	<5	14	<1	1.7
CP-121	7/10/97	<1	<1	<1	<1	<5	<1	<1	<1
CP-122B	7/9/97	15	<1	<1	<1	<5	<1	<1	<1
CP-205A	7/9/97	<1	<1	<1	<1	<5	<1	<1	<1
CP-205B	7/9/97	<1	<1	<1	<1	<5	<1	<1	<1
MW-39-3	7/9/97	<1	<1	<1	<1	<5	3.6	<1	<1
W-10	7/11/97	<1	<1	<1	<1	<5	3.8	<1	<1

SVOCs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*206-44-0*	*86-73-7*	*118-74-1*	*87-68-3*	*77-47-4*	*67-72-1*	*193-39-5*	*78-59-1*
MTCA Method B (ug/l)		*640*	*640*	*0.0547*	*0.561*	*112*	*6.25*	*0.012*	*92.1*
Well Number	*Sample Date*	*Fluoranthene (ug/l)*	*Fluorene (ug/l)*	*Hexachloro-benzene (ug/l)*	*Hexachloro-butadiene (ug/l)*	*Hexachloro-cyclopenta-pentadiene (ug/l)*	*Hexachloro-ethane (ug/l)*	*Indeno (1,2,3-cd) pyrene (ug/l)*	*Isophorone (ug/l)*
CP-103A	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1
CP-103B	7/9/97	1.8	<1	<1	<1	<1	<1	<1	<1
CP-104A	7/9/97	1	29	<1	<1	<1	<1	<1	<1
CP-104B	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1
CP-106A	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1
CP-106B	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1
CP-107	7/9/97	<1	6.6	<1	<1	<1	<1	<1	<1
CP-108A	7/9/97	<1	3.1	<1	<1	<1	<1	<1	<1
CP-108B	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1
CP-109	7/10/97	<1	3.8	<1	<1	<1	2.1	<1	<1
CP-110	7/10/97	<1	5.9	<1	<1	<1	<1	<1	<1
CP-111	7/9/97	<1	3.3	<1	<1	<1	<1	<1	<1
CP-112	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1
CP-113	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1
CP-114	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1
CP-115A	7/10/97	<1	<1	<1	<1	<1	<1	<1	<1
CP-115B	7/10/97	<1	<1	<1	<1	<1	18	<1	<1
CP-116	7/10/97	<1	2.8	<1	<1	<1	<1	<1	<1
CP-117	7/10/97	<1	3.9	<1	<1	<1	<1	<1	15
CP-118	7/10/97	<1	9.7	<1	<1	<1	<1	<1	<1
CP-119	7/10/97	<1	9.2	<1	<1	<1	<1	<1	<1
CP-121	7/10/97	<1	<1	<1	<1	<1	<1	<1	<1
CP-122B	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1
CP-205A	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1
CP-205B	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1
MW-39-3	7/9/97	<1	8	<1	<1	<1	<1	<1	<1
W-10	7/11/97	<1	4.5	<1	<1	<1	<1	<1	<1

SVOCs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*117-81-7*	*85-68-7*	*218-01-9*	*84-74-2*	*117-84-0*	*53-70-3*	*132-64-9*	*84-66-2*	*131-11-3*
MTCA Method B (ug/l)		*6.25*	*3200*	*0.012*	*1600*	*320*	*0.012*	*PQL = 10*	*12800*	*16000*
Well Number	*Sample Date*	*bis(2-ethylhexyl) phthalate (ug/l)*	*Butyl benzyl phthalate (ug/l)*	*Chrysene (ug/l)*	*Di-n-butyl-phthalate (ug/l)*	*Di-n-octyl phthalate (ug/l)*	*Dibenz(a,h) anthracene (ug/l)*	*Dibenzofuran (ug/l)*	*Diethyl-phthalate (ug/l)*	*Dimethyl-phthalate (ug/l)*
CP-103A	7/9/97	<2	<1	<1	2.2	<1	<1	<5	<1	<1
CP-103B	7/9/97	13	<1	2.2	62	<1	<1	<5	<1	<1
CP-104A	7/9/97	8.2	<1	<1	1	<1	<1	<5	<1	<1
CP-104B	7/9/97	<2	<1	<1	<1	<1	<1	<5	<1	<1
CP-106A	7/9/97	<2	<1	<1	<1	<1	<1	<5	<1	<1
CP-106B	7/9/97	8	<1	<1	1.5	<1	<1	<5	<1	<1
CP-107	7/9/97	<2	<1	<1	1.1	<1	<1	<5	<1	<1
CP-108A	7/9/97	<2	<1	<1	2.4	<1	<1	<5	<1	<1
CP-108B	7/9/97	<2	<1	<1	34	<1	<1	<5	<1	<1
CP-109	7/10/97	2	<1	<1	<1	<1	<1	<5	<1	<1
CP-110	7/10/97	<2	<1	<1	<1	<1	<1	<5	<1	<1
CP-111	7/9/97	<2	<1	<1	61	<1	<1	<5	<1	<1
CP-112	7/9/97	<2	<1	<1	<1	<1	<1	<5	<1	<1
CP-113	7/9/97	<2	<1	<1	<1	<1	<1	<5	<1	<1
CP-114	7/9/97	<2	<1	<1	6	<1	<1	<5	<1	<1
CP-115A	7/10/97	<2	<1	<1	<1	<1	<1	<5	<1	<1
CP-115B	7/10/97	<2	<1	<1	1.3	<1	<1	<5	<1	<1
CP-116	7/10/97	<2	<1	<1	<1	<1	<1	<5	<1	<1
CP-117	7/10/97	<2	<1	<1	<1	<1	<1	<5	<1	<1
CP-118	7/10/97	<2	<1	<1	<1	<1	<1	<5	<1	<1
CP-119	7/10/97	2.5	<1	<1	<1	<1	<1	<5	1.2	<1
CP-121	7/10/97	<2	<1	<1	<1	<1	<1	<5	<1	<1
CP-122B	7/9/97	<2	<1	<1	15	<1	<1	<5	<1	<1
CP-205A	7/9/97	<2	<1	<1	1.4	<1	<1	<5	<1	<1
CP-205B	7/9/97	3.4	<1	<1	9.8	<1	<1	<5	<1	<1
MW-39-3	7/9/97	<2	<1	<1	<1	<1	<1	<5	<1	<1
W-10	7/11/97	<2	<1	<1	<1	<1	<1	<5	<1	<1

SVOCs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*205-99-2*	*191-24-2*	*207-08-9*	*65-85-0*	*100-51-6*	*111-91-1*	*111-44-4*	*39638-32-9*
MTCA Method B (ug/l)		*0.012*	*PQL = 10*	*0.012*	*64000*	*PQL = 20*	*PQL = 10*	*0.0398*	*320*
Well Number	*Sample Date*	*Benzo(b) fluoranthene (ug/l)*	*Benzo(g,h,i) perylene (ug/l)*	*Benzo(k) fluor-anthene (ug/l)*	*Benzoic acid (ug/l)*	*Benzyl alcohol (ug/l)*	*Bis(2-chloro-ethoxy) methane (ug/l)*	*Bis(2-chloro-ethyl)ether (ug/l)*	*Bis(2-chloroiso-propyl)ether (ug/l)*
CP-103A	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-103B	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-104A	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-104B	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-106A	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-106B	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-107	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-108A	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-108B	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-109	7/10/97	<1	<1	<1	<5	<2	5.1	<1	<1
CP-110	7/10/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-111	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-112	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-113	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-114	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-115A	7/10/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-115B	7/10/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-116	7/10/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-117	7/10/97	<1	<1	<1	250	10	49	17	4.2
CP-118	7/10/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-119	7/10/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-121	7/10/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-122B	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-205A	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
CP-205B	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
MW-39-3	7/9/97	<1	<1	<1	<5	<2	<1	<1	<1
W-10	7/11/97	<1	<1	<1	<5	<2	<1	<1	<1

SVOCs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*100-02-7*	*83-32-9*	*208-96-8*	*62-53-3*	*120-12-7*	*103-33-3*	*92-87-5*	*56-55-3*	*50-32-8*
MTCA Method B (ug/l)		*PQL = 20*	*960*	*PQL = 10*	*15.4*	*4800*	*0.795*	*0.00038*	*0.012*	*0.012*
Well Number	*Sample Date*	*4-Nitro-phenol (ug/l)*	*Acenaph-thene (ug/l)*	*Acenaph-thylene (ug/l)*	*Aniline (ug/l)*	*Anthracene (ug/l)*	*Azobenzene (ug/l)*	*Benzidine (ug/l)*	*Benzo(a) anthracene (ug/l)*	*Benzo(a) pyrene (ug/l)*
CP-103A	7/9/97	<1	<1	<1	<5	<1	<1	<1	<2	<1
CP-103B	7/9/97	<1	<1	<1	<5	<1	<1	<1	2.3	<1
CP-104A	7/9/97	<1	50	<1	<5	1.2	<1	<1	<2	<1
CP-104B	7/9/97	<1	<1	<1	<5	<1	<1	<1	<2	<1
CP-106A	7/9/97	<1	<1	<1	<5	<1	<1	<1	<2	<1
CP-106B	7/9/97	<1	<1	<1	<5	<1	<1	<1	<2	<1
CP-107	7/9/97	<1	4	<1	<5	3	<1	<1	<2	<1
CP-108A	7/9/97	<1	1.4	<1	<5	<1	<1	<1	<2	<1
CP-108B	7/9/97	<1	<1	<1	<5	<1	<1	<1	<2	<1
CP-109	7/10/97	<1	1.7	<1	<5	<1	<1	<1	<2	<1
CP-110	7/10/97	<1	2.7	<1	<5	4.6	<1	<1	<2	<1
CP-111	7/9/97	<1	2.9	<1	<5	<1	<1	<1	<2	<1
CP-112	7/9/97	<1	<1	<1	<5	<1	<1	120	<2	<1
CP-113	7/9/97	<1	<1	<1	<5	<1	<1	<1	<2	<1
CP-114	7/9/97	<1	<1	<1	<5	<1	<1	<1	<2	<1
CP-115A	7/10/97	<1	<1	<1	<5	<1	<1	<1	<2	<1
CP-115B	7/10/97	<1	<1	<1	<5	<1	<1	<1	<2	<1
CP-116	7/10/97	2.6	3	<1	<5	<1	<1	<1	<2	<1
CP-117	7/10/97	<1	3.7	<1	<5	7.6	5	<1	<2	<1
CP-118	7/10/97	<1	4	<1	<5	<1	<1	<1	<2	<1
CP-119	7/10/97	<1	7.3	<1	<5	14	<1	<1	<2	<1
CP-121	7/10/97	<1	<1	<1	<5	<1	<1	<1	<2	<1
CP-122B	7/9/97	<1	<1	<1	<5	<1	<1	<1	<2	<1
CP-205A	7/9/97	<1	<1	<1	<5	<1	<1	<1	<2	<1
CP-205B	7/9/97	<1	<1	<1	<5	<1	<1	<1	<2	<1
MW-39-3	7/9/97	<1	5.7	<1	<5	3.9	<1	<1	<2	<1
W-10	7/11/97	2.9	3.3	<1	<5	4.1	4.3	<1	<2	<1

SVOCs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*91-94-1*	*99-09-2*	*534-52-1*	*101-55-3*	*59-50-7*	*106-47-8*	*7005-72-3*	*106-44-5*	*100-01-6*
MTCA Method B (ug/l)		*0.194*	*PQL = 50*	*PQL = 50*	*PQL = 10*	*PQL = 20*	*64*	*PQL = 10*	*80*	*PQL = 20*
Well Number	*Sample Date*	*3,3'-chloro-benzidine (ug/l)*	*3-Nitro-aniline (ug/l)*	*4,6-Dinitro-2-methyl-phenol (ug/l)*	*4-Bromo-phenyl-phenyl ether (ug/l)*	*4-Chloro-3-methyl phenol (ug/l)*	*4-Chloro-aniline (ug/l)*	*4-Chloro-phenyl phenyl ether (ug/l)*	*4-Methyl-phenol (ug/l)*	*4-Nitro-aniline (ug/l)*
CP-103A	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-103B	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-104A	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-104B	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-106A	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-106B	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-107	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-108A	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-108B	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-109	7/10/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-110	7/10/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-111	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-112	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-113	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-114	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-115A	7/10/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-115B	7/10/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-116	7/10/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-117	7/10/97	<1	<5	<5	4.6	2600	<2	<1	<1	12
CP-118	7/10/97	<1	<5	<5	<1	49	<2	<1	<1	<5
CP-119	7/10/97	1.5	<5	<5	<1	<2	<2	<1	<1	<5
CP-121	7/10/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-122B	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-205A	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
CP-205B	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
MW-39-3	7/9/97	<1	<5	<5	<1	<2	<2	<1	<1	<5
W-10	7/11/97	<1	<5	<5	<1	<2	<2	<1	<1	<5

SVOCs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*121-14-2*	*606-20-2*	*91-58-7*	*95-57-8*	*91-57-6*	*95-48-7*	*88-74-4*	*88-75-5*
MTCA Method B (ug/l)		*32*	*16*	*1280*	*80*	*PQL = 10*	*800*	*PQL = 50*	*PQL = 10*
Well Number	*Sample Date*	*2,4-Dinitro-toluene (ug/l)*	*2,6-Dinitro-toluene (ug/l)*	*2-Chloro-napthalene (ug/l)*	*2-Chloro-phenol (ug/l)*	*2-Methyl-naphthalene (ug/l)*	*2-Methyl phenol (ug/l)*	*2-Nitroaniline (ug/l)*	*2-Nitro-phenol (ug/l)*
CP-103A	7/9/97	<1	<1	<1	<1	<1	<1	<2	<1
CP-103B	7/9/97	<1	<1	<1	<1	<1	<1	<2	<1
CP-104A	7/9/97	<1	<1	<1	<1	<1	<1	<2	<1
CP-104B	7/9/97	<1	<1	<1	<1	<1	<1	<2	<1
CP-106A	7/9/97	<1	<1	<1	<1	<1	<1	<2	<1
CP-106B	7/9/97	<1	<1	<1	<1	<1	<1	<2	<1
CP-107	7/9/97	<1	<1	<1	<1	83	<1	<2	<1
CP-108A	7/9/97	<1	<1	<1	<1	51	<1	<2	<1
CP-108B	7/9/97	<1	<1	<1	<1	<1	<1	<2	<1
CP-109	7/10/97	<1	<1	<1	<1	<1	14	<2	<1
CP-110	7/10/97	<1	<1	<1	<1	94	<1	<2	<1
CP-111	7/9/97	<1	<1	<1	<1	14	<1	<2	<1
CP-112	7/9/97	<1	<1	<1	<1	<1	<1	<2	<1
CP-113	7/9/97	<1	<1	<1	<1	<1	<1	<2	<1
CP-114	7/9/97	<1	<1	<1	<1	<1	<1	<2	<1
CP-115A	7/10/97	<1	<1	<1	<1	1	<1	<2	<1
CP-115B	7/10/97	<1	<1	<1	<1	<1	<1	<2	<1
CP-116	7/10/97	<1	<1	<1	<1	25	<1	<2	<1
CP-117	7/10/97	<1	1.5	<1	<1	1200	<1	<2	<1
CP-118	7/10/97	2.9	<1	<1	<1	150	<1	<2	<1
CP-119	7/10/97	<1	<1	<1	<1	150	<1	<2	<1
CP-121	7/10/97	<1	<1	<1	<1	<1	<1	<2	<1
CP-122B	7/9/97	<1	<1	<1	<1	<1	<1	<2	<1
CP-205A	7/9/97	<1	<1	<1	<1	<1	<1	<2	<1
CP-205B	7/9/97	<1	<1	<1	<1	<1	<1	<2	<1
MW-39-3	7/9/97	<1	<1	<1	<1	58	<1	<2	<1
W-10	7/11/97	<1	<1	<1	<1	58	<1	<2	<1

SVOCs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*120-82-1*	*95-50-1*	*541-73-1*	*106-46-7*	*95-95-4*	*88-06-2*	*120-83-2*	*105-67-9*	*51-28-5*
MTCA Method B (ug/l)		*80*	*720*	*PQL = 10*	*1.82*	*1600*	*7.95*	*48*	*320*	*32*
Well Number	*Sample Date*	*1,2,4-Trichloro-benzene (ug/l)*	*1,2-Dichloro benzene (ug/l)*	*1,3-Dichloro benzene (ug/l)*	*1,4-Dichloro benzene (ug/l)*	*2,4,5-Trichloro-phenol (ug/l)*	*2,4,6-Trichloro-phenol (ug/l)*	*2,4-Dichloro-phenol (ug/l)*	*2,4-Dimethyl-phenol (ug/l)*	*2,4-Dinitro-phenol (ug/l)*
CP-103A	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-103B	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-104A	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-104B	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-106A	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-106B	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-107	7/9/97	<1	1.7	<1	<1	<1	<1	<1	<1	<5
CP-108A	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-108B	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-109	7/10/97	<1	<1	<1	<1	<1	<1	<1	18	<5
CP-110	7/10/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-111	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	7.5
CP-112	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-113	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-114	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-115A	7/10/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-115B	7/10/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-116	7/10/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-117	7/10/97	<1	1.4	<1	<1	<1	<1	<1	6800	<5
CP-118	7/10/97	<1	<1	<1	<1	<1	<1	<1	5.4	<5
CP-119	7/10/97	<1	<1	<1	<1	<1	<1	<1	35	<5
CP-121	7/10/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-122B	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-205A	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
CP-205B	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
MW-39-3	7/9/97	<1	<1	<1	<1	<1	<1	<1	<1	<5
W-10	7/11/97	<1	<1	<1	<1	<1	<1	<1	3.8	<5

VOCs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*100-42-5*	*75-25-2*	*79-34-5*	*541-73-1*	*106-46-7*	*95-50-1*	*95-20-3*
MTCA Method B (ug/l)		*1.46*	*5.54*	*0.219*	*PQL = 10*	*1.82*	*7.2*	*32*
Well Number	*Sample Date*	*Styrene (ug/l)*	*Bromoform (ug/l)*	*1,1,2,2-tetrachloro-ethane (ug/l)*	*1,3-Dichloro-benzene (ug/l)*	*1,4-Dichloro-benzene (ug/l)*	*1,2-Dichloro-benzene (ug/l)*	*Naphthalene (ug/l)*
CP-103A	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-103B	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-104A	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-104B	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-106A	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-106B	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-107	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-108A	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-108B	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-109	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-110	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-111	7/9/97	125	<1	<3	<1	<1	<1	<5
CP-112	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-113	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-114	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-115A	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-115B	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-116	7/9/97	72.4	<1	<3	<1	<1	5.53	50.1
CP-117	7/9/97	115	<1	<3	<1	<1	<1	<5
CP-118	7/9/97	<1	<1	<3	<1	<1	<1	27
CP-119	7/9/97	<1	<1	<3	<1	<1	1.72	95.3
CP-121	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-122B	7/9/97	1.44	<1	<3	<1	<1	<1	<5
CP-205A	7/9/97	<1	<1	<3	<1	<1	<1	<5
CP-205B	7/9/97	<1	<1	<3	<1	<1	<1	<5
MW-39-3	7/9/97	1.13	<1	<3	1.57	2.18	2.35	88
W-10	7/9/97	<1	<1	<3	<1	<1	<1	<5

VOCs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*127-18-4*	*591-78-6*	*124-48-1*	*108-90-7*	*100-41-4*	*1330-20-7*	*95-47-6*
MTCA Method B (ug/l)		*0.858*	*PQL = 50*	*0.521*	*160*	*800*	*16000*	*16000*
Well Number	*Sample Date*	*PCE (ug/l)*	*2-Hexanone (ug/l)*	*Dibromo-chloro methane (ug/l)*	*Chloro-benzene (ug/l)*	*Ethyl-benzene (ug/l)*	*m,p-Xylenes (ug/l)*	*o-Xylene (ug/l)*
CP-103A	7/9/97	<1	<5	<1	<1	<1	1.77	<1
CP-103B	7/9/97	<1	<5	<1	<1	<1	1.76	<1
CP-104A	7/9/97	<1	11.6	<1	<1	<1	2.11	1.26
CP-104B	7/9/97	<1	<5	<1	<1	<1	<1	<1
CP-106A	7/9/97	<1	<5	<1	<1	<1	<1	<1
CP-106B	7/9/97	<1	<5	<1	<1	<1	1.05	<1
CP-107	7/9/97	<1	<5	<1	<1	<1	1.66	<1
CP-108A	7/9/97	<1	<5	<1	<1	<1	1.86	<1
CP-108B	7/9/97	<1	<5	<1	<1	<1	2.03	<1
CP-109	7/9/97	<1	<5	<1	<1	1.97	3.91	3.86
CP-110	7/9/97	<1	<5	<1	<1	<1	1.71	<1
CP-111	7/9/97	<1	<5	<1	<1	<1	2.92	1.64
CP-112	7/9/97	<1	<5	<1	<1	<1	<1	<1
CP-113	7/9/97	<1	13.3	<1	<1	<1	<1	<1
CP-114	7/9/97	<1	<5	<1	<1	3.8	13.1	2.9
CP-115A	7/9/97	<1	<5	<1	<1	<1	<1	<1
CP-115B	7/9/97	<1	<5	<1	<1	<1	<1	<1
CP-116	7/9/97	<1	<5	<1	<1	3.17	18.3	15.8
CP-117	7/9/97	<1	<5	<1	<1	11500	23700	5800
CP-118	7/9/97	<1	<5	<1	<1	8.22	2.98	5.23
CP-119	7/9/97	<1	<5	<1	2.19	30.6	68.2	45.1
CP-121	7/9/97	<1	<5	<1	<1	<1	<1	<1
CP-122B	7/9/97	<1	<5	<1	<1	<1	3.2	1.09
CP-205A	7/9/97	<1	<5	<1	<1	1.52	5.28	1.05
CP-205B	7/9/97	<1	<5	<1	<1	1.99	6.86	1.46
MW-39-3	7/9/97	<1	<5	<1	<1	38.6	84.3	38
W-10	7/9/97	<1	<5	<1	<1	1.67	3.35	1.52

VOCs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*78-87-5*	*75-27-4*	*10061-01-5*	*108-10-1*	*108-88-3*	*10061-02-6*	*79-00-5*
MTCA Method B (ug/l)		*0.643*	*0.706*	*PQL = 5*	*400*	*1600*	*PQL = 5*	*0.768*
Well Number	*Sample Date*	*1,2-Dichloro propane (ug/l)*	*Bromo-dichloro methane (ug/l)*	*cis-1,3-Dichloro-propene (ug/l)*	*4-Methyl-2-pentanone (ug/l)*	*Toluene (ug/l)*	*Trans-1,3-Dichloro-propene (ug/l)*	*1,1,2-trichloro-ethane (ug/l)*
CP-103A	7/9/97	<1	<1	<1	<5	<2	<1	<1
CP-103B	7/9/97	<1	<1	<1	<5	11.8	<1	<1
CP-104A	7/9/97	<1	<1	<1	<5	<2	<1	<1
CP-104B	7/9/97	<1	<1	<1	<5	<2	<1	<1
CP-106A	7/9/97	<1	<1	<1	8	<2	<1	<1
CP-106B	7/9/97	<1	<1	<1	<5	2.01	<1	<1
CP-107	7/9/97	<1	<1	<1	<5	<2	<1	<1
CP-108A	7/9/97	<1	<1	<1	<5	7.88	<1	<1
CP-108B	7/9/97	<1	<1	<1	<5	<2	<1	<1
CP-109	7/9/97	<1	<1	<1	<5	5.88	<1	<1
CP-110	7/9/97	<1	<1	<1	<5	<2	<1	<1
CP-111	7/9/97	<1	<1	<1	<5	<2	<1	<1
CP-112	7/9/97	<1	<1	<1	<5	<2	<1	<1
CP-113	7/9/97	<1	<1	<1	<5	<2	<1	<1
CP-114	7/9/97	<1	<1	<1	42.1	<2	<1	<1
CP-115A	7/9/97	<1	<1	<1	<5	<2	<1	<1
CP-115B	7/9/97	<1	<1	<1	<5	<2	<1	<1
CP-116	7/9/97	<1	<1	<1	<5	2.12	<1	<1
CP-117	7/9/97	<1	<1	<1	<5	4580	<1	<1
CP-118	7/9/97	<1	<1	<1	<5	6.22	<1	<1
CP-119	7/9/97	<1	<1	<1	<5	77.9	<1	<1
CP-121	7/9/97	<1	<1	<1	<5	<2	<1	<1
CP-122B	7/9/97	<1	<1	<1	<5	4.52	<1	<1
CP-205A	7/9/97	<1	<1	<1	6.3	<2	<1	<1
CP-205B	7/9/97	<1	<1	<1	13.5	2.81	<1	<1
MW-39-3	7/9/97	<1	<1	<1	<5	2.03	<1	<1
W-10	7/9/97	<1	<1	<1	<5	3.52	<1	<1

VOCs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*78-93-3*	*67-66-3*	*71-55-6*	*56-23-5*	*107-06-2*	*71-43-2*	*79-01-6*
MTCA Method B (ug/l)		*4800*	*7.17*	*7200*	*0.337*	*0.481*	*1.51*	*3.98*
Well Number	*Sample Date*	*2-Butanone (ug/l)*	*Chloroform (ug/l)*	*1,1,1-TCA (ug/l)*	*Carbon tetra-chloride (ug/l)*	*1,2-DCA (ug/l)*	*Benzene (ug/l)*	*TCE (ug/l)*
CP-103A	7/9/97	<5	<1	<1	2.35	<1	<1	<2
CP-103B	7/9/97	11.7	<1	<1	<1	<1	<1	<2
CP-104A	7/9/97	<5	<1	<1	<1	<1	<1	<2
CP-104B	7/9/97	<5	<1	<1	<1	<1	<1	4.3
CP-106A	7/9/97	<5	<1	<1	<1	<1	<1	3
CP-106B	7/9/97	<5	<1	<1	<1	<1	<1	<2
CP-107	7/9/97	<5	<1	<1	<1	<1	<1	<2
CP-108A	7/9/97	<5	<1	<1	<1	<1	<1	<2
CP-108B	7/9/97	<5	<1	<1	<1	<1	<1	<2
CP-109	7/9/97	<5	<1	<1	<1	1.23	38.6	<2
CP-110	7/9/97	<5	<1	<1	<1	<1	1.31	<2
CP-111	7/9/97	<5	<1	<1	<1	<1	1.15	<2
CP-112	7/9/97	<5	<1	<1	<1	<1	<1	<2
CP-113	7/9/97	<5	<1	<1	<1	<1	<1	<2
CP-114	7/9/97	<5	<1	<1	<1	<1	<1	<2
CP-115A	7/9/97	<5	<1	<1	<1	<1	<1	<2
CP-115B	7/9/97	7.27	<1	<1	<1	<1	<1	<2
CP-116	7/9/97	<5	<1	<1	<1	<1	13.1	<2
CP-117	7/9/97	<5	<1	<1	<1	<1	32.5	<2
CP-118	7/9/97	<5	<1	<1	<1	<1	18.4	<2
CP-119	7/9/97	<5	<1	<1	<1	1.31	51.9	<2
CP-121	7/9/97	<5	<1	<1	<1	<1	<1	<2
CP-122B	7/9/97	<5	<1	<1	<1	<1	1.33	<2
CP-205A	7/9/97	<5	<1	<1	<1	<1	<1	<2
CP-205B	7/9/97	5.63	<1	<1	<1	<1	<1	<2
MW-39-3	7/9/97	<5	<1	<1	<1	<1	7.47	<2
W-10	7/9/97	<5	<1	<1	<1	<1	9.15	<2

VOCs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*67-64-1*	*75-15-0*	*75-09-2*	*156-60-5*	*75-34-3*	*108-05-4*	*156-59-2*
MTCA Method B (ug/l)		*800*	*800*	*5.83*	*160*	*800*	*8000*	*80*
Well Number	*Sample Date*	*Acetone (ug/l)*	*Carbon disulfide (ug/l)*	*Methylene chloride (ug/l)*	*trans-1,2-DCE (ug/l)*	*1,1-DCA (ug/l)*	*Vinyl acetate (ug/l)*	*cis-1,2-DCE (ug/l)*
CP-103A	7/9/97	<5	<1	<5	<1	<1	<1	<1
CP-103B	7/9/97	25.3	<1	36.5	<1	<1	<1	<1
CP-104A	7/9/97	9.74	<1	50.1	<1	1.13	<1	1.21
CP-104B	7/9/97	8.37	<1	35.3	<1	4.88	<1	<1
CP-106A	7/9/97	11	<1	10	<1	<1	<1	<1
CP-106B	7/9/97	7.23	1.98	80.2	<1	<1	<1	<1
CP-107	7/9/97	5.27	<1	8.66	<1	<1	<1	<1
CP-108A	7/9/97	<5	<1	<5	<1	<1	<1	<1
CP-108B	7/9/97	8.25	<1	17.6	<1	<1	<1	<1
CP-109	7/9/97	<5	1.53	27.3	<1	<1	<1	<1
CP-110	7/9/97	6.08	<1	5.67	<1	<1	<1	<1
CP-111	7/9/97	<5	<1	9.39	<1	<1	<1	<1
CP-112	7/9/97	<5	<1	19.7	<1	<1	<1	<1
CP-113	7/9/97	<5	<1	54.2	<1	<1	<1	<1
CP-114	7/9/97	<5	<1	20.1	<1	<1	<1	<1
CP-115A	7/9/97	8.12	<1	136	<1	<1	<1	<1
CP-115B	7/9/97	25.2	<1	96.6	<1	<1	<1	<1
CP-116	7/9/97	17.8	<1	57.5	<1	2.29	<1	<1
CP-117	7/9/97	<5	<1	<5	<1	47.7	<1	60.8
CP-118	7/9/97	<5	4.72	108	<1	1.07	<1	<1
CP-119	7/9/97	8.24	<1	130	<1	16.2	<1	1.85
CP-121	7/9/97	5.22	<1	30.2	<1	<1	<1	<1
CP-122B	7/9/97	12.3	<1	<5	<1	<1	<1	<1
CP-205A	7/9/97	8.02	<1	12.2	<1	<1	<1	<1
CP-205B	7/9/97	10.5	<1	9.02	<1	<1	<1	<1
MW-39-3	7/9/97	28.5	<1	13.7	<1	2.96	<1	1.11
W-10	7/9/97	7.29	<1	204	<1	<1	1.16	<1

VOCs in Groundwater
3rd Quarter 1997
Pier 91 Facility

CAS Number		*75-71-8*	*74-87-3*	*75-01-4*	*74-83-9*	*75-00-3*	*75-69-4*	*75-35-4*
MTCA Method B (ug/l)		*1600*	*3.37*	*0.023*	*11.2*	*PQL = 10*	*2400*	*0.0729*
Well Number	*Sample Date*	*Dichloro-difluoro-methane (ug/l)*	*Chloro-methane (ug/l)*	*Vinyl chloride (ug/l)*	*Bromo-methane (ug/l)*	*Chloro-ethane (ug/l)*	*Trichloro-fluoro-methane (ug/l)*	*1,1-DCE (ug/l)*
CP-103A	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-103B	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-104A	7/9/97	1.16	<1	<1	<1	<1	<1	<1
CP-104B	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-106A	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-106B	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-107	7/9/97	<1	<1	<1	<1	1.92	<1	<1
CP-108A	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-108B	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-109	7/9/97	<1	<1	<1	<1	70.9	<1	<1
CP-110	7/9/97	<1	<1	<1	<1	5.14	<1	<1
CP-111	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-112	7/9/97	<1	<1	<1	<1	2.47	<1	<1
CP-113	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-114	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-115A	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-115B	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-116	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-117	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-118	7/9/97	<1	<1	<1	<1	4.73	<1	<1
CP-119	7/9/97	<1	<1	<1	<1	45.1	<1	<1
CP-121	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-122B	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-205A	7/9/97	<1	<1	<1	<1	<1	<1	<1
CP-205B	7/9/97	<1	<1	<1	<1	<1	<1	<1
MW-39-3	7/9/97	1.52	<1	<1	<1	18.7	<1	<1
W-10	7/9/97	<1	<1	<1	<1	<1	<1	<1