RCRA PERMIT
ADMINISTRATIVE RECORD
RECEIVED
TOTAL NUMBER OF PAGES

WAD 00081 2917

RECORD OF COMMUNICATION

☒ PHONE CALL ☐ DISCUSSION ☐ FIELD TRIP ☐ CONFERENCE
☐ OTHER (SPECIFY)

10/16/1992 SF

(Record of item checked above)

TO:	FROM:	DATE
Files	John Stiller, BEI to David Cuxton, Permits	10/16/92
		TIME ≈ 9:00 AM

SUBJECT
Pier 91

FILE COPY

SUMMARY OF COMMUNICATION

Mr. Stiller called to inform me that they had encountered a drilling delay at Pier 91. During the drilling of well CP-122A they uncovered a 4'x4'x3' deep void underneath the concrete. They informed the Port of Seattle who came out on-site to look at it. The theory is that the void is caused by a leaking storm line that is washing out this area. Because such a washing would affect the integrity of the well and there was limited room for BEI to place CP-122A because it will be clustered with 122B, BEI has temporarily postponed drilling CP-122. It is expected that the Port will find the wash-out source, repair it and refill the void per the Port's proposal.

CONCLUSIONS, ACTION TAKEN OR REQUIRED

This is a legitimate problem which I will inspect during the October 21 USI.

USEPA RCRA
3012639

INFORMATION COPIES
TO:

EPA Form 1300-6 (7-72) REPLACES EPA HQ FORM 5300-3 WHICH MAY BE USED UNTIL SUPPLY IS EXHAUSTED.