Lockheed Martin Corporation
Corporate Environment, Safety & Health
West Coast Projects Office
2550 North Hollywood Way, 3rd Floor, Burbank, CA 91505-1055
Facsimile 818-847-0256 or 818-847-0170

LOCKHEED MARTIN

Via Airborne Express
CAY1199/398 WBS #48

November 9, 1999

Mr. Gerard J. Thibeault
Executive Officer
California Regional Water Quality Control Board
Santa Ana Region
3737 Main Street, Suite 500
Riverside, California 92501-3339

Dear Mr. Thibeault:

Subject: **September 1999 Data Report**
Water Supply Contingency Plan
Production Well Sampling Program
Crafton-Redlands Plume Project

In compliance with the approved Water Supply Contingency Plan, enclosed please find one copy of the **September 1999, Production Well Sampling Program** report prepared by HSI-Geotrans for the Lockheed Martin Corporation. This report presents analytical results from samples collected at Bunker Hill Basin Production Wells in September of 1999. Level III Modified Laboratory Quality Assurance/Quality Control documentation is included in Attachment B of the report.

Should you have any questions, comments, or request, please contact Tom Blackman at (818) 847-0791 or John Hemmans at (818) 847-0191.

Sincerely,

Carol A. Yuge

Enclosures

CAY:JH:mg

cc: See Attached Distribution List

Distribution:

cc: (Abbreviated Report Without Attachments "A & B" Which are Available Upon Request)
Kim Alexander, Psomas
Kalyanpur Baliga, Department of Health Services (San Bernardino)
Tom Bartol, USAF, Norton Air Force Base
Henry Dennis, Mountainview Power Company
Dodie Farmer, Victoria Farms Mutual Water Company
Douglas Headrick, San Bernardino Valley Water Conservation District
Mike Huffstutler, City of Redlands
Ross Lewis, Gage Canal Company
Kevin Mayer, US EPA (Region IX)
Steve Mains, Western Municipal Water District
Morris Matson, Loma Linda University
Eugene McMeans, Riverside Highland Water Company
Zahra Panahi, City of Riverside
Dan Randall, City of Riverside
Bob Reiter, San Bernardino Valley Municipal Water District
Toby Roy, Department of Health Services (San Diego)
Alain Sharp, Earth Technology Corporation
Greg Snyder, City of Loma Linda
Joseph Stejskal, City of San Bernardino
Dieter Wirtzfeld, City of Riverside

HSI GEOTRANS
A TETRA TECH COMPANY

3150 Bristol Street
Suite 500
Costa Mesa, California
92626

714-513-1415 FAX 714-513-1278

November 12, 1999

Lockheed Martin Corporation
West Coast Project Office
2550 N. Hollywood Way, 3rd Floor
Burbank, California 91505

Attention: Mr. John Hemmans
Project Coordinator

Subject: September 1999 Data Report
Water Supply Contingency Plan
Production Well Sampling Program
Crafton-Redlands Plume Project

Dear Mr. Hemmans:

This report presents a summary of results of the Water Supply Contingency Plan production well sampling for the month of September 1999. The Water Supply Contingency Plan (WSCP) was prepared by Lockheed Martin Corporation and submitted to the State of California Regional Water Quality Control Board (RWQCB) Santa Ana Region on September 30, 1996. The plan was conditionally approved by the RWQCB in a letter dated March 6, 1997. The WSCP for the Crafton-Redlands Plume was prepared to address maintenance of water supply to purveyors in the event that wells became impacted with trichloroethene (TCE) from the Crafton-Redlands TCE Plume. A summary of key dates and WSCP sampling program evolution is provided on Table 1.

The locations of the WSCP wells and analytical results for the September 1999 sampling event for TCE and perchlorate are shown on Figures 1 and 2, respectively. Table 2 presents a summary of analytical tests performed on each WSCP well and water system sampling point. The sampling frequency of each well is once a month for the first year. More frequent sampling, if required, is based on the analytical results as outlined in the WSCP TCE and perchlorate decision matrices, provided as Figures 3 and 4, respectively. The perchlorate decision matrix was presented in the *Perchlorate Work Plan and Schedule*, which was submitted, to the RWQCB on August 15, 1997. The RWQCB approved the Perchlorate Work

Plan on October 31, 1997. Table 3 presents a summary of the wells sampled twice monthly according to the decision matrices.

RESULTS

A summary of the analytical results for the September 1999 WSCP sampling event for TCE and perchlorate is shown on Figures 1 and 2, respectively, and presented on Table 4. Available groundwater elevation data is provided on Table 5. The water sampling field forms are provided in Attachment A. Chain-of-custody, laboratory data sheets, and Level III Modified laboratory quality assurance/quality control (QA/QC) documentation is provided in Attachment B.

Trichloroethene

Four groundwater samples collected in September met or exceeded 2/5th the MCL for TCE (2.0 µg/L) including; Gage 26-1 (10 µg/L), Gage 27-1 (6.2 µg/L), Gage 29-2 (4.2 µg/L), and Gage 29-3 (6.4 µg/L). Gage 26-1 and Gage 27-1 were placed into TCE treatment in May 1999, therefore they will be sampled once a month. The TCE impacts at Gage 29-2 and Gage 29-3 are partially attributed to the Norton AFB plume, and partially attributed to the Crafton Redlands plume, thus beginning in October 1999, Gage 29-2 and Gage 29-3 will be sampled twice a month for TCE.

Perchlorate

In the September WSCP sampling, perchlorate was detected at or above 75 percent (13.5 µg/L) of the PAL in four City of Riverside wells (Gage 29-2, Gage 29-3, Gage 51-1, and Gage 92-1). Gage 29-2, Gage 29-3, and Gage 51-1 are currently being sampled on a twice a month basis.

The September 2, 1999 sample from Gage 92-1 had a perchlorate concentration that exceeded 75 percent of the PAL. In accordance to the perchlorate decision matrix (Figure 3), a confirmation sample was collected on September 15, 1999. The confirmation sampling results did not exceed 75 percent of the perchlorate PAL for Gage 92-1 thus, twice monthly sampling will not be implemented.

Perchlorate: Twice-Monthly Sampling Evaluation

As of September 1999, five wells are sampled on a twice a month basis, if active (Gage 29-2, Gage 29-3, Gage 51-1, COLL Richardson #1 and COLL Mountain View #2). The three-month twice-monthly sampling cycle concluded on September 30, 1999. For the past three months (July 1 through September 30, 1999), the average perchlorate concentrations for the wells sampled on a twice-monthly basis are presented on Table 6.

Five samples were collected from Gage 29-2 during the July 1 through September 30, 1999 sampling cycle because the well was off-line part of the time. The average perchlorate concentration for the five samples collected from Gage 29-2 is 25.2 µg/L (Table 6). This exceeds 75 percent of the perchlorate PAL, thus, Gage 29-2 will continue to be sampled on a twice-monthly basis, if active.

A total of five samples were collected from Gage 29-3 during the July 1 through September 30, 1999 three-month sampling cycle because the well was off-line part of the time. The average perchlorate concentration for the five samples collected from Gage 29-3 was 44.8 µg/L (Table 6) thus, Gage 29-3 will continue to be sampled on a twice-monthly basis, if active.

Six samples were collected from Gage 51-1 during the July 1 through September 30, 1999 three-month sampling cycle. The average perchlorate concentration for the collected samples was 15.4 µg/L (Table 6) thus, Gage 51-1 will continue to be sampled on a twice-monthly basis, if active.

A total of six samples were collected from the COLL Richardson #1 between July 1, 1999 and September 30, 1999. All six samples analyzed for perchlorate during the three month sampling cycle were below the method detection limits for perchlorate. Thus, this well will be sampled once a month for perchlorate. The previous perchlorate detections observed in this well were a result of cross flow between the adjacent Richardson #2 well when it was off-line.

A total of six samples were collected from the COLL Mountain View #2 between July 1 and September 30, 1999. The average perchlorate concentration for the six samples analyzed from COLL Mountain View #2 is 8.4 µg/L (Table 6). During the past three-month sampling cycle the average perchlorate concentration in Mountain View #2 was below 13.5 (75 percent of the PAL). In accordance with the WSCP decision matrix for perchlorate, Mountain View #2 should be sampled once a month, however, Lockheed Martin will continue to sample Mountain View #2 on a twice monthly schedule in accordance to the DHS-approved perchlorate blending plan for continued use of this well.

Based on the decision matrices for TCE and perchlorate, the COLL Richardson #1 well was removed from the twice-monthly sampling program for perchlorate. Twice-monthly sampling for TCE will commence in October 1999 for Gage 29-2 and Gage 29-3. At the conclusion of the next three month sampling cycle (December 31, 1999), the perchlorate concentrations in Gage 29-2, Gage 29-3, Gage 51-1, COLL Mountain View #2 and the TCE concentrations in Gage 29-2 and Gage 29-3 will be evaluated to determine the future sampling frequency.

CLOSING

HSI GeoTrans greatly appreciates being of continued service to Lockheed Martin Corporation on this project. Should you have any questions or comments, please do not hesitate to call.

Sincerely,
HSI GEOTRANS

Roy J. Marroquin
Project Manager



James C. Norman, R.G., C.HG.
Project Director

TABLES

TABLE 1

KEY PROJECT DATES AND WSCP SAMPLING PROGRAM EVOLUTION

August 2, 1996, the RWQCB – Santa Ana Region requested Lockheed Martin to submit a conceptual Water Supply Contingency Plan.
September 30, 1996, Lockheed Martin submitted the Water Supply Contingency Plan (WSCP) to the RWQCB – Santa Ana Region.
March 6, 1997, the RWQCB conditionally approved the WSCP, which included sampling eight production wells (City of Loma Linda Richardson #1, Richardson #2, Mountain View #1, Mountain View #2, Victoria Farms Mutual Water Company Wells #1 and #3, and Southern California Edison #1 and #2).
June 1997, Victoria Farms Mutual Water Company was connected to City of San Bernardino Water. Pumping ceased at VFMWC #1 and #3, and the two wells were removed from the program.
June 1997, sampling of SCE #1 was discontinued because it is not operated on a regular basis. The WSCP consists of five wells, including COLL Mountain View #1 and #2, COLL Richardson #1 and #2, and SCE #2 (AUX).
August 1997, the WSCP was expanded due to the detection of perchlorate in municipal supply wells in the Bunker Hill Basin. Twenty-six wells were added to the WSCP including nineteen City of Riverside wells, five City of Redlands wells, and two Loma Linda University wells, for a total of 31 wells.
October 1997, three City of Riverside water system sampling points were added to the WSCP, including the Gage system pipeline (Gage Delivery), the Waterman system pipeline (Iowa Booster), and the sampling station measuring outflow from the Linden and Evans Reservoirs (7th & Chicago).
March 1998, two City of Loma Linda water system sampling points were added to the WSCP, including the Mountain View system pipeline (Mountain View Blend at Lawton) and the Richardson system pipeline (Richardson Blend).
June 1998, one City of Riverside irrigation water system sampling point (Gage Arlington) and one additional City of Loma Linda water system sampling point (Mountain View Blend at Timoteo) were added to the WSCP.
December 1998, the new COLL Richardson #3 well was added to WSCP Sampling Program.
May 1999, Sampling of Mountain View Blend at Timoteo was discontinued because it does not represent a blend sample of the Mountain View pipeline system.

TABLE 2

WSCP PRODUCTION WELL SAMPLING PROGRAM

HSI#	Well Name	Perchlorate	TCE
City of Loma Linda			
692	Mountain View #2	X	X
693	Richardson #1	X	X
694	Richardson #2	X	X
707	Richardson #3	X	X
City of Loma Linda Water System Sampling Points			
2967	Mountain View Blend - Lawton	X	X
2968	Richardson Blend	X	X
Mountain View Power (Formerly Southern California Edison)			
554	SCE#2(AUX)	X	X
Loma Linda University			
267	LLUniv Anderson #2	X	
717	LLUniv Anderson #3	X	
City of Riverside (Gage System)			
252	Gage#26-1	X	X
258	Gage#27-1	X	X
259	Gage#27-2	X	X
260	Gage#29-1	X	X
219	Gage#29-2	X	X
220	Gage#29-3	X	X
218	Gage#30-1	X	X
214	Gage#31-1	X	X
215	Gage#46-1	X	X
253	Gage#51-1	X	X
216	Gage#56-1	X	X
257	Gage#66-1	X	X
644	Gage#92-1	X	X
641	Gage#92-2	X	X
642	Gage#92-3	X	X
City of Riverside (Waterman System)			
273	Hunt#6	X	
271	Hunt#10	X	
272	Hunt#11	X	
City of Riverside Water System Sampling Points			
2946	Iowa Booster (Waterman)	X	X
2947	Gage Delivery (Gage)	X	X
2948	7th & Chicago (Reservoir)	X	X
3018	Gage Arlington	X	
City of Redlands			
542	COR Church St[a]	X	
2673	COR#38[a]	X	
535	COR Mentone Acres[a]	X	
29	COR Orange St[a]	X	
74	CORRees[a]	X	X

Notes:

TCE = Trichloroethene

Perchlorate analyzed using DHS Method (EPA 300.0 Modified)

TCE analyzed using EPA Method 502.2

TABLE 3

WSCP PRODUCTION WELL SAMPLING PROGRAM
SEPTEMBER 1999 WELLS SAMPLED TWICE MONTHLY

HSI#	Well Name	Perchlorate	TCE
City of Loma Linda			
692	Mountain View #2	X	
693	Richardson #1	X	
City of Riverside (Gage System)			
219	Gage #29-2	X	
220	Gage #29-3	X	
253	Gage #51-1	X	

Notes:

TCE = Trichloroethene

Perchlorate analyzed using DHS Method (EPA 300.0 Modified).

TCE analyzed using EPA Method 502.2.

TABLE 4
WSCP PRODUCTION WELL SAMPLING PROGRAM
SEPTEMBER 1999 DATA RESULTS

HSI#	Well Name	Sample Date	Perchlorate (µg/L) Del Mar	TCE (µg/L) Del Mar
City of Loma Linda				
692	Mountain View #2	9/1/99	7.3	0.54
692	MUN-753	9/1/99	7.2	0.57
692	Mountain View #2*	9/15/99	9.1	NA
693	Richardson #1	9/1/99	ND(4)	ND(0.5)
693	Richardson #1*	9/15/99	ND(4)	NA
694	Richardson #2	9/1/99	7.4	0.57
707	Richardson #3	9/1/99	ND(4)	ND(0.5)
City of Loma Linda Water System Sampling Points				
2967	Mountain View Blend-Lawton	9/1/99	6.5	ND(0.5)
2968	Richardson Blend	9/1/99	ND(4)	ND(0.5)
Mountain View Power (Formerly Southern California Edison)				
554	SCE#2(AUX)	9/1/99	ND(4)	ND(0.5)
Loma Linda University				
267	LLUniv Anderson #2	9/2/99	ND(4)	NA
717	LLUniv Anderson #3	9/2/99	ND(4)	NA
City of Riverside (Gage System)				
252	Gage#26-1[b]	9/2/99	10	10
258	Gage#27-1[b]	9/2/99	7.4	6.2
259	Gage#27-2	9/2/99	7.9	1.3
260	Gage#29-1	9/2/99	8.0	0.50
219	Gage#29-2	9/2/99	21	4.2
219	Gage 29-2*	NS	NS	NA
220	Gage#29-3	9/2/99	39	6.4
220	MUN-754	9/2/99	38	6.5
220	Gage#29-3*	NS	NS	NA
218	Gage#30-1	9/1/99	ND(4)	ND(0.5)
214	Gage#31-1	9/15/99	ND(4)	ND(0.5)
215	Gage#46-1	9/2/99	ND(4)	ND(0.5)
253	Gage#51-1	9/2/99	15	ND(0.5)
253	Gage#51-1*	9/15/99	14	NA
216	Gage#56-1	9/2/99	ND(4)	ND(0.5)
257	Gage#66-1	9/2/99	11	ND(0.5)
644	Gage#92-1	9/2/99	14	1.1
644	Gage#92-1**	9/15/99	11	NA
644	MUN-755	9/15/99	12	NA
641	Gage#92-2	9/1/99	ND(4)	ND(0.5)
642	Gage#92-3	9/1/99	ND(4)	ND(0.5)
City of Riverside (Waterman System)				
273	Hunt#6	NS	NS	NA
271	Hunt#10	NS	NS	NA
272	Hunt#11	NS	NS	NA
City of Riverside Water System Sampling Points				
2946	Iowa Booster (Waterman)	9/2/99	ND(4)	ND(0.5)
2947	Gage Delivery (Gage)	9/2/99	9.3	1.1
2948	7th & Chicago (Reservoir)	9/2/99	6.7	0.72
3018	Gage Arlington	9/2/99	ND(4)	NA
City of Redlands				
542	COR Church St[a]	NS	NS	NA
2673	COR#38[a]	NS	NS	NA
535	COR Mentone Acres[a]	NS	NS	NA
29	COR Orange St[a]	NS	NS	NA
74	COR Rees	9/1/99	ND(4)	ND(0.5)

Notes:

* = Twice-monthly sampling result

** = Confirmation sampling results

▪ = Well sampled on quarterly basis, if active

ND(4) = Not detected at the specified limit

MUN = Duplicate sample collected from the well listed directly above

NA = Not Analyzed

NS = Not Sampled

TCE = Trichloroethene

Perchlorate analyzed using DHS Method (EPA 300 0 Modified)

TCE analyzed using EPA Method 502 2

b = Gage 26-1 and Gage 27-1 are currently being treated for TCE

TABLE 5

SUMMARY OF WATER LEVEL MEASUREMENTS
SEPTEMBER 1999 SAMPLING EVENT

HSI#	Well Name	Measure Date	Depth to Water	Measuring Point Elevation	Groundwater Elevation	Comments
City of Loma Linda						
692	Mountain View #2	09/11/99	182	1085	903	Static
693	Richardson #1	09/11/99	188	1077	889	Pumping
694	Richardson #2	09/11/99	193	1078	885	Pumping
707	Richardson #3	09/11/99	179	1085	906	Static
Mountain View Power (formerly Southern California Edison)						
554	SCE#2(AUX)	NM	NM	1100.00	NM	Pumping
Loma Linda University						
267	LLUniv Anderson #2	NM	NM	1075	NM	Pumping
717	LLUniv Anderson #3	NM	NM	1070	NM	Pumping
City of Riverside (Gage System)						
252	Gage#26-1	09/07/99	101.50	1045.33	943.83	Pumping
258	Gage#27-1	09/07/99	97.10	1044.64	947.54	Pumping
259	Gage#27-2	09/07/99	99.80	1044.64	944.84	Pumping
260	Gage#29-1	09/07/99	106.20	1044.43	938.23	Pumping
219	Gage#29-2	09/07/99	NM	1046.31	NM	Static
220	Gage#29-3	09/07/99	NM	1048.75	NM	Static
218	Gage#30-1	09/07/99	197.80	1054.17	856.37	Pumping
214	Gage#31-1	09/07/99	77.40	1054.64	977.24	Static
215	Gage#46-1	09/07/99	171.00	1065.50	894.50	Pumping
253	Gage#51-1	09/07/99	192.20	1044.64	852.44	Pumping
216	Gage#56-1	09/07/99	193.40	1065.50	872.10	Pumping
257	Gage#66-1	09/07/99	149.20	1044.85	895.65	Pumping
644	Gage#92-1	09/07/99	176.80	1047.78	870.98	Pumping
641	Gage#92-2	09/07/99	196.60	1053.38	856.78	Pumping
642	Gage#92-3	09/07/99	191.20	1058.78	867.58	Pumping
City of Riverside (Waterman System)						
273	Hunt#6	NM	NM	1015.5	NM	Pumping
271	Hunt#10	NM	NM	1017	NM	Pumping
272	Hunt#11	NM	NM	1015.7	NM	Pumping
City of Redlands						
542	COR Church St	Sep-99	182.0	1344.8	1162.8	Pumping
2673	COR#38	Sep-99	100.0	NA	NA	Pumping
535	COR Mentone Acres	Sep-99	199.0	1506.4	1307.4	Pumping
29	COR Orange st	Sep-99	141.0	1282	1141.0	Pumping
74	COR Rees	Sep-99	224.0	1490	1266.0	Pumping

Notes:

All measurements reported in feet below measuring point (ft-bmp)

Water level measurements for all City of Loma Linda, City of Riverside, and City of Redlands wells were obtained by purveyor personnel.

Elevations given in feet above mean sea level (ft-msl)

NM=Not measured

NA=Data not available

Static water levels were allowed to recover a minimum of 30 minutes to obtain a static water level measurement

TABLE 6

TWICE MONTHLY SAMPLING PROGRAM
THREE MONTH DATA AND AVERAGE
PERCHLORATE CONCENTRATIONS

Well Name	Sample Date	Sample Result	75% of PAL	PAL
Gage29-2	7/7/99	26	13.5	18
Gage29-2	7/15/99	22	13.5	18
Gage29-2	8/3/99	35	13.5	18
Gage29-2	8/13/99	22	13.5	18
Gage29-2	9/2/99	21	13.5	18
Average 7/1/99 - 9/30/99*		**25.2**		
Gage29-3	7/7/99	43	13.5	18
Gage29-3	7/15/99	39	13.5	18
Gage29-3	8/3/99	62	13.5	18
Gage29-3	8/20/99	41	13.5	18
Gage29-3	9/2/99	39	13.5	18
Average 7/1/99 - 9/30/99*		**44.8**		
Gage 51-1	7/6/99	14	13.5	18
Gage 51-1	7/15/99	13	13.5	18
Gage 51-1	8/3/99	21	13.5	18
Gage 51-1	8/13/99	14	13.5	18
Gage 51-1	9/2/99	15	13.5	18
Gage 51-1	9/15/99	14	13.5	18
Average 7/1/99 - 9/30/99		**15.4**		
COLL Richardson #1	7/6/99	ND(4)	13.5	18
COLL Richardson #1	7/15/99	ND(4)	13.5	18
COLL Richardson #1	8/2/99	ND(4)	13.5	18
COLL Richardson #1	8/13/99	ND(4)	13.5	18
COLL Richardson #1	9/1/99	ND(4)	13.5	18
COLL Richardson #1	9/15/99	ND(4)	13.5	18
Average 7/1/99 - 9/30/99		**ND(4)**		
COLL Mountain View #2	7/6/99	12	13.5	18
COLL Mountain View #2	7/15/99	6.4	13.5	18
COLL Mountain View #2	8/2/99	7.6	13.5	18
COLL Mountain View #2	8/13/99	7.8	13.5	18
COLL Mountain View #2	9/1/99	7.3	13.5	18
COLL Mountain View #2	9/15/99	9.1	13.5	18
Average 7/1/99 - 9/30/99		**8.4**		

Notes:

* Well sometimes off-line between 7/1/99 - 9/30/99

All concentrations are micrograms per liter.

PAL = Provisional Action Level for perchlorate

FIGURES



EXPLANATION

- Wells Currently Sampled Under the Existing WSCP Sampling Program
- 12 TCE Results (µg\L)
- a Quarterly Sampling Results
- b Gage 26-1 and Gage 27-1 are Currently Being Treated for TCE
- --5-- Approximate TCE Plume Location 5 µg\L (1998 Interpretation of Redlands Plume)
- —5— Approximate TCE Plume Location 5 µg/L (Earth Tech June 1999 Interpretation of Norton AFB Plume)
- —1998— Project 5 µg\L TCE Contour in Hydrostratigraphic Unit 2
- —1998— Project 5 µg\L TCE Contour in Hydrostratigraphic Unit 4

- ND(0.5) Not Detected at Indicated Detection Limit
- NS Not Sampled
- NA Not Analyzed
- * Twice-Monthly Sampling Results
- ** Confirmation Sampling Results

- ND(0.5) C.O.L.L. Mountain View Blend at Lawton
- ND(0.5) C.O.L.L. Richardson Blend
- ND(0.5) Riv. Iowa Booster (Waterman)
- 1.1 Riv. Gage Delivery (Gage)
- 0.72 Riv. 7th + Chicago (Reservoir)
- NA Gage Arlington

M:\redlands\dwg-graphs\71of75-b.dwg

TITLE: WSCP Production Well Sampling Program
TCE Data Results September 1999

LOCATION: LOCKHEED MARTIN
REDLANDS, CALIFORNIA

HSI GEOTRANS A TETRA TECH COMPANY

CHECKED:	Roy Marroquin
DRAFTED:	Hector Magaña
PROJ.:	C541-101
DATE:	10/13/99

FIGURE: 1



EXPLANATION

- Wells Currently Sampled Under the Existing WSCP Sampling Program
- 18 — Approximate 18 µg/L Perchlorate Plume Location (1998 Interpretation)
- 5 — Approximate TCE Plume Location 5 µg/L (Earth Tech June 1999 Interpretation of Norton AFB Plume)

M:\redlands\dwg_graphs\71s76-b.dwg

9.2	Perchlorate (µg/L) Results
ND(4)	Not Detected at Indicated Detection Limit
NS	Not Sampled
a	Quarterly Sampling Results
b	Gage 26-1 and Gage 27-1 are Currently Being Treated for TCE
*	Twice-Monthly Sampling Results
**	Confirmation Sampling Results
6.5	C.O.L.L. Mountain View Blend - Lawton
ND(4)	C.O.L.L. Richardson Blend
ND(4)	Riv. Iowa Booster (Waterman)
9.3	Riv. Gage Delivery (Gage)
6.7	Riv. 7th + Chicago (Reservoir)
ND(4)	Gage Arlington

TITLE: WSCP Production Well Sampling Program
Perchlorate Data Results September 1999

LOCATION: LOCKHEED MARTIN REDLANDS, CALIFORNIA

HSI GEOTRANS A TETRA TECH COMPANY

CHECKED:	Roy Marroquin
DRAFTED:	Hector Magaña
PROJ.:	C541-101
DATE:	09/22/99

FIGURE: 2



Footnote:

* If, at a specific well, blending is occurring to provide acceptable water for compounds other than TCE, then no corrective action may be necessary as long as the concentration of TCE is less than 5.0 µg/L in the finished water.

TCE MCL = 5 µg/L (California Regulations, Title 22, Division 4, Chapter 15, Section 64444)

TITLE: Decision Matrix for Sampling of Production Wells for TCE from the Crafton–Redlands Plume

LOCATION: LOCKHEED MARTIN REDLANDS, CALIFORNIA

HSI GEOTRANS A TETRA TECH COMPANY

CHECKED:	Ron Bruns
DRAFTED:	Hector Magaña
PROJ.:	N948-101
DATE:	09/25/98

FIGURE: 3

M:\lockheed\WSCP\dm-prod3.dwg



Footnote:
Perchlorate Provisional Action Level (PAL) = 18 µg/L (California Department of Health Services, May 1997)

TITLE:	Decision Matrix for Sampling Production Wells for Perchlorate
LOCATION:	LOCKHEED MARTIN REDLANDS, CALIFORNIA

HSI GEOTRANS
A TETRA TECH COMPANY

CHECKED:	Ron Bruns
DRAFTED:	Hector Magaña
PROJ.:	C948-101
DATE:	09/25/98

FIGURE: 4

M:\lockheed\WSCP\dmCl04e.dwg

ATTACHMENT A

GEOLIS FIELD FORMS

ATTACHMENT A

GEOLIS FIELD FORMS
(Available Upon Request)

ATTACHMENT B

CHAIN-OF-CUSTODY RECORDS AND
LABORATORY DATA SHEETS
QUALITY ASSURANCE/QUALITY CONTROL DOCUMENTATION

ATTACHMENT B

CHAIN-OF-CUSTODY RECORDS AND LABORATORY DATA SHEETS AND LEVEL III MODIFIED QUALITY ASSURANCE/QUALITY CONTROL DOCUMENTATION

(Available Upon Request)