GROUNDWATER MONITORING
DATA SUMMARY REPORT
FOURTH QUARTER 1994

DOUGLAS AIRCRAFT COMPANY C-6 FACILITY
TORRANCE, CALIFORNIA

K/J 944016.00

JANUARY 1995

Kennedy/Jenks Consultants

FIGURES



N

0 1,000 2,000 FEET

Base Map: U.S.G.S. 7.5 Minute Topographic Map, Torrance, California Quadrangle, 1981.

Kennedy/Jenks Consultants

Douglas Aircraft Company
C6 Facility

Site Vicinity Map

January 1995
K/J 944016.00

Figure 1

GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER, 1994

DOUGLAS AIRCRAFT COMPANY C-6 FACILITY
TORRANCE, CALIFORNIA

K/J 944016.00

TABLE OF CONTENTS

SECTION	TITLE	PAGE
1.0	INTRODUCTION	1
2.0	QUARTERLY MONITORING PROGRAM	1
	2.1 Groundwater Sampling Procedures	1
	2.2 Field QA/QC Procedures	2
3.0	EVALUATION OF ANALYTICAL RESULTS	2
	3.1 Groundwater Gradient	2
	3.2 Analytical Data	3

LIST OF TABLES

TABLE	TITLE
1	Observation Well Construction Details
2	Cumulative Summary of Observation Well Data (EPA Method 8240/8260)
3	Cumulative Summary of Observation Well Data (EPA Method 8240/8260), Minor Constituents
4	Summary of Groundwater Elevation Data

TABLE OF CONTENTS
(continued)

LIST OF FIGURES

FIGURE	TITLE
1	Site Vicinity Map
2	Groundwater Observation Well Locations
3	Observation Well Detected Chemical Concentrations, December 1994 Sampling Event
4	Estimated Groundwater Elevation Contour Map, Shallow Zone, December 1994 Sampling Event

APPENDICES

APPENDIX	TITLE
A	Laboratory Data Sheets
B	Laboratory/Field Quality Control Data Sheets
C	Groundwater Purge and Sample Forms
D	Chain-of-Custody Records

1.0 INTRODUCTION

The Douglas Aircraft Company (DAC) C-6 Facility is located at 19503 South Normandie Avenue, Torrance, California (Figure 1). Quarterly groundwater sampling is being conducted in response to the California Regional Water Quality Control Board - Los Angeles Region correspondence to DAC, dated 7 April 1992. This report summarizes laboratory analytical data generated through the chemical analysis of groundwater samples collected during the period of 21 and 22 December 1994, Fourth Quarter 1994.

2.0 QUARTERLY MONITORING PROGRAM

Fourth Quarter 1994 groundwater sampling was performed in accordance with standard sampling procedures. Static water level depths were measured on 21 December 1994 prior to initiating purging of groundwater from any observation wells. Static water depths on monitoring wells (MW-9, MW-18 and MW-19) located in the southern portion of the DAC property installed for the Montrose Chemical Corporation Remedial Investigation were not measured for this quarter.

Groundwater samples were collected from the following fifteen wells (Figure 2) and chemically analyzed for volatile organic compounds (VOCs) by EPA Method 8240/8260 for the Fourth Quarter 1994.

> WCC-1S, WCC-2S, WCC-3S, WCC-4S, WCC-5S, WCC-6S, WCC-7S, WCC-8S, WCC-9S, WCC-10S, WCC-11S, WCC-12S, WCC-1D, WCC-3D, and DAC-P1.

Table 1 summarizes observation well construction details. Tables 2 and 3 summarize the results of chemical analysis of groundwater samples and duplicates for major and minor constituents at the C-6 facility, respectively. Chemicals detected in samples from each observation well are shown in Figure 3. Table 4 summarizes available measured groundwater elevations to date. Estimated groundwater elevation contours for the Fourth Quarter are presented in Figure 4. Historical chemical concentration profiles for the indicator chemicals trichloroethene and 1,1-dichloroethene are shown in Figure 5. Copies of laboratory data sheets, laboratory/field Quality Control data sheets, groundwater purge and sample forms, and Chain-of-Custody records are included in Appendices A, B, C, and D respectively.

2.1 Groundwater Sampling Procedures

Prior to collecting groundwater samples from each well, groundwater was purged using an electrical submersible pump that was temporarily installed in the observation well. Observation well WCC-1S was purged with a bailer since the 2-inch casing size would not accommodate a pump. After lowering the pump to the approximate mid-point of the saturated well screen, approximately three to five wetted casing volumes of groundwater were purged from the well until the

following groundwater monitoring parameters had stabilized to within 10% of preceding values: pH, electrical conductivity, temperature and clarity. Purged groundwater was stored onsite in DOT approved 55 gallon barrels pending the results of laboratory analysis of samples.

Following groundwater purging, the submersible pump was removed from the well and a representative groundwater sample was collected using a steam-cleaned stainless steel point-source bailer equipped with top and bottom ball-check valves. The bailer was lowered to the approximate mid-point of the saturated well screen interval and retrieved to ground surface. The contents of the bailer were drained into three to four labelled 40-ml capacity vials, preserved with Hcl.

2.2 Field QA/QC Procedures

Duplicate groundwater samples were collected for the sampling rounds on 21 and 22 December 1994 for quality control purposes. The duplicates were collected in three HCl-preserved vials each and identified by inserting the collection date after "DW-" (DW-122194 and DW-122294). No further sample identification was provided to the laboratory. Samples DW-122194 and DW-122294 were taken from observation wells WCC-9S and WCC-10S, respectively.

Following decontamination of the bailer by steam-cleaning, and prior to collection of groundwater samples from the successive well, equipment rinsate blanks were prepared for laboratory analysis. The equipment rinsate blanks were prepared by pouring Reagent Grade II water, prepared by the analytical laboratory, through the bailer and discharge spigot and collecting the rinsate in four 40-ml vial preserved with HCl. The blanks were identified following a similar protocol to that used for duplicate water samples and are identified as "FB-122194" and "FB-122294". The wells sampled before and after rinsate blank preparation were recorded. FB-122194 was collected after sampling WCC-11S, the last well sampled that day. FB-122294 was collected after sampling well DAC P-1, the last well sampled that day. Trip blanks were also analyzed for both days of sampling and shipping and are identified as TB-122194 and TB-122294.

All groundwater, duplicate, and field blank samples were transported in ice-cooled chests to Terra Tech Labs, Inc., Irvine, California using U.S. EPA-recommended Chain-of-Custody procedures.

3.0 EVALUATION OF ANALYTICAL RESULTS

3.1 Groundwater Gradient

Groundwater levels were measured prior to sampling on 21 December 1994 (Table 4 and Appendix C). The shallow zone groundwater elevations over the C-6 facility range from 16.25 feet below mean sea level (MSL) to 17.74 feet below MSL. An estimated potentiometric surface map for the shallow zone as measured on this day is presented as Figure 4. Water level measurements show little change over the

DAC C-6 facility since the September 1994 quarterly monitoring, with the exception of a rise in water levels at WCC-9S. Relative to other wells in this area of the C-6 facility, this higher water level at WCC-9S is consistent with fall and winter quarters of 1993. The groundwater gradient in the shallow zone was generally south-southeast with a southerly directed trough-like depression between observation wells WCC-10S and WCC-12S.

Insufficient data (two wells) are avaiiable to define the groundwater gradient in the deeper zone. Groundwater elevation in the two wells (WCC-1D and WCC-3D) is approximately 17.55 and 17.42 feet below MSL, respectively.

3.2 Analytical Data

The results of chemical analysis of groundwater and duplicate samples are summarized in Tables 2 and 3. Table 2 lists major constituents and Table 3 lists additional minor constituents of samples tested. The duplicate groundwater samples are indicated by an asterisk and are presented with the "original" groundwater samples. These tables include cumulative analytical data for all monitoring wells and detection limits (where available) for the listed chemicals.

The following observations are noted:

- Data for groundwater samples collected from well DAC-P1, located at the upgradient property boundary, indicate a TCE concentration of 11,000 micrograms per liter (µg/L) coming onto DAC's property. This test result is consistent with prior sampling events. DAC-P1 is screened in the shallow zone.

- Background concentrations of TCE and 1,1-DCE in the shallow zone upgradient or cross gradient wells WCC-10S, WCC-2S, and WCC-11S remain in the range of 100 µg/L of TCE and tens of µg/L of 1,1-DCE.

- Groundwater elevation data (Figure 4) and chemical concentration data (Figure 3) indicate that chemical transport in the shallow zone is in a generally southerly to southeasterly direction in the vicinity of buildings 36 and 41. Chemical concentration data from the eastern boundary observation wells (WCC-5S, and WCC-9S) are within the same range or lower than upgradient or cross gradient "background level" wells (WCC-10S, WCC-2S and WCC-11S).

- WCC-1S data showed a slight increase in 1,1-DCE, 1,1-DCA, 1,1,1-TCA, and TCE over recent historical data.

- WCC-11S data showed low level detections of 1,1,1-TCA and toluene, not detected in previous monitoring events.

- September 1994 data for WCC-3D showed elevated levels of several chemicals over the preceeding three quarters, specifically 1,1-DCE, 1,1,1-TCA, and TCE. December 1994 data also show an increase in concentrations of these chemicals as well as increases in concentrations of cis 1,2-DCE, trans 1,2-DCE, benzene, and toluene.

- Chemical concentration variances within all observation wells (other than WCC-1S, WCC-11S, and WCC-3D discussed above) were typical of historical ranges.

- Analytical data from the equipment rinsate blanks, sample duplicates, trip blanks, and laboratory spikes and duplicates are indicative of reliable data.

TABLES

OBSERVATION WELL CONSTRUCTION DETAILS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER, 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CALIFORNIA
K/J 944016.00

Well	Date Constructed	Well Diameter (inches)	Total Depth of Borehole (Feet)	Depth of Screened Interval (Feet)	Depth to top of Sand Filter Pack (Feet)	Well Casing Material and Slot Size	Hydrogeologic Unit Screened
WCC-1S[1]	03-26-87	2	91	78-88	72	Schedule 40 PVC 0.020-Inch Slots	Shallow
WCC-2S[1]	10-28-87	4	90.5	70-90	63	Schedule 40 PVC 0.010-Inch Slots	Shallow
WCC-3S[1]	10-26-87	4	92.0	69-89	64	Schedule 40 PVC 0.010-Inch Slots	Shallow
WCC-4S[1]	10-27-87	4	91.5	70.5-90.5	65	Schedule 40 PVC 0.010-Inch Slots	Shallow
WCC-5S[1]	11-24-87	4	91	60.5-91	58.5	Schedule 40 PVC 0.010-Inch Slots	Shallow
WCC-6S[2]	09-22-89	4	91	60-90	N/A[3]	Schedule 40 PVC 0.010-Inch Slots	Shallow
WCC-7S[2]	06-08-89	4	90.5	60-90	54	Schedule 40 PVC 0.010-Inch Slots	Shallow
WCC-8S[2]	06-12-89	4	90	59.5-89.5	54	Schedule 40 PVC 0.010-Inch Slots	Shallow
WCC-9S[2]	09/21/89	4	91.5	60-90	55	Schedule 40 PVC 0.010-Inch Slots	Shallow
WCC-10S[2]	06-07-89	4	90.8	60-90	54	Schedule 40 PVC 0.010-Inch Slots	Shallow
WCC-11S	N/A	4	N/A	60-90(?)	N/A	Schedule 40 PVC 0.010-Inch Slots	Shallow
WCC-12S	N/A	4	N/A	60-90(?)	N/A	Schedule 40 PVC 0.010-Inch Slots	Shallow
DAC-P1	09-25-89	4	N/A	60-90(?)	N/A	Schedule 40 PVC 0.010-Inch Slots	Shallow
WCC-1D[2]	06-30-89	4	140	120-140	115	Schedule 40 PVC 0.010-Inch Slots	Deeper
WCC-3D[2]	06-27-89	4	140	120-140	114	Schedule 40 PVC 0.010-Inch Slots	Deeper

OBSERVATION WELL CONSTRUCTION
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER, 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CALIFORNIA
K/J 944016.00

Well	Date Constructed	Well Diameter (inches)	Total Depth of Borehole (Feet)	Depth of Screened Interval (Feet)	Depth to top of Sand Filter Pack (Feet)	Well Casing Material and Slot Size	Hydrogeologic Unit Screened
MW-8[4]	05/10/89	4	85	65-80	62	PVC blank and 316 Stainless Steel 0.020-inch Slot Screen	Shallow
MW-9[4]	05/09/89	4	85	66-81	61	PVC blank and 316 Stainless Steel 0.020-inch Slot Screen	Shallow
MW-18[4]	03/29/90	4	84	68-83	67	PVC blank and 316 Stainless Steel 0.020-inch Slot Screen	Shallow
MW-19[4]	03/30/90	4	80	63-79	62	PVC blank and 316 Stainless Steel 0.020-inch Slot Screen	Shallow

Notes:
1. Data from Woodward-Clyde Consultants Phase II Report, May 1988
2. Data from Woodward-Clyde Consultants Phase III Report, March 1990
3. N/A = Not Available
4. Data from Hargis + Associates, Final Draft, Remedial Investigation, Montrose Site, Torrance, Ca, October 1992

TABLE 2
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MAJOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	1,1-DCE	1,1,-DCA	1,1,1-TCA	TCE	MIBK	cis-1,2-DCE	trans-1,2-DCE	CHLOROFORM	BENZENE	TOLUENE	MEK
WCC-1S	03/27/87	2800	-	300	4,600	-	-	-	-	85	-	-
	*04/13/87	3,700/2,500	-/-	260/120	5,500/3,600	-/-	-/-	-/-	-/-	110	-/-	-/-
	11/12/87	3,000	23	160	5,200	-	-	75	39	160	-	-
	07/13/89	900	<20	67	2,400	<100	<20	<20	<20	<20	<20	-
	08/23/89	1,500	30	<30	2,800	<100	41	<30	<30	<30	<30	-
	11/18/91	1,300	-	-	3,700	-	-	-	-	-	-	-
	06/17/92	1,700	<50	<50	3,800	<100	<5	<50	<50	<50	<50	<100
	09/23/92	1,500	13	16	3,400	<5	<1	14	13	37	1	<5
	12/09/92	1,500	<30	<30	3,100	<100	<30	<30	<30	30	<30	<100
	03/18/93	1,000	13	15	2,100	<5	27	15	14	33	<2	<10
	06/08/93	1,200	<20	<20	2,400	<200	27	<20	<20	35	<20	<400
	08/25/93	1,700	<20	<20	3,300	<200	27	<20	<20	42	<20	<400
	11/19/93	1,600	<20	<20	2,600	<200	25	<20	<20	38	<20	<400
	2/24/94	1,800	<20	<20	2,700	<200	33	21	<20	39	<20	<400
	6/13/94	1,000	11	11	1,700	<100	20	16	<10	<10	<10	<200
	9/9/94	1,400	<40	<40	2,300	<400	<40	<40	<40	<40	<40	<800
	12/22/94	3,000	23	24	3,100	<200	38	36	<20	57	<20	<400
WCC-2S	11/02/87	5	-	5	14	-	-	-	-	-	6	-
	11/12/87	2	-	1	4	-	-	-	-	-	1	-
	7/13/89	<1	<1	<1	5	<5	<1	<1	<1	<1	<1	-
	8/23/89	<1	<1	<1	3	<5	<1	<1	<1	<1	<1	-
	11/19/91	30	-	8	110	-	-	-	-	-	75	-
	06/16/92	30	<5	<5	100	<10	<5	<5	<5	<5	<5	<10
	*09/22/92	18/19	<1/<1	<1/<1	110/97	<5/<5	<1/<1	<1/<1	<1/<1	<1/<1	1/1	<5/<5
	*12/08/92	49/27	<1/<1	2/2	140/99	<5/<5	<1/<1	<1/<1	<1/2	<1/<1	<1/<1	<5/<5
	*03/17/93	32/33	<2/<2	<2/<2	110/100	<5/<5	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2	<10/<10
	06/07/93	48	<2	<2	150	<20	<2	<2	<2	<2	<2	<40
	08/24/93	16	<2	<2	90	<20	<2	<2	<2	<2	<2	<40
	11/19/93	41	<2	<2	94	<20	<2	<2	<2	<2	<2	<40
	2/24/94	30	<2	<2	96	<20	<2	<2	<2	<2	<2	<40
	6/10/94	24	<2	<2	97	<20	<2	<2	<2	<2	<2	<40
	9/8/94	37	<2	<2	150	<20	<2	<2	<2	<2	<2	<40
	12/22/94	28	<2	<2	110	<20	<2	<2	<2	<2	<2	<40

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 2
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MAJOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	1,1-DCE	1,1,-DCA	1,1,1-TCA	TCE	MIBK	cis-1,2-DCE	trans-1,2-DCE	CHLOROFORM	BENZENE	TOLUENE	MEK
WCC-3S	11/02/87	38,000	-	110,000	10,000	54,000	-	-	-	-	80,000	-
	11/12/87	88,000	1,000	54,000	11,000	70,000	-	1,000	-	-	140,000	-
	07/13/89	18,000	<500	56,000	7,700	<3000	<500	660	<500	<500	32,000	-
	08/23/89	56,000	<1,000	78,000	6,000	<5000	<1,000	<1,000	<1,000	<1,000	56,000	-
	11/14/91	12,000	400	6,900	7,900	70,000	550	550	250	-	27,000	12,000
	06/17/92	25,000	<5,000	13,000	13,000	100,000	<5,000	<5,000	<5,000	<,5000	51,000	<10,000
	09/23/92	22,000	<500	7,800	12,000	82,000	<500	<500	<500	<500	52,000	<3,000
	12/09/92	21,000	<500	5,600	11,000	90,000	700	600	<500	<500	44,000	4,000
	*03/18/93	20,000/20,000	650/510	21,000/22,000	8,800/8,800	44,000/45,000	650/640	640/670	120/110	240/260	42,000/42,000	<50/<50
	06/08/93	16,000	420	5,900	8,600	79,000	520	480	<100	210	37,000	<2,000
	*08/25/93	21,000/20,000	500/560	10,000/9,500	11,000/9,700	50,000/49,000	670/700	680/710	<400/<10	<400/250	46,000/40,000	<8,000/660
	11/19/93	26,000	690	19,000	10,000	47,000	1,100	840	<200	280	50,000	<4,000
	2/24/94	15,000	310	9,600	2,500	15,000	2,500	360	<200	<200	25,000	<4,000
	6/13/94	13,000	310	6200	820	9900	4100	360	<200	<200	23000	<4000
	*9/9/94	23,000/25,000	520/560	9,000/9,800	<500/<500	6,000/5,000	7,700/8,400	600/640	<500/<500	<500/<500	43,000/47,000	<10000/<10000
	12/22/94	20,000	440	6,700	390	3,400	6,700	530	<200	200	35,000	<4,000
WCC-4S	11/02/87	360	-	14	700	-	-	2	2	-	-	-
	11/12/87	1,200	-	35	690	-	-	-	-	-	-	-
	7/13/89	170	<3	11	270	-	10	<3	<3	<3	<3	-
	08/23/89	360	<5	7	410	<20	15	<5	<5	<5	<5	-
	11/18/91	1,000		20	2,200	<30	-	-	-	-	-	-
	06/17/92	920	<25	<25	1,500	<50	<25	<25	<25	<25	<25	<50
	09/23/92	1,400	<10	20	1,900	<50	<10	<10	10	<10	<10	<50
	12/08/92	1,000	<10	20	1,600	<50	10	<10	10	<10	<10	<50
	03/17/93	810	8	14	1,200	<5	8	5	5	6	<2	<10
	06/08/93	1,300	<10	12	1,800	<100	10	<10	<10	<10	<10	<200
	08/25/93	1,100	<10	<10	1,400	<100	<10	<10	<10	<10	<10	<200
	11/19/93	610	17	8	700	<40	6	5	<4	4	9	<80
	2/24/94	1,100	5.8	8.8	980	<40	8.7	7.2	5.1	6.4	<4	<80
	6/14/94	800	<4	5.1	940	<40	7.1	5.2	<4	<4	<4	<80
	9/9/94	1,000	<20	<20	1,300	<200	<20	<20	<20	<20	<20	<400
	12/22/94	670	<10	<10	750	<100	<10	<10	<10	<10	<10	<200

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 2
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MAJOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	1,1-DCE	1,1,-DCA	1,1,1-TCA	TCE	MIBK	cis-1,2-DCE	trans-1,2-DCE	CHLOROFORM	BENZENE	TOLUENE	MEK
WCC-5S	11/30/87	7	-	1	-	-	-	-	-	-	1	-
	01/08/88	4	-	10	-	-	-	-	-	-	-	-
	*07/13/89	3/3	<1/<1	13/12	<5/<5	<1/<1	6/6	<1/<1	<1/<1	<1/<1	<1/<1	-
	08/23/89	<1	<1	12	<5	<1	4	<1	<1	<1	<1	-
	11/19/91	20	-	-	8	-	-	-	-	-	7	-
	06/15/92	28	<5	<5	7	<10	<5	<5	<5	<5	<5	<10
	09/21/92	21	<1	<1	5	<5	<1	<1	<1	<1	<1	<5
	12/07/92	21	<1	<1	5	<5	<1	<1	<1	<1	<1	<5
	03/16/93	18	<2	<2	4	<5	<2	<2	<2	<2	<2	<10
	06/07/93	22	<2	<2	4	<20	<2	<2	<2	<2	<2	<40
	08/24/93	23	<2	<2	5	<20	<2	<2	<2	<2	<2	<40
	11/18/93	21	<2	<2	3	<20	<2	<2	<2	<2	<2	<40
	2/23/94	20	<2	<2	4	<20	<2	<2	<2	<2	<2	<40
	*6/10/94	25/25	<2/<2	<2/<2	3.4/3.4	<20<20	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2	<40/<40
	9/8/94	18	<2	<2	3.3	<20	<2	<2	<2	<2	<2	<40
	12/21/94	18	<2	<2	2.9	<20	<2	<2	<2	<2	<2	<40
WCC-6S	10/06/89	210	4	130	140	<5	12	7	<1	<1	<1	-
	11/16/91	5,800		5,000		17,000	-	-	-	-	35,000	21,000
	06/17/92	5,400	<500	2,100	3,000	7,600	<500	<500	<500	<500	15,000	6,300
	09/23/92	5,900	94	1,300	3,100	7,500	200	170	20	67	10,000	3,600
	*12/09/92	3,700/5,600	80/<100	680/1,400	2,700/3,200	3,400/<500	200/200	100/200	<50/<100	80/<100	5,000/10,000	3,000/5,000
	03/17/93	3,200	50	1,200	1,400	3,900/<500	<10	80	15	40	10,000	3,800
	06/08/93	5,500	<100	1,900	2,100	13,000	260	120	<100	<100	21,000	7,800
	08/25/93	5,400	<100	2,100	1,900	11,000	630	130	<100	<100	19,000	7,600
	11/19/93	2,200	42	440	670	4,700	480		<10	24	4,900	3,100
	2/24/94	11,000	91	2,200	1,800	13,000	1,400	140	21	52	20,000	4,400
	*6/13/94	5800/6300	87/<100	1900/1500	1400/1300	4400/5200	1600/1400	130/100	18/<100	52/<100	12000/<13000	1400/<2000
	9/9/94	Not sampled; well head obstructed										
	12/22/94	9,100	<200	1,300	1,900	4,800	2,500	<200	<200	<200	16,000	<4,000

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 2
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MAJOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	1,1-DCE	1,1,-DCA	1,1,1-TCA	TCE	MIBK	cis-1,2-DCE	trans-1,2-DCE	CHLOROFORM	BENZENE	TOLUENE	MEK
WCC-7S	07/13/89	850	<10	110	1,300	<50	26	11	<10	<10	<10	-
	08/23/89	1,100	<30	66	1,400	<100	31	<30	<30	<30	<30	-
	11/18/91	390	-	-	1,200	-	-	-	-	-	-	-
	06/17/92	230	<5	<5	560	<10	<5	<5	<5	<5	<5	<10
	09/23/92	140	<5	<5	570	<30	<5	<5	<5	<5	<5	<30
	12/08/92	140	<5	<5	430	<30	<5	<5	<5	<5	<5	<30
	03/17/93	77	<2	<2	200	<5	4	<2	<2	<2	<2	<10
	06/07/93	120	<2	<2	330	<20	4	<2	<2	<2	<2	<40
	08/25/93	70	<4	<4	210	<40	4	<4	<4	<4	<4	<80
	11/19/93	56	<2	<2	130	<20	<2	<2	<2	<2	<2	<40
	2/24/94	75	<2	<2	140	<20	2.5	<2	<2	<2	<2	<40
	6/13/94	58	<2	<2	110	<20	2.5	<2	<2	<2	<2	<40
	9/8/94	50	13	<2	250	<20	<2	<2	<2	<2	<2	<40
	12/22/94	94	<2	<2	94	<20	<2	<2	<2	<2	<2	<40
WCC-8S	07/13/89	430	<5	160	240	<30	7	9	<5	<5	<5	-
	08/23/89	820	<5	130	430	<30	7	<5	<5	<5	<5	-
	11/15/91	2,600	-	400	3,000	-	40	40	25	-	120	-
	*06/17/92	2,200/2,300	<25/<50	180/180	2,400/2,600	<50/<100	<25/<50	<25/<50	<25/<50	<25/<50	<25/<50	<50/<100
	09/23/92	2,800	<20	200	3,100	<100	<20	20	20	<20	<20	<100
	12/08/92	2,000	<20	100	2,500	<100	20	30	20	20	<20	<100
	03/17/93	1,800	11	180	1,500	<5	15	26	10	15	<2	<10
	06/08/93	3,000	<20	300	2,000	<200	<20	40	<20	<20	<20	<400
	08/25/93	3,100	<20	330	2,200	<200	<20	45	<20	<20	<20	<400
	11/19/93	3,300	<20	330	2,000	<200	<20	50	<20	24	<20	<400
	2/24/94	3,400	<20	300	1,200	<200	<20	35	<20	<20	<20	<400
	6/13/94	4,000	<40	290	2,200	<400	<40	44	<40	<40	<40	<800
	9/9/94	4,600	<50	280	3,100	<500	<50	<50	<50	<50	<50	<1000
	12/22/94	4,000	<20	230	2,100	<200	<20	43	<20	25	<20	<400

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 2
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MAJOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	1,1-DCE	1,1,-DCA	1,1,1-TCA	TCE	MIBK	cis-1,2-DCE	trans-1,2-DCE	CHLOROFORM	BENZENE	TOLUENE	MEK
WCC-9S	10/06/89	<1	<1	<1	15	<5	7	<1	<1	<1	<1	-
	11/19/91	-	-	-	20	-	-	-	-	-	-	-
	06/15/92	7	<5	<5	42	<10	<5	<5	<5	<5	<5	<10
	09/21/92	6	<1	<1	45	<5	2	<1	6	<1	<1	<5
	12/07/92	10	<1	<1	51	<5	<1	<1	12	<1	<1	<5
	03/16/93	6	<2	<2	23	<5	3	<2	11	<2	<2	<10
	*06/07/93	11/11	<2/<2	<2/<2	42/39	<20/<20	<2/<2	<2/<2	18/17	<2/<2	<2/<2	<40/<40
	08/24/93	5	<2	<2	26	<20	4	<2	<2	<2	<2	<40
	11/18/93	5	<2	<2	43	<20	<2	<2	7	<2	<2	<40
	2/23/94	<4	<2	<2	31	<20	2	<2	4	<2	<2	<40
	6/10/94	<4	<2	<2	28	<20	4.4	<2	2.5	<2	<2	<40
	9/8/94	<4	<2	<2	38	<20	2.7	<2	4.1	<2	<2	<40
	*12/21/94	<4/<4	<2/<2	<2/<2	22/26	<20/<20	3.1/3.3	<2/<2	3.0/3.1	<2/<2	<2/<2	<40/<40
WCC-10S	*07/13/89	2/1	<1/<1	<1/<1	86/87	<5/<5	<1/<1	<1/<1	3/3	<1/<1	<1/<1	-
	08/23/89	4	<1	<1	81	5	<1	<1	4	<1	<1	-
	11/20/91	-	-	-	87	-	-	-	-	-	-	-
	06/16/92	10	<5	<5	120	<10	<5	<5	<5	<5	<5	13
	*09/21/92	9/9	<1/<1	<1/<1	120/110	<5/<5	<1/<1	<1/<1	4/4	<1/<1	<1/<1	<5/<5
	12/8/92	8	<1	<1	110	<5	<1	<1	5	<1	<1	<5
	03/16/93	9	<2	<2	130	<5	<2	<2	6	<2	<2	<10
	06/07/93	13	<2	<2	120	<20	<2	<2	4	<2	<2	<40
	08/25/93	<4	<2	<2	120	<20	<2	<2	<2	<2	<2	<40
	11/19/93	9	<2	<2	82	<20	<2	<2	2	<2	<2	<40
	2/23/94	10	<2	<2	110	<20	<2	<2	5	<2	<2	<40
	6/10/94	17	<2	<2	120	<20	<2	<2	4.3	<2	<2	<40
	9/8/94	17	<2	<2	130	<20	<2	<2	<2	<2	<2	<40
	*12/22/94	14/13	<2/<2	<2/<2	99/94	<20/<20	<2/<2	<2/<2	3.1/3.0	<2/<2	<2/<2	<40/<40

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 2
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MAJOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	1,1-DCE	1,1,-DCA	1,1,1-TCA	TCE	MIBK	cis-1,2-DCE	trans-1,2-DCE	CHLOROFORM	BENZENE	TOLUENE	MEK
WCC-11S	11/15/91	10	-	-	80	-	-	-	-	-	-	-
	06/16/92	21	<5	<5	120	<10	<5	<5	<5	<5	<5	<10
	09/21/92	17	<1	<1	140	<5	2	<1	<1	<1	<1	<5
	12/08/92	13	<1	<1	83	<5	6	<1	<1	<1	<1	<5
	03/16/93	25	<2	<2	160	<5	4	<2	<2	<2	<2	<10
	06/07/93	16	<2	<2	110	<20	5	<2	<2	<2	<2	<40
	08/24/93	14	<2	<2	97	<20	4	<2	<2	<2	<2	<40
	*11/19/93	14/14	<2/<2	<2/<2	100/100	<20/<20	3/3	<2/<2	<2/<2	<2/<2	<2/<2	<40/<40
	2/23/94	16	<2	<2	100	<20	4	<2	<2	<2	<2	<40
	6/10/94	16	<2	<2	85	<20	4.8	<2	<2	<2	<2	<40
	*9/8/94	20/19	<2/<2	<2/<2	140/120	<20/<20	4.8/5.9	<2/<2	<2/<2	<2/<2	<2/<2	<40/<40
	12/21/94	26	<2	5.7	130	<20	4.2	<2	<2	<2	10	<40
WCC-12S	11/18/91	300	-	17	900	-	-	-	-	-	-	-
	*06/16/92	250/260	<5/5	<5/<5	660/710	<10/<10	<5/<5	<5/<5	<5/<5	<5/<5	<5/<5	<10/10
	09/22/92	130	7	1	500	<5	3	<1	3	<1	<1	<5
	12/08/92	160	<5	<5	550	<30	5	<5	<5	<5	<5	<30
	03/17/93	100	7	<2	410	<5	4	8	3	<2	<2	<10
	06/07/93	130	2	<2	370	<20	5	<2	<2	<2	<2	<40
	08/25/93	100	<4	<4	390	<40	<4	<4	<4	<4	9	<80
	11/19/93	45	9	<2	220	<20	<2	<2	<2	<2	<2	<40
	2/24/94	89/77	7.7/3.9	<2/<2	270/220	<20/<20	2.9/3.3	<2/<2	<2/<2	<2/<2	<2/<2	<40/<40
	6/13/94	84	15	<2	270	<20	2.6	<2	2.2	<2	<2	<40
	9/9/94	97	<2	<2	160	<20	<2	<2	<2	<2	<2	<40
	12/22/94	52	17	<2	190	<20	2.1	<2	<2	<2	<2	<40

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 2
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MAJOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	1,1-DCE	1,1,-DCA	1,1,1-TCA	TCE	MIBK	cis-1,2-DCE	trans-1,2-DCE	CHLOROFORM	BENZENE	TOLUENE	MEK
DAC-P1	10/09/89	<200	<200	<200	17,000	<1,000	<200	<200	<200	<200	<200	<1,000
	06/17/92	<5	<5	<5	21,000	<10	13	<5	10	<5	<5	<10
	*06/23/92	4/4	<1/<1	<1/<1	28,000/28,000	<5/<5	71/70	1/2	54/51	5/5	<1/<1	<5/<5
	12/09/92	<300	<500	<500	29,000	<3,000	<500	<500	<500	<500	<500	<3,000
	03/18/93	21	<2	44	21,000	7	68	2	44	5	260	<10
	06/08/93	<200	<100	<100	28,000	<1,000	<100	<100	<100	<100	130	<2,000
	08/25/93	<400	<200	<200	27,000	<2,000	<200	<200	<200	<200	300	<4,000
	11/19/93	<40	<20	<20	24,000	<200	81	<20	52	<20	<20	<400
	2/24/94	<40	<20	<20	20,000	<200	89	<20	47	<20	<20	<400
	6/13/94	<40	<20	<20	20,000	<200	92	<20	46	<20	<20	<400
	9/9/94	<400	<200	<200	18,000	<2,000	<200	<200	<200	<200	<200	<4,000
	12/22/94	<400	<200	<200	11,000	<2,000	<200	<200	<200	<200	<200	<4,000
WCC-1D	07/25/89	<1	<1	<1	2	<5	1	<1	<1	<1	1	-
	08/23/89	<1	<1	1	2	<5	<1	<1	<1	<1	<1	-
	11/15/91	90	-	8	40	-	-	-	-	-	20	-
	*06/15/92	1,500/1,300	<25/<25	63/64	230/210	<50/<65	<25/<25	<25/<25	<25/<25	<25/<25	<25/<25	<50/<50
	09/22/92	180	<1	8	44	<5	2	<1	<1	<1	<1	<5
	*12/07/92	160/150	<1/<1	8/160	41/6	<5/<5	2/<1	<1/<1	1/1	<1/<1	<1/3	<5/<5
	03/16/93	200	<2	19	23	<5	3	<2	<2	<2	<2	<10
	*06/08/93	500/480	<10/<4	14/17	71/72	<100/<40	<10/<4	<10/<4	<10/<4	<10/<4	<10/<4	<200/<80
	08/24/93	540	<2	16	67	<20	3	2	<2	<2	2	<40
	11/18/93	880	<2	16	110	<20	3	3	<2	<2	<2	<40
	2/23/94	140	<2	3	14	<20	<2	<2	<2	<2	<2	<40
	6/10/94	230	<2	3.7	24	<20	<2	<2	<2	<2	<2	<40
	9/8/94	210	<2	3.6	37	<20	<2	<2	<2	<2	<2	<40
	12/22/94	600	<2	10	71	<20	2.3	2.2	<2	<2	2.2	<40

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 2
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MAJOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	1,1-DCE	1,1,-DCA	1,1,1-TCA	TCE	MIBK	cis-1,2-DCE	trans-1,2-DCE	CHLOROFORM	BENZENE	TOLUENE	MEK
WCC-3D	07/25/89	<1	<1	49	4	<5	11	<1	<1	<1	3	-
	08/23/89	<10	<10	32	<10	<50	<10	<10	<10	<10	<10	-
	11/14/91	20	-	60	-	-	-	-	-	-	-	-
	06/16/92	510	<5	880	23	<10	<5	<5	<5	<5	8	<10
	09/22/92	21	<1	27	2	<5	<1	<1	<1	<1	<1	<5
	12/07/92	120	<1	130	5	<5	<1	<1	1	<1	3	<5
	*03/16/93	950/1,000	6/6	2,000/2,000	50/47	<5/<5	2/2	9/9	<2/<2	<2/<2	6/6	<10/<10
	06/08/93	110	<2	110	6	<20	<2	<2	<2	<2	<2	<40
	08/24/93	120	<2	100	5	<20	<2	<2	<2	<2	3	<40
	*11/18/93	610/840	<2/<4	410/640	17/23	<20/<40	<2/4	4/4	<2/<4	<2/<4	6/8	<40/<80
	2/23/94	370/420	<4/<4	530/590	23/25	<40/<40	<4/<4	<4/<4	<4/<4	<4/<4	12/13	<80/<80
	6/13/94	720	<10	1300	96	<100	<10	<10	<10	<10	<10	<200
	9/9/94	3,700	<50	5,600	490	<500	<50	<50	<50	<50	<50	<1,000
	12/21/94	5,200	10	6,300	540	<40	15	22	<4	8.6	5,100	<80

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 3
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MINOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	Acetone	Total Xylenes	Trichloro-fluoromethane	Methylene Chloride	Carbon Tetra-Chloride	1,1,2-TCA	PCE	Carbon Disulfide	Ethyl-Benzene	1,2-DCA
WCC-1S	03/27/87	-	-	-	-	-	-	-	-	-	-
	*04/13/87	-	-	-	-	-	-	-	-	-	-
	11/12/87	-	-	-	-	-	-	-	-	-	-
	07/13/89	-	-	-	-	-	-	-	-	-	-
	08/23/89	-	-	-	-	-	-	-	-	-	-
	11/18/91	-	-	-	-	-	-	-	-	-	-
	06/17/92	<300	-	-	-	-	-	-	-	-	-
	09/23/92	<5	<1	<1	4	<1	<1	<1	22	<1	<1
	12/09/92	<100	<30	<30	40	<30	<30	<30	<30	<30	<30
	03/18/93	<10	<2	<5	<10	<5	<2	<2	<5	<2	<2
	06/08/93	<400	<20	<20	<100	<20	<20	<20	<20	<20	<20
	08/25/93	<400	<20	<20	<40	<20	<40	<20	<20	<20	<20
	11/19/93	<400	<20	<20	<100	<20	<40	<20	<20	<20	<20
	2/24/94	<400	<20	<20	<100	<20	<40	<20	<20	<20	<20
	6/13/94	<200	<30	<10	<50	<10	<20	<10	<10	<10	<10
	9/9/94	<800	<120	<40	<200	<40	<80	<40	<40	<40	<40
	12/22/94	<400	<40	<20	<100	<20	<40	<20	<20	<20	<20

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

BOE-C6-0065528

TABLE 3
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MINOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	Acetone	Total Xylenes	Trichloro-fluoromethane	Methylene Chloride	Carbon Tetra-Chloride	1,1,2-TCA	PCE	Carbon Disulfide	Ethyl-Benzene	1,2-DCA
WCC-2S	11/02/87	-	-	-	-	-	-	-	-	-	-
	11/12/87	-	-	-	-	-	-	-	-	-	-
	7/13/89	-	-	-	-	-	-	-	-	-	-
	8/23/89	-	-	-	-	-	-	-	-	-	-
	11/19/91	-	-	-	-	-	-	-	-	-	-
	06/16/92	<10	-	-	-	-	-	-	-	-	-
	*09/22/92	<5/<5	<1/<1	<1/1	11/9	<1/<1	<1/<1	<1/<1	<1/<1	<1/<1	<1/<1
	*12/08/92	6/<5	<1/<1	<1/<1	5/2	<1/<1	<1/<1	<1/<1	<1/<1	<1/<1	<1/<1
	*03/17/93	<10/<10	<2/<2	<5/<5	<10/<10	<5/<5	<2/<2	<2/<2	<5/<5	<2/<2	<2/<2
	06/07/93	<40	<2	<2	<4	<2	<4	<2	<2	<2	<2
	08/24/93	<40	<2	<2	<4	<2	<4	<2	<2	<2	<2
	11/19/93	<40	<2	<2	<10	<2	<4	<2	<2	<2	<2
	2/24/94	<40	<2	<2	<10	<2	<4	<2	<2	<2	<2
	6/10/94	<40	<6	<2	<20	<2	<4	<2	<2	<2	<2
	9/8/94	<40	<6	<2	<10	<2	<4	<2	<2	<2	<2
	12/22/94	<40	<4	<2	<10	<2	<4	<2	<2	<2	<2
WCC-3S	11/02/87	-	-	-	-	-	-	-	-	-	-
	11/12/87	-	-	-	-	-	-	-	-	-	-
	07/13/89	-	-	-	-	-	-	-	-	-	-
	08/23/89	-	-	-	-	-	-	-	-	-	-
	11/14/91	-	-	-	-	-	-	-	-	-	-
	06/17/92	<30,000	-	-	-	-	-	-	-	-	-
	09/23/92	<3,000	<500	<500	900	<500	<500	<500	<500	<500	<500
	12/09/92	<3,000	<500	<500	<500	<500	<500	<500	<500	<500	<500
	*03/18/93	<50/<50	120/110	<25/<25	<50/<50	<25/<25	55/60	<10/<10	<25/<25	<10/<10	100/95
	06/08/93	<2,000	<100	<100	<200	<100	<200	<100	<100	<100	<100
	*08/25/93	<8,000/<200	<400/154	<400/<10	<800/<50	<400/<10	<800/52	<400/<10	<400/<10	<400/21	<400/86
	11/19/93	<4,000	<200	<200	<1,000	<200	<200	<200	<200	<200	<200
	2/24/94	<4,000	<200	<200	<1,000	<200	<400	<200	<200	<200	<200
	6/13/94	<4000	<600	<200	<1000	<200	<400	<200	<200	<200	<200
	*9/9/94	<10000/<10000	<1500/1500	<500/<500	<2500/<2500	<500/<500	<1000/<1000	<500/<500	<500/<500	<500/<500	<500/<500
	12/22/94	<4,000	<400	<200	<1,000	<200	<400	<200	<200	<200	<200

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 3
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MINOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	Acetone	Total Xylenes	Trichloro-fluoromethane	Methylene Chloride	Carbon Tetra-Chloride	1,1,2-TCA	PCE	Carbon Disulfide	Ethyl-Benzene	1,2-DCA
WCC-4S	11/02/87	-	-	-	-	-	-	-	-	-	-
	11/12/87	-	-	-	-	-	-	-	-	-	-
	7/13/89	-	-	-	-	-	-	-	-	-	-
	08/23/89	-	-	-	-	-	-	-	-	-	-
	11/18/91	-	-	-	-	-	-	-	-	-	-
	06/17/92	<150	-	-	-	-	-	-	-	-	-
	09/23/92	<50	<10	<10	20	<10	<10	<10	<10	<10	<10
	12/08/92	<50	<10	<10	50	<10	<10	<10	<10	<10	<10
	03/17/93	<10	<2	<5	<10	<5	<2	<2	<5	<2	<2
	06/08/93	<200	<10	<10	<40	<10	<20	<10	<10	<10	<10
	08/25/93	<200	<10	<10	<20	<10	<20	<10	<10	<10	<10
	11/19/93	<80	<4	<4	<20	<4	<8	<4	<4	<4	<4
	2/24/94	<80	<4	<4	<20	<4	<8	<4	<4	<4	<4
	6/13/94	<80	<12	<4	<20	<4	<8	<4	<4	<4	<4
	9/9/94	<400	<60	<20	<100	<20	<40	<20	<20	<20	<20
	12/22/94	<200	<20	<10	<50	<10	<20	<10	<10	<10	<10
WCC-5S	11/30/87	-	-	-	-	-	-	-	-	-	-
	01/08/88	-	-	-	-	-	-	-	-	-	-
	*07/13/89	-	-	-	-	-	-	-	-	-	-
	08/23/89	-	-	-	-	-	-	-	-	-	-
	11/19/91	-	-	-	-	-	-	-	-	-	-
	06/15/92	<10	-	-	-	-	-	-	-	-	-
	09/21/92	<5	<1	3	8	<1	<1	<1	<1	<1	<1
	12/07/92	<5	<1	<1	3	<1	<1	<1	<1	<1	<1
	03/16/93	<10	<2	<5	<10	<5	<2	<2	<5	<2	<2
	06/07/93	<40	<2	<2	<4	<2	<2	<4	<2	<2	<2
	08/24/93	<40	<2	<2	<4	<2	<4	<2	<2	<2	<2
	11/18/93	<40	<2	<2	<10	<2	<4	<2	<2	<2	<2
	2/23/94	<40	<2	<2	<10	<2	<4	<2	4	<2	<2
	*6/10/94	<40/<40	<6/<6	<2/<2	<20/<20	<2/<2	<4/<4	<2/<2	<2/<2	<2/<2	<2/<2
	9/8/94	<40	<6	<2	<10	<2	<4	<2	<2	<2	<2
	12/21/94	<40	<4	<2	<10	<2	<4	<2	<2	<2	<2

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 3
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MINOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	Acetone	Total Xylenes	Trichloro-fluoromethane	Methylene Chloride	Carbon Tetra-Chloride	1,1,2-TCA	PCE	Carbon Disulfide	Ethyl-Benzene	1,2-DCA
WCC-6S	10/06/89	-	-	-	-	-	-	-	-	-	-
	11/16/91	-	-	-	-	-	-	-	-	-	-
	06/17/92	<3,000	-	-	-	-	-	-	-	-	-
	09/23/92	78	26	<1	5	<1	96	<1	<1	5	5
	*12/09/92	<300/<500	<50/<100	<50/<100	100/200	<50/<100	60/<100	<50/<10	<50/<100	<50/<10	<80/<10
	03/17/93	<50	20	<25	<50	<25	<10	<10	<25	<10	50
	06/08/93	<2,000	<100	<100	<200	<100	<200	<100	<100	<100	<100
	08/25/93	<2,000	<100	<100	<200	<100	<200	<100	<100	<100	<100
	11/19/93	<200	<10	<10	<50	<10	<20	<10	<10	<10	37
	2/24/94	230	58	<10	<50	<10	74	<10	<10	10	47
	*6/13/94	<200/<2000	51/<300	<50/<100	<50/<500	<10/<100	69/<200	<10/<100	<10/<10	<10/<100	41/<100
	9/9/94	Not sampled; well head obstructed.									
	12/22/94	<4,000	<400	<200	<1,000	<200	<400	<200	<200	<200	<200
WCC-7S	07/13/89	-	-	-	-	-	-	-	-	-	-
	08/23/89	-	-	-	-	-	-	-	-	-	-
	11/18/91	-	-	-	-	-	-	-	-	-	-
	06/17/92	<30	-	-	-	-	-	-	-	-	-
	09/23/92	<30	<5	<5	10	<5	<5	<5	<5	<5	<5
	12/08/92	<30	<5	<5	10	<5	<5	<5	<5	<5	<5
	03/17/93	<10	<5	<5	<10	<5	<2	<2	<5	<2	<2
	06/07/93	<40	<2	<2	<4	<2	<4	<2	<2	<2	<2
	08/25/93	<80	<4	<4	31	<4	<8	<4	<4	<4	<4
	11/19/93	<40	<2	<2	<10	<2	<4	<2	<2	<2	<2
	2/24/94	<40	<2	<2	<10	<2	<4	<2	<2	<2	<2
	6/13/94	<40	<6	<2	<10	<2	<4	<2	<2	<2	<2
	9/8/94	<40	<6	<2	<10	<2	<4	<2	<2	<2	<2
	12/22/94	<40	<4	<2	<10	<2	<4	<2	<2	<2	<2

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 3
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MINOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	Acetone	Total Xylenes	Trichloro-fluoromethane	Methylene Chloride	Carbon Tetra-Chloride	1,1,2-TCA	PCE	Carbon Disulfide	Ethyl-Benzene	1,2-DCA
WCC-8S	07/13/89	-	-	-	-	-	-	-	-	-	-
	08/23/89	-	-	-	-	-	-	-	-	-	-
	11/15/91	-	-	-	-	-	-	-	-	-	-
	*06/17/92	<150/<300	-	-	-	-	-	-	-	-	-
	09/23/92	<100	<20	<20	40	<20	<20	<20	<20	<20	<20
	12/08/92	<100	<20	<20	30	<20	<20	<20	<20	<20	<20
	03/17/93	<10	<2	<5	<10	<5	<2	<2	<5	<2	<2
	06/08/93	<400	<20	<20	<100	<20	<40	<20	<20	<20	<20
	08/25/93	<400	<20	<20	<40	<20	<40	<20	<20	<20	<20
	11/19/93	<400	<20	<20	<100	<20	<40	<20	<20	<20	<20
	2/24/94	<400	<20	<20	<100	<20	<40	<20	<20	<20	<20
	6/13/94	<800	<120	<40	<200	<40	<80	<40	<40	<40	<40
	9/9/94	<1000	<150	<50	<250	<50	<100	<50	<50	<50	<50
	12/22/94	<400	<40	<20	<100	<20	<40	<20	<20	<20	<20
WCC-9S	10/06/89	-	-	-	-	-	-	-	-	-	-
	11/19/91	-	-	-	-	-	-	-	-	-	-
	06/15/92	<30	-	-	-	-	-	-	-	-	-
	09/21/92	<5	<1	<1	10	<1	<1	<1	<1	<1	<1
	12/07/92	<5	<1	<1	3	<1	<1	<1	<1	<1	<1
	03/16/93	<10	<2	<5	<10	<5	<2	<2	<5	<2	<2
	*06/07/93	<40/<40	<2/<2	<2/<2	<4/<4	<2/<2	<4/<4	<2/<2	<2/<2	<2/<2	<2/<2
	08/24/93	<40	<2	<2	<4	<2	<4	<2	<2	<2	<2
	11/18/93	<40	<2	<2	<10	<2	<4	<2	<2	<2	<2
	2/24/94	<40	<4	<2	<10	<2	<4	<2	<2	<2	<2
	6/10/94	<40	<6	<2	<20	<2	<4	<2	<2	<2	<2
	9/8/94	<40	<6	<2	<10	<2	<4	<2	<2	<2	<2
	*12/21/94	<40/<40	<4/<4	<2/<2	<10/<10	<2/<2	<4/<4	<2/<2	<2/<2	<2/<2	<2/<2

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 3
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MINOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	Acetone	Total Xylenes	Trichloro-fluoromethane	Methylene Chloride	Carbon Tetra-Chloride	1,1,2-TCA	PCE	Carbon Disulfide	Ethyl-Benzene	1,2-DCA
WCC-10S	*07/13/89	-	-	-	-	-	-	-	-	-	-
	08/23/89	-	-	-	-	-	-	-	-	-	-
	11/20/91	-	-	-	-	-	-	-	-	-	-
	06/16/92	35	-	-	-	-	-	-	-	-	-
	*09/21/92	<5/<5	<1/<1	<1/<1	8/8	1/1	<1/<1	<1/<1	<1/<1	<1/<1	<1/<1
	12/8/92	<5	<1	<1	3	<1	<1	<1	<1	<1	<1
	03/16/93	<10	<2	<5	<10	<5	<2	<2	<5	<2	<2
	06/07/93	<40	<2	<2	<4	<2	<4	<2	<2	<2	<2
	08/25/93	<40	<2	<2	<10	<2	<4	<2	<2	<2	<2
	11/19/93	<40	<2	<2	<10	<2	<4	<2	<2	<2	<2
	2/23/94	<40	<2	<2	<10	<2	<4	<2	<2	<2	<2
	6/10/94	<40	<6	<2	<20	<2	<4	<2	<2	<2	<2
	9/8/94	<40	<6	<2	<10	<2	<4	<2	<2	<2	<2
	*12/22/94	<40/<40	<4/<4	<2/<2	<10/<10	<2/<2	<4/<4	<2/<2	<2/<2	<2/<2	<2/<2
WCC-11S	11/15/91	-	-	-	-	-	-	-	-	-	-
	06/16/92	<10	-	-	-	-	-	-	-	-	-
	09/21/92	<5	<1	2	9	<1	<1	<1	<1	<1	<1
	12/08/92	<5	<1	<1	4	<1	<1	<1	<1	<1	<1
	03/16/93	<10	<2	<5	<10	<5	<2	<2	<5	<2	<2
	06/07/93	<40	<2	<2	<4	<2	<4	<2	<2	<2	<2
	08/24/93	<40	<2	<2	<4	<2	<4	<2	<2	<2	<2
	*11/19/93	<40/<40	<2/<2	<2/<4	<10/<10	<2/<2	<4/<4	<2/<2	<2/<2	<2/<2	<2/<2
	2/23/94	<40	<2	<2	<10	<2	<4	<2	<2	<2	<2
	6/10/94	<40	<6	<2	<20	<2	<4	<2	<2	<2	<2
	*9/8/94	<40/<40	<6/<6	<2/<2	<10/<10	<2/<2	<4/<4	<2/<2	<2/<2	<2/<2	<2/<2
	12/21/94	<40	<4	<2	<10	<2	<4	<2	<2	<2	<2

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 3
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MINOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	Acetone	Total Xylenes	Trichloro-fluoromethane	Methylene Chloride	Carbon Tetra-Chloride	1,1,2-TCA	PCE	Carbon Disulfide	Ethyl-Benzene	1,2-DCA
WCC-12S	11/18/91	-	-	-	-	-	-	-	-	-	-
	*06/16/92	<10/<10	-	-	-	-	-	-	-	-	-
	09/22/92	<5	<1	4	7	<1	<1	<1	<1	<1	<1
	12/08/92	<30	<5	<5	20	<5	<5	<5	<5	<5	<5
	03/17/93	<10	<2	<5	<10	<5	<2	<2	<5	<2	<2
	06/07/93	<40	<2	<2	<4	<2	<4	<2	<2	<2	<2
	08/25/93	<80	<4	<4	<8	<4	<8	<4	<4	<4	<4
	11/19/93	<40	<2	<2	<10	<2	<4	<2	<2	<2	<2
	2/24/94	<40/<40	<2/<2	<2<2	<10/<10	<2/<2	<4/<4	<2/<2	<2/<2	<2/<2	<2/<2
	6/13/94	<40	<6	<2	<10	<2	<4	<2	<2	<2	<2
	9/9/94	<40	<6	<2	<10	<2	<4	<2	<2	<2	<2
	12/22/94	<40	<4	<2	<10	<2	<4	<2	<2	<2	<2
DAC-P1	10/09/89	<1,000	-	-	-	-	-	-	-	-	-
	06/17/92	<30	-	-	-	-	-	-	-	-	-
	*06/23/92	<5/<5	<1/<1	1/1	4/4	4/4	9/9	13/13	<1/<1	<1/<1	<1/<1
	12/09/92	<3,000	<500	<500	2,000	<500	<500	<500	<500	<500	<500
	03/18/93	<10	<2	<5	<10	<5	5	10	<5	<2	<2
	06/08/93	<2,000	<100	<100	<200	<100	<200	<100	<100	<100	<100
	08/25/93	<4,000	<200	<200	<400	<200	<400	<200	<200	<200	<200
	11/19/93	<400	<20	<20	<100	<20	<40	<20	<20	<20	<20
	2/24/94	<400	<20	<20	<100	<20	<40	<20	<20	<20	<20
	6/13/94	<400	<60	<20	<100	<20	<40	<20	<20	<20	<20
	9/9/94	<4000	<600	<200	<1000	<200	<400	<200	<200	<200	<200
	12/22/94	<4,000	<400	<200	<1,000	<200	<400	<200	<200	<200	<200

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 3
SUMMARY OF GROUNDWATER ANALYTICAL DATA - MINOR CONSTITUENTS
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CA

COMPOUNDS DETECTED BY EPA METHOD 8240 OR EPA METHOD 8240/8260 - All results in ug/l.

WELL I.D.	SAMPLE DATE	Acetone	Total Xylenes	Trichloro-fluoromethane	Methylene Chloride	Carbon Tetra-Chloride	1,1,2-TCA	PCE	Carbon Disulfide	Ethyl-Benzene	1,2-DCA
WCC-1D	07/25/89	-	-	-	-	-	-	-	-	-	-
	08/23/89	-	-	-	-	-	-	-	-	-	-
	11/15/91	-	-	-	-	-	-	-	-	-	-
	*06/15/92	<50/<50	-	-	-	-	-	-	-	-	-
	09/22/92	<5	<1	4	11	<1	<1	<1	<1	<1	<1
	*12/07/92	<5/<5	<1/<1	<1/<1	2/2	<1/<1	<1/<1	<1/<1	<1/<1	<1/<1	<1/<1
	03/16/93	<10	<2	<5	<10	<5	<2	<2	<5	<2	<2
	*06/08/93	<200/<80	<10/<4	<10/<4	<20/<10	<10/<4	<20/<8	<10/<4	<10/<4	<10/<4	<10/<4
	08/24/93	<40	<2	<2	<4	<2	<4	<2	<2	<2	<2
	11/18/93	<40	<2	<2	<10	<2	<4	<2	<2	<2	<2
	2/23/94	<40	<2	<2	<10	<2	<4	<2	<2	<2	<2
	6/10/94	<40	<6	<2	<20	<2	<4	<2	<2	<2	<2
	9/8/94	<40	<6	<2	<10	<2	<4	<2	<2	<2	<2
	12/22/94	<40	<4	<2	<10	<2	<4	<2	<2	<2	<2
WCC-3D	07/25/89	-	-	-	-	-	-	-	-	-	-
	08/23/89	-	-	-	-	-	-	-	-	-	-
	11/14/91	-	-	-	-	-	-	-	-	-	-
	06/16/92	<30	-	-	-	-	-	-	-	-	-
	09/22/92	<5	<1	1	8	<1	<1	<1	<1	<1	<1
	12/07/92	<5	<1	<1	1	<1	<1	<1	<1	<1	<1
	*03/16/93	<10/<10	<2/<2	<5/<5	<10/<10	<5/<5	<2/<2	<2/<2	<5/<5	<2/<2	<2/<2
	06/08/93	<40	<2	<2	<4	<2	<4	<2	<2	<2	<2
	08/24/93	<40	<2	<2	<4	<2	<4	<2	<2	<2	<2
	*11/18/93	<40/<80	<2/<4	<2/<4	<10/<20	<2/<4	<4/<8	<2/<4	<2/<4	<2/<4	<2/<4
	2/23/94	<80	<4	<4	<20	<4	<8	<4	<4	<4	<4
	6/13/94	<200	<30	<10	<50	<10	<20	<10	<10	<10	<10
	9/9/94	<1000	<150	<50	<250	<50	<100	<50	<50	<50	<50
	12/21/94	<80	<8	<4	<20	<4	29	<4	<4	<4	<4

1 * Duplicate sample also analyzed. 2 - Not Detected (Detection Limit not specified)

TABLE 4

SUMMARY OF GROUNDWATER ELEVATION DATA
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CALIFORNIA
K/J 944016.00

Observation Well	Reference Point[1] Elevation (Feet Above MSL)[2]	Water Level Elevation (Feet Above Mean Sea Level)							
		04/09/93	06/07/93	08/24/93	11/18/93	2/23/94	06/10/94	09/08/94	12/21/94
WCC-1S	50.70	-18.79	-18.75	-18.25	-18.00	-17.61	-17.23	-17.25	-17.12
WCC-2S	50.59	-18.64	-18.63	-18.15	-17.87	-17.49	-17.07	-17.2	-17.17
WCC-3S	51.19	-18.83	-18.82	-18.36	-18.01	-17.67	-17.19	-17.31	-17.28
WCC-4S	49.69	-18.86	-18.78	-18.37	-18.16	-17.77	-17.32	-17.37	-17.31
WCC-5S	48.22	-18.83	-18.78	-18.38	-18.13	-17.78	-17.33	-17.33	-17.25
WCC-6S	50.95	-19.03	-18.97	-18.55	-18.32	-17.92	-17.48	NM*	-17.45
WCC-7S	48.29	-19.30	-19.23	-18.83	-18.60	-18.22	-17.82	-17.8	-17.74
WCC-8S	50.56	-18.69	-18.61	-18.19	-17.89	-17.49	-17.11	-17.14	-17.12
WCC-9S	47.01	-19.09	-19.09	-18.69	-18.42	-18.09	-18.63	-19.08	-17.51
WCC-10S	51.12	-18.42	-18.33	-17.83	-17.54	-17.07	-16.67	-17.03	-16.97
WCC-11S	49.97	-18.13	-18.04	-17.60	-17.36	-16.96	-16.45	-16.58	-16.63
WCC-12S	46.92	-19.26	-19.20	-18.78	-18.58	-18.13	-17.74	-17.79	-17.67
DAC-P1	52.44	-17.46	-17.38	-17.03	-16.76	-16.74	-16.60	-16.48	-16.25
WCC-1D	50.45	-19.10	-19.00	-18.53	-18.34	-17.83	-17.47	-17.66	-17.55
WCC-3D	51.18	-18.87	-18.85	-18.40	-18.18	-18.00	-17.39	-17.47	-17.42
MW-8[6]	49.09	NA	NA	NA	NA	NA	NA	NA	NA
MW-9[6]	48.67	NA	-20.58	NA	NA	NA	NA	NA	NA
MW-18[6]	50.29	NA	-20.88	NA	NA	NA	NA	NA	NA
MW-19[6]	46.55	NA	-20.13	NA	NA	NA	NA	NA	NA

TABLE 4

SUMMARY OF GROUNDWATER ELEVATION DATA
GROUNDWATER MONITORING DATA SUMMARY REPORT
FOURTH QUARTER 1994
DOUGLAS AIRCRAFT C-6 FACILITY
TORRANCE, CALIFORNIA
K/J 924010.01

Observation Well	Reference Point[1] Elevation (Feet Above MSL)[2]	Water Level Elevation (Feet Above Mean Sea Level)				
		11/13/87[3]	10/18/89[4]	06/15/92	09/21/92	01/05/93
WCC-1S	50.70	-21.63	-19.48	-19.20	-19.42	-19.34
WCC-2S	50.59	-19.72	-19.06	-19.15	-19.41	-19.51
WCC-3S	51.19	-21.56	-19.42	-19.24	-19.52	-19.73
WCC-4S	49.69	-21.77	-19.59	-19.22	-19.49	-19.34
WCC-5S	48.22	NA[5]	-19.70	-19.13	-19.42	-19.32
WCC-6S	50.95	NA	-19.70	-19.40	-19.64	-19.50
WCC-7S	48.29	NA	-20.07	-19.63	-19.93	-19.76
WCC-8S	50.56	NA	-19.35	-19.11	-19.34	-19.19
WCC-9S	47.01	NA	-20.07	-19.44	-19.66	-19.56
WCC-10S	51.12	NA	-18.42	-18.94	-19.33	-19.10
WCC-11S	49.97	NA	NA	-17.62	-18.81	-18.69
WCC-12S	46.92	NA	NA	-19.60	-19.90	-19.74
DAC-P1	52.44	NA	NA	-17.76	-17.88	-18.02
WCC-1D	50.45	NA	-19.51	-19.55	-19.92	-19.61
WCC-3D	51.18	NA	-19.38	-19.39	-19.71	-20.52
MW-8[6]	49.09	NA	NA	NA	NA	NA[5]
MW-9[6]	48.67	NA	NA	NA	NA	NA
MW-18[6]	50.29	NA	NA	NA	NA	NA
MW-19[6]	46.55	NA	NA	NA	NA	NA

Notes:

1. Reference point is north side, top of well casing
2. Reference point elevation measured by Hargis + Associates, Inc.
3. Data taken from Woodward-Clyde Consultants Phase II Report, May 1988.
4. Data taken from Woodward-Clyde Consultants Phase III Report, March 1990.
5. N/A - Not Available - No access to offsite wells.
6. Installed by Hargis + Associates, Inc. for Montrose Chemical Corporation

* Water Level Elevation not measured due to wellhead obstructions.



NOTE: 1) Wells MW-8,-9,-10,-18, and -19 Installed by Montrose Chemical Corporation

Kennedy/Jenks Consultants

Douglas Aircraft Company
C6 Facility

Groundwater Observation Well Locations

January 1995
K/J 944016.00

Figure 2



NOTES:

1. Samples Analyzed by EPA Method 8240/8260
2. All Results Reported in ug/l (ppb)
3. Wells MW-8,-9,-10,-18 and -19 Installed by Montrose Chemical Corporation and are not sampled by Douglas Aircraft Co.
4. Duplicate samples were analyzed for wells WCC-9S and WCC-10S.
5. <2=compound not detected at a quantitation limit of 2 ug/l. Nondetects posted only for VOCs detected in the well in the previous sample round. Figure shows only major constituents listed in Table 2.

Kennedy/Jenks Consultants

Douglas Aircraft Company
C6 Facility

Observation Well Chemical Concentrations December 1994 Sampling Event

January 1995
K/J 944016.00

Figure 3

BOE-C6-0065539



NOTE: 1) Wells MW-8,-9,-10,-18, and -19 Installed by Montrose Chemical Corporation

2) Contour Interval = 0.2 feet

LEGEND

WCC-1S -18.00 — Observation Well Location, Designation and groundwater elevation, feet MSL, measured 12/21/94.

Kennedy/Jenks Consultants

Douglas Aircraft Company
C6 Facility

Estimated Groundwater Elevation Contour Map, Shallow Zone December 1994

January 1995
K/J 944016.00

Figure 4

BOE-C6-0065540



Douglas Aircraft Company
C-6 Facility
Torrance, California

Kennedy/Jenks Consultants
Submitted:
Approved:
Irvine, California

CHEMICAL CONCENTRATION PROFILES
November 1991 to December 1994

Scale: AS NOTED
Job No.: 924010.01
CADD File No.:
Designed
Drawn
Checked
Date
Sheet: 5

Revd | By | Date | Description

BOE-C6-0065541

APPENDIX A

LABORATORY DATA SHEETS

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/3/95
		Physical State:	Liquid
Sample ID:	WCC1S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	400
Benzene	71-43-2	57	20
Bromobenzene	108-86-1	ND	20
Bromochloromethane	74-97-5	ND	40
Bromodichloromethane	75-27-4	ND	20
Bromoform	75-25-2	ND	20
Bromomethane	74-83-9	ND	40
2-Butanone	78-93-3	ND	400
n-Butylbenzene	104-51-8	ND	20
sec-Butylbenzene	135-98-8	ND	20
tert-Butylbenzene	98-06-6	ND	20
Carbon tetrachloride	56-23-5	ND	20
Carbon disulfide	75-15-0	ND	20
Chlorobenzene	108-90-7	ND	20
Chloroethane	75-00-3	ND	40
Chloroform	67-66-3	ND	20
Chloromethane	74-87-3	ND	40
2-Chlorotoluene	95-49-8	ND	20
4-Chlorotoluene	106-43-4	ND	20
Dibromochloromethane	124-48-01	ND	20
1,2-Dibromo-3-chloropropane	96-12-8	ND	40
Dibromomethane	74-95-3	ND	20
1,2-Dibromoethane	106-93-4	ND	20
1,2-Dichlorobenzene	95-50-1	ND	20
1,3-Dichlorobenzene	541-73-1	ND	20
1,4-Dichlorobenzene	106-46-7	ND	20
Dichlorodifluoromethane	75-71-8	ND	20
1,1-Dichloroethane	75-34-3	23	20
1,2-Dichloroethane	107-06-2	ND	20
1,1-Dichloroethene	75-35-4	3,000	40
cis-1,2-Dichloroethene	156-59-2	38	20
trans-1,2-Dichloroethene	156-60-5	36	20

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/3/95
		Physical State:	Liquid
Sample ID:	WCC1S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	20
1,3-Dichloropropane	142-28-9	ND	20
2,2-Dichloropropane	594-20-7	ND	20
1,1-Dichloropropene	563-58-6	ND	20
cis-1,3-Dichloropropene	10061-01-5	ND	20
trans-1,3-Dichloropropene	10061-02-6	ND	20
Ethylbenzene	100-41-4	ND	20
Hexachlorobutadiene	87-68-3	ND	40
2-Hexanone	591-78-6	ND	200
Isopropylbenzene	98-82-8	ND	20
p-Isopropyltoluene	99-87-6	ND	20
Methylene chloride	75-09-2	ND	100
4-Methyl-2-pentanone	108-10-1	ND	200
Naphthalene	91-20-3	ND	20
n-Propylbenzene	103-65-1	ND	20
Styrene	100-42-5	ND	20
1,1,1,2-Tetrachloroethane	630-20-6	ND	20
1,1,2,2-Tetrachloroethane	79-34-5	ND	20
Tetrachloroethene	127-18-4	ND	20
Toluene	108-88-3	ND	20
1,2,3-Trichlorobenzene	87-61-6	ND	20
1,2,4-Trichlorobenzene	120-82-1	ND	20
1,1,1-Trichloroethane	71-55-6	24	20
1,1,2-Trichloroethane	79-00-5	ND	40
Trichloroethene	79-01-6	3,100	20
Trichlorofluoromethane	75-69-4	ND	20
1,2,3-Trichloropropane	96-18-4	ND	20
1,2,4-Trimethylbenzene	95-63-6	ND	20
1,3,5-Trimethylbenzene	108-67-8	ND	20
Vinyl acetate	108-05-4	ND	20
Vinyl chloride	75-01-4	ND	40
o-Xylene	95-47-6	ND	20
p,m-Xylene	108-38-3, 106-42-3	ND	40

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/4/95
		Physical State:	Liquid
Sample ID:	WCC2S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	40
Benzene	71-43-2	ND	2.0
Bromobenzene	108-86-1	ND	2.0
Bromochloromethane	74-97-5	ND	4.0
Bromodichloromethane	75-27-4	ND	2.0
Bromoform	75-25-2	ND	2.0
Bromomethane	74-83-9	ND	4.0
2-Butanone	78-93-3	ND	40
n-Butylbenzene	104-51-8	ND	2.0
sec-Butylbenzene	135-98-8	ND	2.0
tert-Butylbenzene	98-06-6	ND	2.0
Carbon tetrachloride	56-23-5	ND	2.0
Carbon disulfide	75-15-0	ND	2.0
Chlorobenzene	108-90-7	ND	2.0
Chloroethane	75-00-3	ND	4.0
Chloroform	67-66-3	ND	2.0
Chloromethane	74-87-3	ND	4.0
2-Chlorotoluene	95-49-8	ND	2.0
4-Chlorotoluene	106-43-4	ND	2.0
Dibromochloromethane	124-48-01	ND	2.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	4.0
Dibromomethane	74-95-3	ND	2.0
1,2-Dibromoethane	106-93-4	ND	2.0
1,2-Dichlorobenzene	95-50-1	ND	2.0
1,3-Dichlorobenzene	541-73-1	ND	2.0
1,4-Dichlorobenzene	106-46-7	ND	2.0
Dichlorodifluoromethane	75-71-8	ND	2.0
1,1-Dichloroethane	75-34-3	ND	2.0
1,2-Dichloroethane	107-06-2	ND	2.0
1,1-Dichloroethene	75-35-4	28	4.0
cis-1,2-Dichloroethene	156-59-2	ND	2.0
trans-1,2-Dichloroethene	156-60-5	ND	2.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants.	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/4/95
		Physical State:	Liquid
Sample ID:	WCC2S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	4.0
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	2.0
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	20
Naphthalene	91-20-3	ND	2.0
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	ND	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	ND	2.0
1,1,2-Trichloroethane	79-00-5	ND	4.0
Trichloroethene	79-01-6	110	2.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	4.0
o-Xylene	95-47-6	ND	2.0
p,m-Xylene	108-38-3, 106-42-3	ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/3/95
		Physical State:	Liquid
Sample ID:	WCC3S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	4,000
Benzene	71-43-2	200	200
Bromobenzene	108-86-1	ND	200
Bromochloromethane	74-97-5	ND	400
Bromodichloromethane	75-27-4	ND	200
Bromoform	75-25-2	ND	200
Bromomethane	74-83-9	ND	400
2-Butanone	78-93-3	ND	4,000
n-Butylbenzene	104-51-8	ND	200
sec-Butylbenzene	135-98-8	ND	200
tert-Butylbenzene	98-06-6	ND	200
Carbon tetrachloride	56-23-5	ND	200
Carbon disulfide	75-15-0	ND	200
Chlorobenzene	108-90-7	ND	200
Chloroethane	75-00-3	ND	400
Chloroform	67-66-3	ND	200
Chloromethane	74-87-3	ND	400
2-Chlorotoluene	95-49-8	ND	200
4-Chlorotoluene	106-43-4	ND	200
Dibromochloromethane	124-48-01	ND	200
1,2-Dibromo-3-chloropropane	96-12-8	ND	400
Dibromomethane	74-95-3	ND	200
1,2-Dibromoethane	106-93-4	ND	200
1,2-Dichlorobenzene	95-50-1	ND	200
1,3-Dichlorobenzene	541-73-1	ND	200
1,4-Dichlorobenzene	106-46-7	ND	200
Dichlorodifluoromethane	75-71-8	ND	200
1,1-Dichloroethane	75-34-3	440	200
1,2-Dichloroethane	107-06-2	ND	200
1,1-Dichloroethene	75-35-4	20,000	400
cis-1,2-Dichloroethene	156-59-2	6,700	200
trans-1,2-Dichloroethene	156-60-5	530	200

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/3/95
		Physical State:	Liquid
Sample ID:	WCC3S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	200
1,3-Dichloropropane	142-28-9	ND	200
2,2-Dichloropropane	594-20-7	ND	200
1,1-Dichloropropene	563-58-6	ND	200
cis-1,3-Dichloropropene	10061-01-5	ND	200
trans-1,3-Dichloropropene	10061-02-6	ND	200
Ethylbenzene	100-41-4	ND	200
Hexachlorobutadiene	87-68-3	ND	400
2-Hexanone	591-78-6	ND	2,000
Isopropylbenzene	98-82-8	ND	200
p-Isopropyltoluene	99-87-6	ND	200
Methylene chloride	75-09-2	ND	1,000
4-Methyl-2-pentanone	108-10-1	3,400	2,000
Naphthalene	91-20-3	ND	200
n-Propylbenzene	103-65-1	ND	200
Styrene	100-42-5	ND	200
1,1,1,2-Tetrachloroethane	630-20-6	ND	200
1,1,2,2-Tetrachloroethane	79-34-5	ND	200
Tetrachloroethene	127-18-4	ND	200
Toluene	108-88-3	35,000	200
1,2,3-Trichlorobenzene	87-61-6	ND	200
1,2,4-Trichlorobenzene	120-82-1	ND	200
1,1,1-Trichloroethane	71-55-6	6,700	200
1,1,2-Trichloroethane	79-00-5	ND	400
Trichloroethene	79-01-6	390	200
Trichlorofluoromethane	75-69-4	ND	200
1,2,3-Trichloropropane	96-18-4	ND	200
1,2,4-Trimethylbenzene	95-63-6	ND	200
1,3,5-Trimethylbenzene	108-67-8	ND	200
Vinyl acetate	108-05-4	ND	200
Vinyl chloride	75-01-4	ND	400
o-Xylene	95-47-6	ND	200
p,m-Xylene	108-38-3, 106-42-3	ND	400

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/5/95
		Physical State:	Liquid
Sample ID:	WCC4S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	200
Benzene	71-43-2	ND	10
Bromobenzene	108-86-1	ND	10
Bromochloromethane	74-97-5	ND	20
Bromodichloromethane	75-27-4	ND	10
Bromoform	75-25-2	ND	10
Bromomethane	74-83-9	ND	20
2-Butanone	78-93-3	ND	200
n-Butylbenzene	104-51-8	ND	10
sec-Butylbenzene	135-98-8	ND	10
tert-Butylbenzene	98-06-6	ND	10
Carbon tetrachloride	56-23-5	ND	10
Carbon disulfide	75-15-0	ND	10
Chlorobenzene	108-90-7	ND	10
Chloroethane	75-00-3	ND	20
Chloroform	67-66-3	ND	10
Chloromethane	74-87-3	ND	20
2-Chlorotoluene	95-49-8	ND	10
4-Chlorotoluene	106-43-4	ND	10
Dibromochloromethane	124-48-01	ND	10
1,2-Dibromo-3-chloropropane	96-12-8	ND	20
Dibromomethane	74-95-3	ND	10
1,2-Dibromoethane	106-93-4	ND	10
1,2-Dichlorobenzene	95-50-1	ND	10
1,3-Dichlorobenzene	541-73-1	ND	10
1,4-Dichlorobenzene	106-46-7	ND	10
Dichlorodifluoromethane	75-71-8	ND	10
1,1-Dichloroethane	75-34-3	ND	10
1,2-Dichloroethane	107-06-2	ND	10
1,1-Dichloroethene	75-35-4	670	20
cis-1,2-Dichloroethene	156-59-2	ND	10
trans-1,2-Dichloroethene	156-60-5	ND	10

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client: Kennedy/Jenks Consultants
Client Address: 17310 Redhill Ave., Suite 220
Irvine, CA 92714

Report Date: 1/9/95
Lab P.N.: L1504
Client P.N.: 924010.01

Project Name: DAC
Project Address: N/A

Date Sampled: 12/22/94
Date Analyzed: 1/5/95
Physical State: Liquid

Sample ID: WCC4S-11

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	10
1,3-Dichloropropane	142-28-9	ND	10
2,2-Dichloropropane	594-20-7	ND	10
1,1-Dichloropropene	563-58-6	ND	10
cis-1,3-Dichloropropene	10061-01-5	ND	10
trans-1,3-Dichloropropene	10061-02-6	ND	10
Ethylbenzene	100-41-4	ND	10
Hexachlorobutadiene	87-68-3	ND	10
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	100
p-Isopropyltoluene	99-87-6	ND	10
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	50
Naphthalene	91-20-3	ND	100
n-Propylbenzene	103-65-1	ND	10
Styrene	100-42-5	ND	10
1,1,1,2-Tetrachloroethane	630-20-6	ND	10
1,1,2,2-Tetrachloroethane	79-34-5	ND	10
Tetrachloroethene	127-18-4	ND	10
Toluene	108-88-3	ND	10
1,2,3-Trichlorobenzene	87-61-6	ND	10
1,2,4-Trichlorobenzene	120-82-1	ND	10
1,1,1-Trichloroethane	71-55-6	ND	10
1,1,2-Trichloroethane	79-00-5	ND	10
Trichloroethene	79-01-6	ND	20
Trichlorofluoromethane	75-69-4	750	10
1,2,3-Trichloropropane	96-18-4	ND	10
1,2,4-Trimethylbenzene	95-63-6	ND	10
1,3,5-Trimethylbenzene	108-67-8	ND	10
Vinyl acetate	108-05-4	ND	10
Vinyl chloride	75-01-4	ND	10
o-Xylene	95-47-6	ND	20
p,m-Xylene	108-38-3, 106-42-3	ND	10
		ND	20

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client: Kennedy/Jenks Consultants .
Client Address: 17310 Redhill Ave., Suite 220
Irvine, CA 92714

Report Date: 1/6/95
Lab P.N.: L1497
Client P.N.: 924010.01

Project Name: DAC
Project Address: N/A

Date Sampled: 12/21/94
Date Analyzed: 12/29/94
Physical State: Liquid

Sample ID: WCC5S-11

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	40
Benzene	71-43-2	ND	2.0
Bromobenzene	108-86-1	ND	2.0
Bromochloromethane	74-97-5	ND	4.0
Bromodichloromethane	75-27-4	ND	2.0
Bromoform	75-25-2	ND	2.0
Bromomethane	74-83-9	ND	4.0
2-Butanone	78-93-3	ND	40
n-Butylbenzene	104-51-8	ND	2.0
sec-Butylbenzene	135-98-8	ND	2.0
tert-Butylbenzene	98-06-6	ND	2.0
Carbon tetrachloride	56-23-5	ND	2.0
Carbon disulfide	75-15-0	ND	2.0
Chlorobenzene	108-90-7	ND	2.0
Chloroethane	75-00-3	ND	4.0
Chloroform	67-66-3	ND	2.0
Chloromethane	74-87-3	ND	4.0
2-Chlorotoluene	95-49-8	ND	2.0
4-Chlorotoluene	106-43-4	ND	2.0
Dibromochloromethane	124-48-01	ND	2.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	4.0
Dibromomethane	74-95-3	ND	2.0
1,2-Dibromoethane	106-93-4	ND	2.0
1,2-Dichlorobenzene	95-50-1	ND	2.0
1,3-Dichlorobenzene	541-73-1	ND	2.0
1,4-Dichlorobenzene	106-46-7	ND	2.0
Dichlorodifluoromethane	75-71-8	ND	2.0
1,1-Dichloroethane	75-34-3	ND	2.0
1,2-Dichloroethane	107-06-2	ND	2.0
1,1-Dichloroethene	75-35-4	18	4.0
cis-1,2-Dichloroethene	156-59-2	ND	2.0
trans-1,2-Dichloroethene	156-60-5	ND	2.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

BOE-C6-0065551

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/6/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1497
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/21/94
Project Address:	N/A	Date Analyzed:	12/29/94
		Physical State:	Liquid
Sample ID:	WCC5S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	4.0
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	2.0
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	20
Naphthalene	91-20-3	ND	2.0
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	ND	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	ND	2.0
1,1,2-Trichloroethane	79-00-5	ND	4.0
Trichloroethene	79-01-6	2.9	2.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	4.0
o-Xylene	95-47-6	ND	2.0
p,m-Xylene	108-38-3, 106-42-3	ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/6/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1497
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/21/94
Project Address:	N/A	Date Analyzed:	12/29/94
		Physical State:	Liquid
Sample ID:	WCC5S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	4.0
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	2.0
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	20
Naphthalene	91-20-3	ND	2.0
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	ND	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	ND	2.0
1,1,2-Trichloroethane	79-00-5	ND	4.0
Trichloroethene	79-01-6	2.9	2.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	4.0
o-Xylene	95-47-6	ND	2.0
p,m-Xylene	108-38-3, 106-42-3	ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/5/95
		Physical State:	Liquid
Sample ID:	WCC6S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	4,000
Benzene	71-43-2	ND	200
Bromobenzene	108-86-1	ND	200
Bromochloromethane	74-97-5	ND	400
Bromodichloromethane	75-27-4	ND	200
Bromoform	75-25-2	ND	200
Bromomethane	74-83-9	ND	400
2-Butanone	78-93-3	ND	4,000
n-Butylbenzene	104-51-8	ND	200
sec-Butylbenzene	135-98-8	ND	200
tert-Butylbenzene	98-06-6	ND	200
Carbon tetrachloride	56-23-5	ND	200
Carbon disulfide	75-15-0	ND	200
Chlorobenzene	108-90-7	ND	200
Chloroethane	75-00-3	ND	400
Chloroform	67-66-3	ND	200
Chloromethane	74-87-3	ND	400
2-Chlorotoluene	95-49-8	ND	200
4-Chlorotoluene	106-43-4	ND	200
Dibromochloromethane	124-48-01	ND	200
1,2-Dibromo-3-chloropropane	96-12-8	ND	400
Dibromomethane	74-95-3	ND	200
1,2-Dibromoethane	106-93-4	ND	200
1,2-Dichlorobenzene	95-50-1	ND	200
1,3-Dichlorobenzene	541-73-1	ND	200
1,4-Dichlorobenzene	106-46-7	ND	200
Dichlorodifluoromethane	75-71-8	ND	200
1,1-Dichloroethane	75-34-3	ND	200
1,2-Dichloroethane	107-06-2	ND	200
1,1-Dichloroethene	75-35-4	9,100	400
cis-1,2-Dichloroethene	156-59-2	2,500	200
trans-1,2-Dichloroethene	156-60-5	ND	200

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/5/95
		Physical State:	Liquid
Sample ID:	WCC6S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	200
1,3-Dichloropropane	142-28-9	ND	200
2,2-Dichloropropane	594-20-7	ND	200
1,1-Dichloropropene	563-58-6	ND	200
cis-1,3-Dichloropropene	10061-01-5	ND	200
trans-1,3-Dichloropropene	10061-02-6	ND	200
Ethylbenzene	100-41-4	ND	200
Hexachlorobutadiene	87-68-3	ND	400
2-Hexanone	591-78-6	ND	2,000
Isopropylbenzene	98-82-8	ND	200
p-Isopropyltoluene	99-87-6	ND	200
Methylene chloride	75-09-2	ND	1,000
4-Methyl-2-pentanone	108-10-1	4,800	2,000
Naphthalene	91-20-3	ND	200
n-Propylbenzene	103-65-1	ND	200
Styrene	100-42-5	ND	200
1,1,1,2-Tetrachloroethane	630-20-6	ND	200
1,1,2,2-Tetrachloroethane	79-34-5	ND	200
Tetrachloroethene	127-18-4	ND	200
Toluene	108-88-3	16,000	200
1,2,3-Trichlorobenzene	87-61-6	ND	200
1,2,4-Trichlorobenzene	120-82-1	ND	200
1,1,1-Trichloroethane	71-55-6	1,300	200
1,1,2-Trichloroethane	79-00-5	ND	400
Trichloroethene	79-01-6	1,900	200
Trichlorofluoromethane	75-69-4	ND	200
1,2,3-Trichloropropane	96-18-4	ND	200
1,2,4-Trimethylbenzene	95-63-6	ND	200
1,3,5-Trimethylbenzene	108-67-8	ND	200
Vinyl acetate	108-05-4	ND	200
Vinyl chloride	75-01-4	ND	400
o-Xylene	95-47-6	ND	200
p,m-Xylene	108-38-3, 106-42-3	ND	400

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client: Kennedy/Jenks Consultants
Client Address: 17310 Redhill Ave., Suite 220
Irvine, CA 92714

Report Date: 1/9/95
Lab P.N.: L1504
Client P.N.: 924010.01

Project Name: DAC
Project Address: N/A

Date Sampled: 12/22/94
Date Analyzed: 1/4/95
Physical State: Liquid

Sample ID: WCC7S-11

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	40
Benzene	71-43-2	ND	2.0
Bromobenzene	108-86-1	ND	2.0
Bromochloromethane	74-97-5	ND	4.0
Bromodichloromethane	75-27-4	ND	2.0
Bromoform	75-25-2	ND	2.0
Bromomethane	74-83-9	ND	4.0
2-Butanone	78-93-3	ND	40
n-Butylbenzene	104-51-8	ND	2.0
sec-Butylbenzene	135-98-8	ND	2.0
tert-Butylbenzene	98-06-6	ND	2.0
Carbon tetrachloride	56-23-5	ND	2.0
Carbon disulfide	75-15-0	ND	2.0
Chlorobenzene	108-90-7	ND	2.0
Chloroethane	75-00-3	ND	4.0
Chloroform	67-66-3	ND	2.0
Chloromethane	74-87-3	ND	4.0
2-Chlorotoluene	95-49-8	ND	2.0
4-Chlorotoluene	106-43-4	ND	2.0
Dibromochloromethane	124-48-01	ND	2.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	4.0
Dibromomethane	74-95-3	ND	2.0
1,2-Dibromoethane	106-93-4	ND	2.0
1,2-Dichlorobenzene	95-50-1	ND	2.0
1,3-Dichlorobenzene	541-73-1	ND	2.0
1,4-Dichlorobenzene	106-46-7	ND	2.0
Dichlorodifluoromethane	75-71-8	ND	2.0
1,1-Dichloroethane	75-34-3	ND	2.0
1,2-Dichloroethane	107-06-2	ND	2.0
1,1-Dichloroethene	75-35-4	94	4.0
cis-1,2-Dichloroethene	156-59-2	ND	2.0
trans-1,2-Dichloroethene	156-60-5	ND	2.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/4/95
		Physical State:	Liquid
Sample ID:	WCC7S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	4.0
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	2.0
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	20
Naphthalene	91-20-3	ND	2.0
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	ND	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	ND	2.0
1,1,2-Trichloroethane	79-00-5	ND	4.0
Trichloroethene	79-01-6	94	2.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	4.0
o-Xylene	95-47-6	ND	2.0
p,m-Xylene	108-38-3, 106-42-3	ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/3/95
		Physical State:	Liquid
Sample ID:	WCC8S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	400
Benzene	71-43-2	25	20
Bromobenzene	108-86-1	ND	20
Bromochloromethane	74-97-5	ND	40
Bromodichloromethane	75-27-4	ND	20
Bromoform	75-25-2	ND	20
Bromomethane	74-83-9	ND	40
2-Butanone	78-93-3	ND	400
n-Butylbenzene	104-51-8	ND	20
sec-Butylbenzene	135-98-8	ND	20
tert-Butylbenzene	98-06-6	ND	20
Carbon tetrachloride	56-23-5	ND	20
Carbon disulfide	75-15-0	ND	20
Chlorobenzene	108-90-7	ND	20
Chloroethane	75-00-3	ND	40
Chloroform	67-66-3	ND	20
Chloromethane	74-87-3	ND	40
2-Chlorotoluene	95-49-8	ND	20
4-Chlorotoluene	106-43-4	ND	20
Dibromochloromethane	124-48-01	ND	20
1,2-Dibromo-3-chloropropane	96-12-8	ND	40
Dibromomethane	74-95-3	ND	20
1,2-Dibromoethane	106-93-4	ND	20
1,2-Dichlorobenzene	95-50-1	ND	20
1,3-Dichlorobenzene	541-73-1	ND	20
1,4-Dichlorobenzene	106-46-7	ND	20
Dichlorodifluoromethane	75-71-8	ND	20
1,1-Dichloroethane	75-34-3	ND	20
1,2-Dichloroethane	107-06-2	ND	20
1,1-Dichloroethene	75-35-4	4,000	40
cis-1,2-Dichloroethene	156-59-2	ND	20
trans-1,2-Dichloroethene	156-60-5	43	20

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

BOE-C6-0065558

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/3/95
		Physical State:	Liquid
Sample ID:	WCC8S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	20
1,3-Dichloropropane	142-28-9	ND	20
2,2-Dichloropropane	594-20-7	ND	20
1,1-Dichloropropene	563-58-6	ND	20
cis-1,3-Dichloropropene	10061-01-5	ND	20
trans-1,3-Dichloropropene	10061-02-6	ND	20
Ethylbenzene	100-41-4	ND	20
Hexachlorobutadiene	87-68-3	ND	40
2-Hexanone	591-78-6	ND	200
Isopropylbenzene	98-82-8	ND	20
p-Isopropyltoluene	99-87-6	ND	20
Methylene chloride	75-09-2	ND	100
4-Methyl-2-pentanone	108-10-1	ND	200
Naphthalene	91-20-3	ND	20
n-Propylbenzene	103-65-1	ND	20
Styrene	100-42-5	ND	20
1,1,1,2-Tetrachloroethane	630-20-6	ND	20
1,1,2,2-Tetrachloroethane	79-34-5	ND	20
Tetrachloroethene	127-18-4	ND	20
Toluene	108-88-3	ND	20
1,2,3-Trichlorobenzene	87-61-6	ND	20
1,2,4-Trichlorobenzene	120-82-1	ND	20
1,1,1-Trichloroethane	71-55-6	230	20
1,1,2-Trichloroethane	79-00-5	ND	40
Trichloroethene	79-01-6	2,100	20
Trichlorofluoromethane	75-69-4	ND	20
1,2,3-Trichloropropane	96-18-4	ND	20
1,2,4-Trimethylbenzene	95-63-6	ND	20
1,3,5-Trimethylbenzene	108-67-8	ND	20
Vinyl acetate	108-05-4	ND	20
Vinyl chloride	75-01-4	ND	40
o-Xylene	95-47-6	ND	20
p,m-Xylene	108-38-3, 106-42-3	ND	40

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client: Kennedy/Jenks Consultants
Client Address: 17310 Redhill Ave., Suite 220
Irvine, CA 92714

Report Date: 1/6/95
Lab P.N.: L1497
Client P.N.: 924010.01

Project Name: DAC
Project Address: N/A

Date Sampled: 12/21/94
Date Analyzed: 1/3/95
Physical State: Liquid

Sample ID: WCC9S-11

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	40
Benzene	71-43-2	ND	2.0
Bromobenzene	108-86-1	ND	2.0
Bromochloromethane	74-97-5	ND	4.0
Bromodichloromethane	75-27-4	ND	2.0
Bromoform	75-25-2	ND	2.0
Bromomethane	74-83-9	ND	4.0
2-Butanone	78-93-3	ND	40
n-Butylbenzene	104-51-8	ND	2.0
sec-Butylbenzene	135-98-8	ND	2.0
tert-Butylbenzene	98-06-6	ND	2.0
Carbon tetrachloride	56-23-5	ND	2.0
Carbon disulfide	75-15-0	ND	2.0
Chlorobenzene	108-90-7	ND	2.0
Chloroethane	75-00-3	ND	4.0
Chloroform	67-66-3	3.0	2.0
Chloromethane	74-87-3	ND	4.0
2-Chlorotoluene	95-49-8	ND	2.0
4-Chlorotoluene	106-43-4	ND	2.0
Dibromochloromethane	124-48-01	ND	2.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	4.0
Dibromomethane	74-95-3	ND	2.0
1,2-Dibromoethane	106-93-4	ND	2.0
1,2-Dichlorobenzene	95-50-1	ND	2.0
1,3-Dichlorobenzene	541-73-1	ND	2.0
1,4-Dichlorobenzene	106-46-7	ND	2.0
Dichlorodifluoromethane	75-71-8	ND	2.0
1,1-Dichloroethane	75-34-3	ND	2.0
1,2-Dichloroethane	107-06-2	ND	2.0
1,1-Dichloroethene	75-35-4	ND	4.0
cis-1,2-Dichloroethene	156-59-2	3.1	2.0
trans-1,2-Dichloroethene	156-60-5	ND	2.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

BOE-C6-0065560

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/6/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1497
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/21/94
Project Address:	N/A	Date Analyzed:	1/3/95
		Physical State:	Liquid
Sample ID:	WCC9S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	4.0
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	2.0
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	20
Naphthalene	91-20-3	ND	2.0
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	ND	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	ND	2.0
1,1,2-Trichloroethane	79-00-5	ND	4.0
Trichloroethene	79-01-6	22	2.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	4.0
o-Xylene	95-47-6	ND	2.0
p,m-Xylene	108-38-3, 106-42-3	ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/4/95
		Physical State:	Liquid
Sample ID:	WCC10S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	40
Benzene	71-43-2	ND	2.0
Bromobenzene	108-86-1	ND	2.0
Bromochloromethane	74-97-5	ND	4.0
Bromodichloromethane	75-27-4	ND	2.0
Bromoform	75-25-2	ND	2.0
Bromomethane	74-83-9	ND	4.0
2-Butanone	78-93-3	ND	40
n-Butylbenzene	104-51-8	ND	2.0
sec-Butylbenzene	135-98-8	ND	2.0
tert-Butylbenzene	98-06-6	ND	2.0
Carbon tetrachloride	56-23-5	ND	2.0
Carbon disulfide	75-15-0	ND	2.0
Chlorobenzene	108-90-7	ND	2.0
Chloroethane	75-00-3	ND	4.0
Chloroform	67-66-3	3.1	2.0
Chloromethane	74-87-3	ND	4.0
2-Chlorotoluene	95-49-8	ND	2.0
4-Chlorotoluene	106-43-4	ND	2.0
Dibromochloromethane	124-48-01	ND	2.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	4.0
Dibromomethane	74-95-3	ND	2.0
1,2-Dibromoethane	106-93-4	ND	2.0
1,2-Dichlorobenzene	95-50-1	ND	2.0
1,3-Dichlorobenzene	541-73-1	ND	2.0
1,4-Dichlorobenzene	106-46-7	ND	2.0
Dichlorodifluoromethane	75-71-8	ND	2.0
1,1-Dichloroethane	75-34-3	ND	2.0
1,2-Dichloroethane	107-06-2	ND	2.0
1,1-Dichloroethene	75-35-4	14	4.0
cis-1,2-Dichloroethene	156-59-2	ND	2.0
trans-1,2-Dichloroethene	156-60-5	ND	2.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client: Kennedy/Jenks Consultants
Client Address: 17310 Redhill Ave., Suite 220
Irvine, CA 92714

Report Date: 1/9/95
Lab P.N.: L1504
Client P.N.: 924010.01

Project Name: DAC
Project Address: N/A

Date Sampled: 12/22/94
Date Analyzed: 1/4/95
Physical State: Liquid

Sample ID: WCC10S-11

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	4.0
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	2.0
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	20
Naphthalene	91-20-3	ND	2.0
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	ND	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	ND	2.0
1,1,2-Trichloroethane	79-00-5	ND	4.0
Trichloroethene	79-01-6	99	2.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	4.0
o-Xylene	95-47-6	ND	2.0
p,m-Xylene	108-38-3, 106-42-3	ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client: Kennedy/Jenks Consultants
Client Address: 17310 Redhill Ave., Suite 220
Irvine, CA 92714

Report Date: 1/6/95
Lab P.N.: L1497
Client P.N.: 924010.01

Project Name: DAC
Project Address: N/A

Date Sampled: 12/21/94
Date Analyzed: 12/29/94
Physical State: Liquid

Sample ID: WCC11S-11

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	40
Benzene	71-43-2	ND	2.0
Bromobenzene	108-86-1	ND	2.0
Bromochloromethane	74-97-5	ND	4.0
Bromodichloromethane	75-27-4	ND	2.0
Bromoform	75-25-2	ND	2.0
Bromomethane	74-83-9	ND	4.0
2-Butanone	78-93-3	ND	40
n-Butylbenzene	104-51-8	ND	2.0
sec-Butylbenzene	135-98-8	ND	2.0
tert-Butylbenzene	98-06-6	ND	2.0
Carbon tetrachloride	56-23-5	ND	2.0
Carbon disulfide	75-15-0	ND	2.0
Chlorobenzene	108-90-7	ND	2.0
Chloroethane	75-00-3	ND	2.0
Chloroform	67-66-3	ND	4.0
Chloromethane	74-87-3	ND	2.0
2-Chlorotoluene	95-49-8	ND	4.0
4-Chlorotoluene	106-43-4	ND	2.0
Dibromochloromethane	124-48-01	ND	2.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	2.0
Dibromomethane	74-95-3	ND	4.0
1,2-Dibromoethane	106-93-4	ND	2.0
1,2-Dichlorobenzene	95-50-1	ND	2.0
1,3-Dichlorobenzene	541-73-1	ND	2.0
1,4-Dichlorobenzene	106-46-7	ND	2.0
Dichlorodifluoromethane	75-71-8	ND	2.0
1,1-Dichloroethane	75-34-3	ND	2.0
1,2-Dichloroethane	107-06-2	ND	2.0
1,1-Dichloroethene	75-35-4	26	4.0
cis-1,2-Dichloroethene	156-59-2	4.2	2.0
trans-1,2-Dichloroethene	156-60-5	ND	2.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

BOE-C6-0065564

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/6/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1497
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/21/94
Project Address:	N/A	Date Analyzed:	12/29/94
		Physical State:	Liquid
Sample ID:	WCC11S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	4.0
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	2.0
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	20
Naphthalene	91-20-3	ND	2.0
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	10	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	5.7	2.0
1,1,2-Trichloroethane	79-00-5	ND	4.0
Trichloroethene	79-01-6	130	2.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	4.0
o-Xylene	95-47-6	ND	2.0
p,m-Xylene	108-38-3, 106-42-3	ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/4/95
		Physical State:	Liquid
Sample ID:	WCC12S-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	40
Benzene	71-43-2	ND	2.0
Bromobenzene	108-86-1	ND	2.0
Bromochloromethane	74-97-5	ND	4.0
Bromodichloromethane	75-27-4	ND	2.0
Bromoform	75-25-2	ND	2.0
Bromomethane	74-83-9	ND	4.0
2-Butanone	78-93-3	ND	40
n-Butylbenzene	104-51-8	ND	2.0
sec-Butylbenzene	135-98-8	ND	2.0
tert-Butylbenzene	98-06-6	ND	2.0
Carbon tetrachloride	56-23-5	ND	2.0
Carbon disulfide	75-15-0	ND	2.0
Chlorobenzene	108-90-7	ND	2.0
Chloroethane	75-00-3	ND	4.0
Chloroform	67-66-3	ND	2.0
Chloromethane	74-87-3	ND	4.0
2-Chlorotoluene	95-49-8	ND	2.0
4-Chlorotoluene	106-43-4	ND	2.0
Dibromochloromethane	124-48-01	ND	2.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	4.0
Dibromomethane	74-95-3	ND	2.0
1,2-Dibromoethane	106-93-4	ND	2.0
1,2-Dichlorobenzene	95-50-1	ND	2.0
1,3-Dichlorobenzene	541-73-1	ND	2.0
1,4-Dichlorobenzene	106-46-7	ND	2.0
Dichlorodifluoromethane	75-71-8	ND	2.0
1,1-Dichloroethane	75-34-3	17	2.0
1,2-Dichloroethane	107-06-2	ND	2.0
1,1-Dichloroethene	75-35-4	52	4.0
cis-1,2-Dichloroethene	156-59-2	2.1	2.0
trans-1,2-Dichloroethene	156-60-5	ND	2.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client: Kennedy/Jenks Consultants
Client Address: 17310 Redhill Ave., Suite 220
Irvine, CA 92714

Report Date: 1/9/95
Lab P.N.: L1504
Client P.N.: 924010.01

Project Name: DAC
Project Address: N/A

Date Sampled: 12/22/94
Date Analyzed: 1/4/95
Physical State: Liquid

Sample ID: WCC12S-11

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	4.0
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	2.0
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	20
Naphthalene	91-20-3	ND	2.0
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	ND	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	ND	2.0
1,1,2-Trichloroethane	79-00-5	ND	4.0
Trichloroethene	79-01-6	190	2.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	4.0
o-Xylene	95-47-6	ND	2.0
p,m-Xylene	108-38-3, 106-42-3	ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client: Kennedy/Jenks Consultants
Client Address: 17310 Redhill Ave., Suite 220
Irvine, CA 92714

Report Date: 1/9/95
Lab P.N.: L1504
Client P.N.: 924010.01

Project Name: DAC
Project Address: N/A

Date Sampled: 12/22/94
Date Analyzed: 1/3/95
Physical State: Liquid

Sample ID: DACP1-11

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	4,000
Benzene	71-43-2	ND	200
Bromobenzene	108-86-1	ND	200
Bromochloromethane	74-97-5	ND	400
Bromodichloromethane	75-27-4	ND	200
Bromoform	75-25-2	ND	200
Bromomethane	74-83-9	ND	400
2-Butanone	78-93-3	ND	4,000
n-Butylbenzene	104-51-8	ND	200
sec-Butylbenzene	135-98-8	ND	200
tert-Butylbenzene	98-06-6	ND	200
Carbon tetrachloride	56-23-5	ND	200
Carbon disulfide	75-15-0	ND	200
Chlorobenzene	108-90-7	ND	200
Chloroethane	75-00-3	ND	400
Chloroform	67-66-3	ND	200
Chloromethane	74-87-3	ND	400
2-Chlorotoluene	95-49-8	ND	200
4-Chlorotoluene	106-43-4	ND	200
Dibromochloromethane	124-48-01	ND	200
1,2-Dibromo-3-chloropropane	96-12-8	ND	400
Dibromomethane	74-95-3	ND	200
1,2-Dibromoethane	106-93-4	ND	200
1,2-Dichlorobenzene	95-50-1	ND	200
1,3-Dichlorobenzene	541-73-1	ND	200
1,4-Dichlorobenzene	106-46-7	ND	200
Dichlorodifluoromethane	75-71-8	ND	200
1,1-Dichloroethane	75-34-3	ND	200
1,2-Dichloroethane	107-06-2	ND	200
1,1-Dichloroethene	75-35-4	ND	400
cis-1,2-Dichloroethene	156-59-2	ND	200
trans-1,2-Dichloroethene	156-60-5	ND	200

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

BOE-C6-0065568

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/3/95
		Physical State:	Liquid
Sample ID:	DACP1-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	200
1,3-Dichloropropane	142-28-9	ND	200
2,2-Dichloropropane	594-20-7	ND	200
1,1-Dichloropropene	563-58-6	ND	200
cis-1,3-Dichloropropene	10061-01-5	ND	200
trans-1,3-Dichloropropene	10061-02-6	ND	200
Ethylbenzene	100-41-4	ND	200
Hexachlorobutadiene	87-68-3	ND	400
2-Hexanone	591-78-6	ND	2,000
Isopropylbenzene	98-82-8	ND	200
p-Isopropyltoluene	99-87-6	ND	200
Methylene chloride	75-09-2	ND	1,000
4-Methyl-2-pentanone	108-10-1	ND	2,000
Naphthalene	91-20-3	ND	200
n-Propylbenzene	103-65-1	ND	200
Styrene	100-42-5	ND	200
1,1,1,2-Tetrachloroethane	630-20-6	ND	200
1,1,2,2-Tetrachloroethane	79-34-5	ND	200
Tetrachloroethene	127-18-4	ND	200
Toluene	108-88-3	ND	200
1,2,3-Trichlorobenzene	87-61-6	ND	200
1,2,4-Trichlorobenzene	120-82-1	ND	200
1,1,1-Trichloroethane	71-55-6	ND	200
1,1,2-Trichloroethane	79-00-5	ND	400
Trichloroethene	79-01-6	11,000	200
Trichlorofluoromethane	75-69-4	ND	200
1,2,3-Trichloropropane	96-18-4	ND	200
1,2,4-Trimethylbenzene	95-63-6	ND	200
1,3,5-Trimethylbenzene	108-67-8	ND	200
Vinyl acetate	108-05-4	ND	200
Vinyl chloride	75-01-4	ND	400
o-Xylene	95-47-6	ND	200
p,m-Xylene	108-38-3, 106-42-3	ND	400

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client: Kennedy/Jenks Consultants
Client Address: 17310 Redhill Ave., Suite 220
Irvine, CA 92714

Report Date: 1/9/95
Lab P.N.: L1504
Client P.N.: 924010.01

Project Name: DAC
Project Address: N/A

Date Sampled: 12/22/94
Date Analyzed: 1/3/95
Physical State: Liquid

Sample ID: WCC1D-11

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	40
Benzene	71-43-2	ND	2.0
Bromobenzene	108-86-1	ND	2.0
Bromochloromethane	74-97-5	ND	4.0
Bromodichloromethane	75-27-4	ND	2.0
Bromoform	75-25-2	ND	2.0
Bromomethane	74-83-9	ND	4.0
2-Butanone	78-93-3	ND	40
n-Butylbenzene	104-51-8	ND	2.0
sec-Butylbenzene	135-98-8	ND	2.0
tert-Butylbenzene	98-06-6	ND	2.0
Carbon tetrachloride	56-23-5	ND	2.0
Carbon disulfide	75-15-0	ND	2.0
Chlorobenzene	108-90-7	ND	2.0
Chloroethane	75-00-3	ND	2.0
Chloroform	67-66-3	ND	4.0
Chloromethane	74-87-3	ND	2.0
2-Chlorotoluene	95-49-8	ND	4.0
4-Chlorotoluene	106-43-4	ND	2.0
Dibromochloromethane	124-48-01	ND	2.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	2.0
Dibromomethane	74-95-3	ND	4.0
1,2-Dibromoethane	106-93-4	ND	2.0
1,2-Dichlorobenzene	95-50-1	ND	2.0
1,3-Dichlorobenzene	541-73-1	ND	2.0
1,4-Dichlorobenzene	106-46-7	ND	2.0
Dichlorodifluoromethane	75-71-8	ND	2.0
1,1-Dichloroethane	75-34-3	ND	2.0
1,2-Dichloroethane	107-06-2	ND	2.0
1,1-Dichloroethene	75-35-4	ND	2.0
cis-1,2-Dichloroethene	156-59-2	600	8.0
trans-1,2-Dichloroethene	156-60-5	2.3	2.0
		2.2	2.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

BOE-C6-0065570

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/3/95
		Physical State:	Liquid
Sample ID:	WCC1D-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	4.0
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	2.0
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	20
Naphthalene	91-20-3	ND	2.0
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	2.2	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	10	2.0
1,1,2-Trichloroethane	79-00-5	ND	4.0
Trichloroethene	79-01-6	71	2.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	4.0
o-Xylene	95-47-6	ND	2.0
p,m-Xylene	108-38-3, 106-42-3	ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/6/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1497
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/21/94
Project Address:	N/A	Date Analyzed:	12/29/94
		Physical State:	Liquid
Sample ID:	WCC3D-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	80
Benzene	71-43-2	8.6	4.0
Bromobenzene	108-86-1	ND	4.0
Bromochloromethane	74-97-5	ND	8.0
Bromodichloromethane	75-27-4	ND	4.0
Bromoform	75-25-2	ND	4.0
Bromomethane	74-83-9	ND	8.0
2-Butanone	78-93-3	ND	80
n-Butylbenzene	104-51-8	ND	4.0
sec-Butylbenzene	135-98-8	ND	4.0
tert-Butylbenzene	98-06-6	ND	4.0
Carbon tetrachloride	56-23-5	ND	4.0
Carbon disulfide	75-15-0	ND	4.0
Chlorobenzene	108-90-7	ND	4.0
Chloroethane	75-00-3	ND	8.0
Chloroform	67-66-3	ND	4.0
Chloromethane	74-87-3	ND	8.0
2-Chlorotoluene	95-49-8	ND	4.0
4-Chlorotoluene	106-43-4	ND	4.0
Dibromochloromethane	124-48-01	ND	4.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	8.0
Dibromomethane	74-95-3	ND	4.0
1,2-Dibromoethane	106-93-4	ND	4.0
1,2-Dichlorobenzene	95-50-1	ND	4.0
1,3-Dichlorobenzene	541-73-1	ND	4.0
1,4-Dichlorobenzene	106-46-7	ND	4.0
Dichlorodifluoromethane	75-71-8	ND	4.0
1,1-Dichloroethane	75-34-3	10	4.0
1,2-Dichloroethane	107-06-2	ND	4.0
1,1-Dichloroethene	75-35-4	5,200	200
cis-1,2-Dichloroethene	156-59-2	15	4.0
trans-1,2-Dichloroethene	156-60-5	22	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/6/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1497
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/21/94
Project Address:	N/A	Date Analyzed:	12/29/94
		Physical State:	Liquid
Sample ID:	WCC3D-11		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	4.0
1,3-Dichloropropane	142-28-9	ND	4.0
2,2-Dichloropropane	594-20-7	ND	4.0
1,1-Dichloropropene	563-58-6	ND	4.0
cis-1,3-Dichloropropene	10061-01-5	ND	4.0
trans-1,3-Dichloropropene	10061-02-6	ND	4.0
Ethylbenzene	100-41-4	ND	4.0
Hexachlorobutadiene	87-68-3	ND	8.0
2-Hexanone	591-78-6	ND	40
Isopropylbenzene	98-82-8	ND	4.0
p-Isopropyltoluene	99-87-6	ND	4.0
Methylene chloride	75-09-2	ND	20
4-Methyl-2-pentanone	108-10-1	ND	40
Naphthalene	91-20-3	ND	4.0
n-Propylbenzene	103-65-1	ND	4.0
Styrene	100-42-5	ND	4.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	4.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	4.0
Tetrachloroethene	127-18-4	ND	4.0
Toluene	108-88-3	5,100	100
1,2,3-Trichlorobenzene	87-61-6	ND	4.0
1,2,4-Trichlorobenzene	120-82-1	ND	4.0
1,1,1-Trichloroethane	71-55-6	6,300	100
1,1,2-Trichloroethane	79-00-5	29	8.0
Trichloroethene	79-01-6	540	4.0
Trichlorofluoromethane	75-69-4	ND	4.0
1,2,3-Trichloropropane	96-18-4	ND	4.0
1,2,4-Trimethylbenzene	95-63-6	ND	4.0
1,3,5-Trimethylbenzene	108-67-8	ND	4.0
Vinyl acetate	108-05-4	ND	4.0
Vinyl chloride	75-01-4	ND	8.0
o-Xylene	95-47-6	ND	4.0
p,m-Xylene	108-38-3, 106-42-3	ND	8.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

APPENDIX B

LABORATORY/FIELD QUALITY CONTROL DATA SHEETS

TERRA TECH LABS

Corporate Office
1920 E. Deere Ave., Suite 130 Santa Ana, California 92705
Tel 714.757.7022 Fax 714.757.7274
Arizona Office
3902 E. University Drive, Suite 4 Phoenix, Arizona 85034
Tel 602.437.9367 Fax 602.437.9362

LABORATORY REPORT

Client:	Kennedy/Jenks Consultants	Report Date:	1/6/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1497
		Client P.N.:	924010.01
		Lab Cert. #:	1155
Contact:	Sarah Bartling		
Project Name:	DAC	Date Sampled:	12/21/94
Project Address:	N/A	Date Received:	12/21/94
		Date Analyzed:	12/29/94-1/3/95
		Physical State:	Liquid

Quality Assurance/Quality Control Summary

Parameter (Method)	QC Type	MS Percent Recovery	MSD Percent Recovery	Acceptable Range	Relative Percent Difference	Acceptable Range
1,1, Dichloroethene (EPA 8240/8260)	M	99	99	50-127	1	0-22
Benzene (EPA 8240/8260)	M	98	107	64-137	8	0-15
Trichloroethene (EPA 8240/8260)	M	108	105	80-121	3	0-15
Toluene (EPA 8240/8260)	M	102	108	82-118	6	0-12
Chlorobenzene (EPA 8240/8260)	M	99	107	85-119	8	0-12
1,1, Dichloroethene (EPA 8240/8260)	M	91	86	50-127	6	0-22
Benzene (EPA 8240/8260)	M	98	95	64-137	3	0-15
Trichloroethene (EPA 8240/8260)	M	71*	61*	80-121	15	0-15
Toluene (EPA 8240/8260)	M	102	100	82-118	2	0-12
Chlorobenzene (EPA 8240/8260)	M	101	99	85-119	2	0-12

*MS/MSD were not within acceptable QC limits due to possible matrix interferences; LCS was within acceptable limits.

M = Matrix Spike / Matrix Spike Duplicate

L = Laboratory Control Sample Spike / Spike Duplicate

Reviewed

Approved

The samples were received by Terra Tech Labs in a chilled state, intact and accompanied by the Chain-of-Custody Record.
Acceptance of samples by Terra Tech Labs is not an indication of condition upon receipt.
Laboratory Results apply only to the sample matrix analyzed and may not apply to an apparently identical or similar sample.
The Laboratory Report is the property of the client to whom it is addressed.
The Laboratory Results are only a portion of the Laboratory Report.

BOE-C6-0065575

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/6/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1497
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/21/94
Project Address:	N/A	Date Analyzed:	12/29/94
		Physical State:	Liquid
Sample ID:	DW-122194		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	40
Benzene	71-43-2	ND	2.0
Bromobenzene	108-86-1	ND	2.0
Bromochloromethane	74-97-5	ND	4.0
Bromodichloromethane	75-27-4	ND	2.0
Bromoform	75-25-2	ND	2.0
Bromomethane	74-83-9	ND	4.0
2-Butanone	78-93-3	ND	40
n-Butylbenzene	104-51-8	ND	2.0
sec-Butylbenzene	135-98-8	ND	2.0
tert-Butylbenzene	98-06-6	ND	2.0
Carbon tetrachloride	56-23-5	ND	2.0
Carbon disulfide	75-15-0	ND	2.0
Chlorobenzene	108-90-7	ND	2.0
Chloroethane	75-00-3	ND	4.0
Chloroform	67-66-3	3.1	2.0
Chloromethane	74-87-3	ND	4.0
2-Chlorotoluene	95-49-8	ND	2.0
4-Chlorotoluene	106-43-4	ND	2.0
Dibromochloromethane	124-48-01	ND	2.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	4.0
Dibromomethane	74-95-3	ND	2.0
1,2-Dibromoethane	106-93-4	ND	2.0
1,2-Dichlorobenzene	95-50-1	ND	2.0
1,3-Dichlorobenzene	541-73-1	ND	2.0
1,4-Dichlorobenzene	106-46-7	ND	2.0
Dichlorodifluoromethane	75-71-8	ND	2.0
1,1-Dichloroethane	75-34-3	ND	2.0
1,2-Dichloroethane	107-06-2	ND	2.0
1,1-Dichloroethene	75-35-4	ND	4.0
cis-1,2-Dichloroethene	156-59-2	3.3	2.0
trans-1,2-Dichloroethene	156-60-5	ND	2.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/6/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1497
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/21/94
Project Address:	N/A	Date Analyzed:	12/29/94
		Physical State:	Liquid
Sample ID:	DW-122194		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	4.0
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	2.0
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	20
Naphthalene	91-20-3	ND	2.0
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	ND	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	ND	2.0
1,1,2-Trichloroethane	79-00-5	ND	4.0
Trichloroethene	79-01-6	26	2.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	4.0
o-Xylene	95-47-6	ND	2.0
p,m-Xylene	108-38-3, 106-42-3	ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/6/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1497
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/21/94
Project Address:	N/A	Date Analyzed:	12/29/94
		Physical State:	Liquid
Sample ID:	FB-122194		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	40
Benzene	71-43-2	ND	2.0
Bromobenzene	108-86-1	ND	2.0
Bromochloromethane	74-97-5	ND	4.0
Bromodichloromethane	75-27-4	ND	2.0
Bromoform	75-25-2	ND	2.0
Bromomethane	74-83-9	ND	4.0
2-Butanone	78-93-3	ND	40
n-Butylbenzene	104-51-8	ND	2.0
sec-Butylbenzene	135-98-8	ND	2.0
tert-Butylbenzene	98-06-6	ND	2.0
Carbon tetrachloride	56-23-5	ND	2.0
Carbon disulfide	75-15-0	ND	2.0
Chlorobenzene	108-90-7	ND	2.0
Chloroethane	75-00-3	ND	4.0
Chloroform	67-66-3	ND	2.0
Chloromethane	74-87-3	ND	4.0
2-Chlorotoluene	95-49-8	ND	2.0
4-Chlorotoluene	106-43-4	ND	2.0
Dibromochloromethane	124-48-01	ND	2.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	4.0
Dibromomethane	74-95-3	ND	2.0
1,2-Dibromoethane	106-93-4	ND	2.0
1,2-Dichlorobenzene	95-50-1	ND	2.0
1,3-Dichlorobenzene	541-73-1	ND	2.0
1,4-Dichlorobenzene	106-46-7	ND	2.0
Dichlorodifluoromethane	75-71-8	ND	2.0
1,1-Dichloroethane	75-34-3	ND	2.0
1,2-Dichloroethane	107-06-2	ND	2.0
1,1-Dichloroethene	75-35-4	ND	4.0
cis-1,2-Dichloroethene	156-59-2	ND	2.0
trans-1,2-Dichloroethene	156-60-5	ND	2.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

BOE-C6-0065578

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/6/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1497
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/21/94
Project Address:	N/A	Date Analyzed:	12/29/94
		Physical State:	Liquid
Sample ID:	FB-122194		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	4.0
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	2.0
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	20
Naphthalene	91-20-3	ND	2.0
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	ND	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	ND	2.0
1,1,2-Trichloroethane	79-00-5	ND	4.0
Trichloroethene	79-01-6	ND	2.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	4.0
o-Xylene	95-47-6	ND	2.0
p,m-Xylene	108-38-3, 106-42-3	ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/6/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1497
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/21/94
Project Address:	N/A	Date Analyzed:	12/29/94
		Physical State:	Liquid
Sample ID:	TB-122194		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	40
Benzene	71-43-2	ND	2.0
Bromobenzene	108-86-1	ND	2.0
Bromochloromethane	74-97-5	ND	4.0
Bromodichloromethane	75-27-4	ND	2.0
Bromoform	75-25-2	ND	2.0
Bromomethane	74-83-9	ND	4.0
2-Butanone	78-93-3	ND	40
n-Butylbenzene	104-51-8	ND	2.0
sec-Butylbenzene	135-98-8	ND	2.0
tert-Butylbenzene	98-06-6	ND	2.0
Carbon tetrachloride	56-23-5	ND	2.0
Carbon disulfide	75-15-0	ND	2.0
Chlorobenzene	108-90-7	ND	2.0
Chloroethane	75-00-3	ND	4.0
Chloroform	67-66-3	ND	2.0
Chloromethane	74-87-3	ND	4.0
2-Chlorotoluene	95-49-8	ND	2.0
4-Chlorotoluene	106-43-4	ND	2.0
Dibromochloromethane	124-48-01	ND	2.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	4.0
Dibromomethane	74-95-3	ND	2.0
1,2-Dibromoethane	106-93-4	ND	2.0
1,2-Dichlorobenzene	95-50-1	ND	2.0
1,3-Dichlorobenzene	541-73-1	ND	2.0
1,4-Dichlorobenzene	106-46-7	ND	2.0
Dichlorodifluoromethane	75-71-8	ND	2.0
1,1-Dichloroethane	75-34-3	ND	2.0
1,2-Dichloroethane	107-06-2	ND	2.0
1,1-Dichloroethene	75-35-4	ND	4.0
cis-1,2-Dichloroethene	156-59-2	ND	2.0
trans-1,2-Dichloroethene	156-60-5	ND	2.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

BOE-C6-0065580

LABORATORY RESULTS

Client: Kennedy/Jenks Consultants
Client Address: 17310 Redhill Ave., Suite 220
Irvine, CA 92714

Report Date: 1/6/95
Lab P.N.: L1497
Client P.N.: 924010.01

Project Name: DAC
Project Address: N/A

Date Sampled: 12/21/94
Date Analyzed: 12/29/94
Physical State: Liquid

Sample ID: TB-122194

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	2.0
2-Hexanone	591-78-6	ND	4.0
Isopropylbenzene	98-82-8	ND	20
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	2.0
4-Methyl-2-pentanone	108-10-1	ND	10
Naphthalene	91-20-3	ND	20
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	ND	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	ND	2.0
1,1,2-Trichloroethane	79-00-5	ND	2.0
Trichloroethene	79-01-6	ND	4.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	2.0
o-Xylene	95-47-6	ND	4.0
p,m-Xylene	108-38-3, 106-42-3	ND	2.0
		ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

BOE-C6-0065581

TERRA TECH LABS

Corporate Office
1920 E. Deere Ave., Suite 130 ▲ Santa Ana, California 92705
Tel 714.757.7022 ▲ Fax 714.757.7274
Arizona Office
3902 E. University Drive, Suite 4 Phoenix, Arizona 85034
Tel 602.437.9367 Fax 602.437.9362

LABORATORY REPORT

Client: Kennedy/Jenks Consultants
Client Address: 17310 Redhill Ave., Suite 220
Irvine, CA 92714

Contact: Sarah Bartling

Project Name: DAC
Project Address: N/A

Report Date: 1/9/95
Lab P.N.: L1504
Client P.N.: 924010.01
Lab Cert. #: 1155

Date Sampled: 12/22/94
Date Received: 12/22/94
Date Analyzed: 12/29/94-1/6/95
Physical State: Liquid

Quality Assurance/Quality Control Summary

Parameter (Method)	QC Type	MS Percent Recovery	MSD Percent Recovery	Acceptable Range	Relative Percent Difference	Acceptable Range
1,1, Dichloroethene (EPA 8240/8260)	M	99	99	50-127	1	0-22
Benzene (EPA 8240/8260)	M	98	107	64-137	8	0-15
Trichloroethene (EPA 8240/8260)	M	108	105	80-121	3	0-15
Toluene (EPA 8240/8260)	M	102	108	82-118	6	0-12
Chlorobenzene (EPA 8240/8260)	M	99	107	85-119	8	0-12
1,1, Dichloroethene (EPA 8240/8260)	M	99	104	50-127	5	0-22
Benzene (EPA 8240/8260)	M	106	99	64-137	7	0-15
Trichloroethene (EPA 8240/8260)	M	99	95	80-121	4	0-15
Toluene (EPA 8240/8260)	M	105	97	82-118	7	0-12
Chlorobenzene (EPA 8240/8260)	M	103	100	85-119	3	0-12
1,1, Dichloroethene (EPA 8240/8260)	M	91	86	50-127	6	0-22
Benzene (EPA 8240/8260)	M	98	95	64-137	3	0-15
Trichloroethene (EPA 8240/8260)	M	71*	61*	80-121	15	0-15
Toluene (EPA 8240/8260)	M	102	100	82-118	2	0-12
Chlorobenzene (EPA 8240/8260)	M	101	99	85-119	2	0-12
1,1, Dichloroethene (EPA 8240/8260)	M	104	105	50-127	1	0-22
Benzene (EPA 8240/8260)	M	107	111	64-137	3	0-15
Trichloroethene (EPA 8240/8260)	M	91	93	80-121	2	0-15
Toluene (EPA 8240/8260)	M	107	108	82-118	2	0-12
Chlorobenzene (EPA 8240/8260)	M	106	108	85-119	2	0-12

*MS/MSD were not within acceptable QC limits due to possible matrix interferences; LCS was within acceptable limits.

M = Matrix Spike / Matrix Spike Duplicate
L = Laboratory Control Sample Spike / Spike Duplicate

Reviewed

Approved

The samples were received by Terra Tech Labs in a chilled state intact and accompanied by the Chain-of-Custody Record.
Acceptance of samples by Terra Tech Labs is not an indication of condition upon receipt.
Laboratory Results apply only to the sample matrix analyzed and may not apply to an apparently identical or similar sample.
The Laboratory Report is the property of the client to whom it is addressed.
The Laboratory Results are only a portion of the Laboratory Report.

BOE-C6-0065582

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/6/95
		Physical State:	Liquid
Sample ID:	DW-122294		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	40
Benzene	71-43-2	ND	2.0
Bromobenzene	108-86-1	ND	2.0
Bromochloromethane	74-97-5	ND	4.0
Bromodichloromethane	75-27-4	ND	2.0
Bromoform	75-25-2	ND	2.0
Bromomethane	74-83-9	ND	4.0
2-Butanone	78-93-3	ND	40
n-Butylbenzene	104-51-8	ND	2.0
sec-Butylbenzene	135-98-8	ND	2.0
tert-Butylbenzene	98-06-6	ND	2.0
Carbon tetrachloride	56-23-5	ND	2.0
Carbon disulfide	75-15-0	ND	2.0
Chlorobenzene	108-90-7	ND	2.0
Chloroethane	75-00-3	ND	4.0
Chloroform	67-66-3	3.0	2.0
Chloromethane	74-87-3	ND	4.0
2-Chlorotoluene	95-49-8	ND	2.0
4-Chlorotoluene	106-43-4	ND	2.0
Dibromochloromethane	124-48-01	ND	2.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	4.0
Dibromomethane	74-95-3	ND	2.0
1,2-Dibromoethane	106-93-4	ND	2.0
1,2-Dichlorobenzene	95-50-1	ND	2.0
1,3-Dichlorobenzene	541-73-1	ND	2.0
1,4-Dichlorobenzene	106-46-7	ND	2.0
Dichlorodifluoromethane	75-71-8	ND	2.0
1,1-Dichloroethane	75-34-3	ND	2.0
1,2-Dichloroethane	107-06-2	ND	2.0
1,1-Dichloroethene	75-35-4	13	4.0
cis-1,2-Dichloroethene	156-59-2	ND	2.0
trans-1,2-Dichloroethene	156-60-5	ND	2.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client: Kennedy/Jenks Consultants
Client Address: 17310 Redhill Ave., Suite 220
Irvine, CA 92714

Report Date: 1/9/95
Lab P.N.: L1504
Client P.N.: 924010.01

Project Name: DAC
Project Address: N/A

Date Sampled: 12/22/94
Date Analyzed: 1/6/95
Physical State: Liquid

Sample ID: DW-122294

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	4.0
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	2.0
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	20
Naphthalene	91-20-3	ND	2.0
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	ND	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	ND	2.0
1,1,2-Trichloroethane	79-00-5	ND	4.0
Trichloroethene	79-01-6	94	2.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	4.0
o-Xylene	95-47-6	ND	2.0
p,m-Xylene	108-38-3, 106-42-3	ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	12/29/94
		Physical State:	Liquid
Sample ID:	FB-122294		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	40
Benzene	71-43-2	ND	2.0
Bromobenzene	108-86-1	ND	2.0
Bromochloromethane	74-97-5	ND	4.0
Bromodichloromethane	75-27-4	ND	2.0
Bromoform	75-25-2	ND	2.0
Bromomethane	74-83-9	ND	4.0
2-Butanone	78-93-3	ND	40
n-Butylbenzene	104-51-8	ND	2.0
sec-Butylbenzene	135-98-8	ND	2.0
tert-Butylbenzene	98-06-6	ND	2.0
Carbon tetrachloride	56-23-5	ND	2.0
Carbon disulfide	75-15-0	ND	2.0
Chlorobenzene	108-90-7	ND	2.0
Chloroethane	75-00-3	ND	4.0
Chloroform	67-66-3	ND	2.0
Chloromethane	74-87-3	ND	4.0
2-Chlorotoluene	95-49-8	ND	2.0
4-Chlorotoluene	106-43-4	ND	2.0
Dibromochloromethane	124-48-01	ND	2.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	4.0
Dibromomethane	74-95-3	ND	2.0
1,2-Dibromoethane	106-93-4	ND	2.0
1,2-Dichlorobenzene	95-50-1	ND	2.0
1,3-Dichlorobenzene	541-73-1	ND	2.0
1,4-Dichlorobenzene	106-46-7	ND	2.0
Dichlorodifluoromethane	75-71-8	ND	2.0
1,1-Dichloroethane	75-34-3	ND	2.0
1,2-Dichloroethane	107-06-2	ND	2.0
1,1-Dichloroethene	75-35-4	ND	4.0
cis-1,2-Dichloroethene	156-59-2	ND	2.0
trans-1,2-Dichloroethene	156-60-5	ND	2.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	12/29/94
		Physical State:	Liquid
Sample ID:	FB-122294		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	4.0
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	2.0
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	20
Naphthalene	91-20-3	ND	2.0
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	ND	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	ND	2.0
1,1,2-Trichloroethane	79-00-5	ND	4.0
Trichloroethene	79-01-6	ND	2.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	4.0
o-Xylene	95-47-6	ND	2.0
p,m-Xylene	108-38-3, 106-42-3	ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/3/95
		Physical State:	Liquid
Sample ID:	TB-122294		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
Acetone	67-64-1	ND	40
Benzene	71-43-2	ND	2.0
Bromobenzene	108-86-1	ND	2.0
Bromochloromethane	74-97-5	ND	4.0
Bromodichloromethane	75-27-4	ND	2.0
Bromoform	75-25-2	ND	2.0
Bromomethane	74-83-9	ND	4.0
2-Butanone	78-93-3	ND	40
n-Butylbenzene	104-51-8	ND	2.0
sec-Butylbenzene	135-98-8	ND	2.0
tert-Butylbenzene	98-06-6	ND	2.0
Carbon tetrachloride	56-23-5	ND	2.0
Carbon disulfide	75-15-0	ND	2.0
Chlorobenzene	108-90-7	ND	2.0
Chloroethane	75-00-3	ND	4.0
Chloroform	67-66-3	ND	2.0
Chloromethane	74-87-3	ND	4.0
2-Chlorotoluene	95-49-8	ND	2.0
4-Chlorotoluene	106-43-4	ND	2.0
Dibromochloromethane	124-48-01	ND	2.0
1,2-Dibromo-3-chloropropane	96-12-8	ND	4.0
Dibromomethane	74-95-3	ND	2.0
1,2-Dibromoethane	106-93-4	ND	2.0
1,2-Dichlorobenzene	95-50-1	ND	2.0
1,3-Dichlorobenzene	541-73-1	ND	2.0
1,4-Dichlorobenzene	106-46-7	ND	2.0
Dichlorodifluoromethane	75-71-8	ND	2.0
1,1-Dichloroethane	75-34-3	ND	2.0
1,2-Dichloroethane	107-06-2	ND	2.0
1,1-Dichloroethene	75-35-4	ND	4.0
cis-1,2-Dichloroethene	156-59-2	ND	2.0
trans-1,2-Dichloroethene	156-60-5	ND	2.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

BOE-C6-0065587

LABORATORY RESULTS

Client:	Kennedy/Jenks Consultants	Report Date:	1/9/95
Client Address:	17310 Redhill Ave., Suite 220 Irvine, CA 92714	Lab P.N.:	L1504
		Client P.N.:	924010.01
Project Name:	DAC	Date Sampled:	12/22/94
Project Address:	N/A	Date Analyzed:	1/3/95
		Physical State:	Liquid
Sample ID:	TB-122294		

Volatile Organic Compounds, EPA 8240/8260

Parameter	CAS #	Conc. µg/l	Quantitation limit µg/l
1,2-Dichloropropane	78-87-5	ND	2.0
1,3-Dichloropropane	142-28-9	ND	2.0
2,2-Dichloropropane	594-20-7	ND	2.0
1,1-Dichloropropene	563-58-6	ND	2.0
cis-1,3-Dichloropropene	10061-01-5	ND	2.0
trans-1,3-Dichloropropene	10061-02-6	ND	2.0
Ethylbenzene	100-41-4	ND	2.0
Hexachlorobutadiene	87-68-3	ND	4.0
2-Hexanone	591-78-6	ND	20
Isopropylbenzene	98-82-8	ND	2.0
p-Isopropyltoluene	99-87-6	ND	2.0
Methylene chloride	75-09-2	ND	10
4-Methyl-2-pentanone	108-10-1	ND	20
Naphthalene	91-20-3	ND	2.0
n-Propylbenzene	103-65-1	ND	2.0
Styrene	100-42-5	ND	2.0
1,1,1,2-Tetrachloroethane	630-20-6	ND	2.0
1,1,2,2-Tetrachloroethane	79-34-5	ND	2.0
Tetrachloroethene	127-18-4	ND	2.0
Toluene	108-88-3	ND	2.0
1,2,3-Trichlorobenzene	87-61-6	ND	2.0
1,2,4-Trichlorobenzene	120-82-1	ND	2.0
1,1,1-Trichloroethane	71-55-6	ND	2.0
1,1,2-Trichloroethane	79-00-5	ND	4.0
Trichloroethene	79-01-6	ND	2.0
Trichlorofluoromethane	75-69-4	ND	2.0
1,2,3-Trichloropropane	96-18-4	ND	2.0
1,2,4-Trimethylbenzene	95-63-6	ND	2.0
1,3,5-Trimethylbenzene	108-67-8	ND	2.0
Vinyl acetate	108-05-4	ND	2.0
Vinyl chloride	75-01-4	ND	4.0
o-Xylene	95-47-6	ND	2.0
p,m-Xylene	108-38-3, 106-42-3	ND	4.0

ND; Not Detectable
The Laboratory Results are only a portion of the Laboratory Report.

APPENDIX C

GROUNDWATER PURGE AND SAMPLE FORMS

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-2S

PROJECT NUMBER: 924010.01

PERSONNEL: Shane Scrimshire

STATIC WATER LEVEL (FT): 67.75

MEASURING POINT DESCRIPTION: North side of casing

WATER LEVEL MEASUREMENT METHOD:

PURGE METHOD: 3" Grundfos pump on stainless pipe

TIME START PURGE: 801

PURGE DEPTH (FT) 80'

TIME END PURGE: 816

TIME SAMPLED: 830

COMMENTS: Slight sheen on first water purged.

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	43 CASING VOLUME (GAL)
	89.90		67.75		22.15		0.16	0.64	1.44		14.18

TIME	802	805	809		811	812	816
VOLUME PURGED (GAL)	5gal.	15	25	35	~~45~~ 35	40	55
PURGE RATE (GPM)	5gpm						
TEMPERATURE (°C)	60.5	67.4	67.6		69.4	69.9	70.2
pH	6.74	6.85	7.02		7.11	7.15	7.15
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	945.	1326. ~~12~~	1341 ~~135~~		1358	1356	1354.
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Clear	Clear	Clear		Clear	Clear	Clear
ODOR	NO	NO	NO		NO	NO	NO
DEPTH OF PURGE INTAKE (FT)	80'	80'	80'		80'	80'	80'
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

F-43.1 (5-89)

BOE-C6-0065590

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Const**

PROJECT NAME: DAC WELL NUMBER: WCC-2S

PROJECT NUMBER: 924010.01 PERSONNEL: Shane Scrimshire

SAMPLE DATA:

TIME SAMPLED: 830 COMMENTS:

DEPTH SAMPLED (FT): 60'

SAMPLING EQUIPMENT: SS Point Source bailer

SAMPLE NO.	NO. OF CONTAINERS	CONTAINER TYPE	PRESERVATIVE	FIELD FILTRATION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUSTODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMMEN
WCC2S-11	4	40mL VOA	HCl	—	160 mL	—	clear	Yes	8240/8260	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 55 gal. COMMENTS:

DISPOSAL METHOD: On site drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 1 drum

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: YES NO

INSIDE OF WELL HEAD AND OUTER CASING DRY?: YES NO

WELL CASING OK?: YES NO

COMMENTS: No screws in cristy lid (small allen head screws

GENERAL:

WEATHER CONDITIONS: Partly cloudy

TEMPERATURE (SPECIFY °C OR °F): 58

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Scott Bartling
Job File:
Other:

Groundwater Purge and Sample Form Date: 12/21/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-3D

PROJECT NUMBER: 924010.01

PERSONNEL: Shane Scrimshire

STATIC WATER LEVEL (FT): 68.60

MEASURING POINT DESCRIPTION: Top of casing North

WATER LEVEL MEASUREMENT METHOD: Elec. Probe

PURGE METHOD: 3" Grundfos on stainless pipe

TIME START PURGE: 1235

PURGE DEPTH (FT) ~~130~~ 93' (Beylik does not have enough pipe to go to 130')

TIME END PURGE: 1346

TIME SAMPLED: 1357

COMMENTS: Slight silver sheen. After 15gal. purged slowed purgerate to 2gpm. Sheen dissipated after 70 gal. purged

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	CASING VOLUME (GAL)
	138.80		68.60		70.20		0.16	0.64	1.44		44.92

TIME	1236	1256	1312	1333	1340	1345	
VOLUME PURGED (GAL)	5gal.	40	80	120	130	140	
PURGE RATE (GPM)	5gpm	2gpm	→				
TEMPERATURE (°C)	75.2	71.5	71.0	72.2	73.5	73.6	
pH	8.15	7.58	8.24	7.77	7.75	7.79	
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	742.	825.	771.	777.	780.	784.	
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Clear	Clear	Clear	Clear	Clear	Clear	
ODOR	NO	NO	NO	NO	NO	NO	
DEPTH OF PURGE INTAKE (FT)	93'	93'	93'	93'	93'	93'	
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

Groundwater Purge and Sample Form Date: 12/21/94 **Kennedy/Jenks Cons**

PROJECT NAME: DAC WELL NUMBER: WCC-3D

PROJECT NUMBER: 924010.01 PERSONNEL: Shane Scrimshire

SAMPLE DATA:

TIME SAMPLED: 1357 COMMENTS:

DEPTH SAMPLED (FT): 130'

SAMPLING EQUIPMENT: SS point source bailer

SAMPLE NO.	NO. OF CONTAIN-ERS	CON-TAINER TYPE	PRESER-VATIVE	FIELD FILTRA-TION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUS-TODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMME
WCC30-11	4	40 mL VOA	HCL	—	160 mL	—		YES	8240/8260	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 140 COMMENTS:

DISPOSAL METHOD: On site drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 3 drums

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: (YES) NO

INSIDE OF WELL HEAD AND OUTER CASING DRY?: (YES) NO

WELL CASING OK?: (YES) NO

COMMENTS:

GENERAL:

WEATHER CONDITIONS: Clear

TEMPERATURE (SPECIFY °C OR (°F)): 63

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Sarah Bartling
Job File:
Other:

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-15

PROJECT NUMBER: 924010.01

PERSONNEL: Shane Scrimshire

STATIC WATER LEVEL (FT): 67.82

MEASURING POINT DESCRIPTION: North side casing

WATER LEVEL MEASUREMENT METHOD: Elec. Probe

PURGE METHOD: Red.-Flow 2

TIME START PURGE: 1421

PURGE DEPTH (FT) 85'

TIME END PURGE: 1432

TIME SAMPLED: 1440

COMMENTS: Water is very silty.

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	7.4 CASING VOLUME (GAL)
	83.30		67.82		15.48		0.16	0.64	1.44		2.47

TIME	1422	1425	1427	1432			
VOLUME PURGED (GAL)	2gal	5gal.	6gal.	9gal.			
PURGE RATE (GPM)	1gpm	→	→	→			
TEMPERATURE (°C)	69.1	70.5	72.2	71.1			
pH	7.62	7.60	7.54	7.63			
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	1440.	1456.	~~14~~ 1490.	1460. ~~1477~~			
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Tan (silty)	→	→	→			
ODOR	NO	NO	NO	NO			
DEPTH OF PURGE INTAKE (FT)	85'	85'	85'	85'			
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

F-43.1 (5-89)

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Cons**

PROJECT NAME: ~~92401001~~ DAC WELL NUMBER: WCC-1S

PROJECT NUMBER: 92401001 PERSONNEL: Shane Scrimshire

SAMPLE DATA:

TIME SAMPLED: 1440 COMMENTS:

DEPTH SAMPLED (FT): 55'

SAMPLING EQUIPMENT: Stainless Point source bailer

SAMPLE NO.	NO. OF CONTAINERS	CONTAINER TYPE	PRESERVATIVE	FIELD FILTRATION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUSTODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMM
WCC1S-11	3	40mL VOA	HCL	—	120 mL	—	Tan	Yes	8240/8260	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 10 gal. COMMENTS:

DISPOSAL METHOD: On site drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): Consolidated with WCC-8S purge

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: YES (NO)

INSIDE OF WELL HEAD AND OUTER CASING DRY?: (YES) NO

WELL CASING OK?: (YES) NO

COMMENTS: Screws missing from Christy Box.

GENERAL:

WEATHER CONDITIONS: Partly Cloudy

TEMPERATURE (SPECIFY °C OR (F)): 72

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Sarah Bo
Job File:
Other:

F-43.2 (5-89) Pag

BOE-C6-0065595

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-2S

PROJECT NUMBER: 924010.01

PERSONNEL: Shane Scrimshire

STATIC WATER LEVEL (FT): 67.75

MEASURING POINT DESCRIPTION: North side of casing

WATER LEVEL MEASUREMENT METHOD:

PURGE METHOD: 3" Grundfos pump on stainless pipe

TIME START PURGE: 801

PURGE DEPTH (FT) 80'

TIME END PURGE: 816

TIME SAMPLED: 830

COMMENTS: Slight sheen on first water purged.

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	43 CASING VOLUME (GAL)
	89.90		67.75		22.15		0.16	0.64	1.44		14.18

TIME	802	805	809		811	812	816
VOLUME PURGED (GAL)	5gal.	15	25	35	~~45~~ 35	40	55
PURGE RATE (GPM)	5gpm	→					
TEMPERATURE (°C)	60.5	67.4	67.6		69.4	69.9	70.2
pH	6.74	6.85	7.02		7.11	7.15	7.15
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	945.	1326. ~~12~~	1341 ~~135~~		1358	1356	1354.
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Clear	Clear	Clear		Clear	Clear	Clear
ODOR	NO	NO	NO		NO	NO	NO
DEPTH OF PURGE INTAKE (FT)	80'	80'	80'		80'	80'	80'
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

F-43.1 (5-89)

BOE-C6-0065596

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consu**

PROJECT NAME: DAC WELL NUMBER: WCC-2S

PROJECT NUMBER: 924010.01 PERSONNEL: Shane Scrimshine

SAMPLE DATA:

TIME SAMPLED: 830 COMMENTS:

DEPTH SAMPLED (FT): 60'

SAMPLING EQUIPMENT: SS Point Source bailer

SAMPLE NO.	NO. OF CONTAINERS	CONTAINER TYPE	PRESERVATIVE	FIELD FILTRATION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUSTODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMMENT
WCC2S-11	4	40mL VOA	HCL	—	160 mL	—	clear	Yes	8240/8260	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 55 gal. COMMENTS:

DISPOSAL METHOD: On site drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 1 drum

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: YES NO

INSIDE OF WELL HEAD AND OUTER CASING DRY?: YES NO

WELL CASING OK?: YES NO

COMMENTS: No screws in cristy lid (small allen head screws)

GENERAL:

WEATHER CONDITIONS: Partly cloudy

TEMPERATURE (SPECIFY °C OR °F): 58

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Sarah Bartling
Job File:
Other:

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-35

PROJECT NUMBER: 92401.01

PERSONNEL: Shane Scrimshire

STATIC WATER LEVEL (FT): 68.47

MEASURING POINT DESCRIPTION: North side of casing

WATER LEVEL MEASUREMENT METHOD: Elec. Probe

PURGE METHOD: 3" Grundfos

TIME START PURGE: 1312

PURGE DEPTH (FT) 75

TIME END PURGE: 1322

TIME SAMPLED: 1330

COMMENTS: Slight silver sheen on first water pumped mod. hydrocarbon odor (sweet)

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	38 CASING VOLUME (GAL)
	88.15		68.47		19.68		0.16	0.64	1.44		12.59

TIME	1314	1316	1319	1320	1321	1322	
VOLUME PURGED (GAL)	5gal	15	25	35	40	50	
PURGE RATE (GPM)	5 →					→	
TEMPERATURE (°C)	76.4	74.5	73.9	73.5	72.9	73.0	
pH	7.20	6.87	6.70	6.76	6.70	670	
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	2700.	2360.	2330.	2300.	2240.	2240	
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Clear	Clear	Clear	Clear	Clear	Clear	
ODOR	sweet hyd. odor	→			→	→	
DEPTH OF PURGE INTAKE (FT)	75	→			→	→	
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

F-43.1 (5-89)

BOE-C6-0065598

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Con**

PROJECT NAME: DAC WELL NUMBER: WCC-3S

PROJECT NUMBER: 924010.01 PERSONNEL: Shane Sennichine

SAMPLE DATA:

TIME SAMPLED: 1330 COMMENTS:

DEPTH SAMPLED (FT): 75'

SAMPLING EQUIPMENT: Stainless point source bailer

SAMPLE NO.	NO. OF CONTAINERS	CONTAINER TYPE	PRESERVATIVE	FIELD FILTRATION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUSTODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMM
WCC 3S-11	3	40 ml VOA	HCL	—	120 ml	—	clear	Yes	8240/8260	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 50 gal. COMMENTS:

DISPOSAL METHOD: Drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 1 drum

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: YES (NO)

INSIDE OF WELL HEAD AND OUTER CASING DRY?: (YES) NO

WELL CASING OK?: (YES) NO

COMMENTS: Screws for Christy Box missing.

GENERAL:

WEATHER CONDITIONS: Partly cloudy

TEMPERATURE (SPECIFY °C OR (°F)): 72

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Sarah Bertling

Job File:

Other:

F-43.2 (5-89)

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-4S

PROJECT NUMBER: 924010.01

PERSONNEL: Shane Scrimshire

STATIC WATER LEVEL (FT): 67'

MEASURING POINT DESCRIPTION: North side casing

WATER LEVEL MEASUREMENT METHOD: Elec. Prob.

PURGE METHOD: 3" Grundfos

TIME START PURGE: 1147

PURGE DEPTH (FT) 80

TIME END PURGE: 1159

TIME SAMPLED: 1204

COMMENTS:

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	CASING VOLUME (GAL)
	89.70		67.00		22.70		0.16	0.64	1.44		14.52

TIME	1148	1149	1152	1155	1157	1158	
VOLUME PURGED (GAL)	5gal	15	25	35	45	50	
PURGE RATE (GPM)	5gpm	→					
TEMPERATURE (°C)	71.9	73.0	72.8	72.8	73.2	73.2	
pH	7.46	7.33	7.30	7.22	7.14	7.29	
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	1398.	1410.	1390.	1292.	1245	1250	
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Clear	Clear	Clear	Clear	Clear	Clear	
ODOR	NO	NO	NO	NO	NO	NO	
DEPTH OF PURGE INTAKE (FT)	80'	80	80	80'	80'	80'	
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

F-43.1 (5-89)

BOE-C6-0065600

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Cons**

PROJECT NAME: DAC WELL NUMBER: WCC-4S

PROJECT NUMBER: 924010.01 PERSONNEL: Shane Scrimshire

SAMPLE DATA:

TIME SAMPLED: 1204 COMMENTS:

DEPTH SAMPLED (FT): 60'

SAMPLING EQUIPMENT: Stainless point source bailer

SAMPLE NO.	NO. OF CONTAIN-ERS	CON-TAINER TYPE	PRESER-VATIVE	FIELD FILTRA-TION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUS-TODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMME
WCC4S-11	3	40 mL VOA	HCL	—	120 mL	—	Clear	Yes	8240 / 8260	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 50 COMMENTS:

DISPOSAL METHOD: On site drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 1 drum

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: YES NO

INSIDE OF WELL HEAD AND OUTER CASING DRY?: (YES) NO

WELL CASING OK?: (YES) NO

COMMENTS:

GENERAL:

WEATHER CONDITIONS: Partly cloudy

TEMPERATURE (SPECIFY °C OR (°F)): 70

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? no

cc: Project Manager: Sarah Bartling
Job File:
Other:

F-43.2 (5-89)

Groundwater Purge and Sample Form Date: 12/21/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-5S

PROJECT NUMBER: 924010.01

PERSONNEL: Shane Scrimshire

STATIC WATER LEVEL (FT): 65.47

MEASURING POINT DESCRIPTION: North side of casing

WATER LEVEL MEASUREMENT METHOD: Elec. Probe

PURGE METHOD: 3" Grundfos pump

TIME START PURGE: 1050

PURGE DEPTH (FT) 75'

TIME END PURGE: 1104

TIME SAMPLED: 1128

COMMENTS:

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	3/ CASING VOLUME (GAL)
	89.40		65.47		23.93		0.16	0.64	1.44		15.41

TIME	1051	1057	1058	1100	1102	1103	
VOLUME PURGED (GAL)	5 gal	15	20	25 ~~30~~	30	35	
PURGE RATE (GPM)	5 gpm	5 gpm	→				
TEMPERATURE (°C)	73.5	73.8	74.6	74.6	75.3	75.6	
pH	7.10	7.25	7.27	7.37	7.35	7.38	
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	1439.	1545.	1582	1572.	1577.	1577.	
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Clear	Clear	Clear	Clear	Clear	Clear	
ODOR	NO	NO	NO	NO	NO	NO	
DEPTH OF PURGE INTAKE (FT)	75'	75'	75'	75'	75'	75'	
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

F-43.1 (5-89)

BOE-C6-0065602

Groundwater Purge and Sample Form Date: 12/21/94 **Kennedy/Jenks Consu**

PROJECT NAME: DAC WELL NUMBER: WCC-5S

PROJECT NUMBER: 7240 10.01 PERSONNEL: Shane Scrimshire

SAMPLE DATA:

TIME SAMPLED: ~~1225~~ 1128 COMMENTS:

DEPTH SAMPLED (FT): 75'

SAMPLING EQUIPMENT: Stainless point source bailer

SAMPLE NO.	NO. OF CONTAINERS	CONTAINER TYPE	PRESERVATIVE	FIELD FILTRATION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUSTODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMMENT
WCC5S	4	40mL VOA	HCL	—	160mL	~~Clear~~	Clear	Yes	8240/8260	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 35gal COMMENTS:

DISPOSAL METHOD: On site drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 1 drum

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: (YES) NO

INSIDE OF WELL HEAD AND OUTER CASING DRY?: (YES) NO

WELL CASING OK?: (YES) NO

COMMENTS:

GENERAL:

WEATHER CONDITIONS: Clear

TEMPERATURE (SPECIFY °C OR °F): 59

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Sarah Bartling
Job File:
Other:

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-6S

PROJECT NUMBER: 924010 00

PERSONNEL: Shane Scrimshire

STATIC WATER LEVEL (FT): 68.40

MEASURING POINT DESCRIPTION: North of casing

WATER LEVEL MEASUREMENT METHOD: Elec Probe

PURGE METHOD: 3" Grundfos

TIME START PURGE: 1224

PURGE DEPTH (FT) 75'

TIME END PURGE: 1236

TIME SAMPLED: 1248

COMMENTS: Water in drum has murky/grey color. No apparent debri in well + casing appears to be in good shape. - Lock is cemented closed.

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	40 CASING VOLUME (GAL)
	89.15		68.40		20.75		0.16	0.64	1.44		13.28

TIME	1226	1229	1232	1235	1236		
VOLUME PURGED (GAL)	5gal	15gal	25	35	40		
PURGE RATE (GPM)	5gpm	→					
TEMPERATURE (°C)	73.5	73.9	73.0	72.9	72.9		
pH	7.76	7.53	7.34	7.17	7.20		
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	1160.	1269.	1464.	1436	1440		
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	clear	Clear	Clear	Clear	Clear		
ODOR	NO	Sour / sweet					
DEPTH OF PURGE INTAKE (FT)	75'	75'	75'	75'	75'		
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

F-43.1 (5-89)

BOE-C6-0065604

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consu**

PROJECT NAME: DAC WELL NUMBER: WCC-6S

PROJECT NUMBER: 924010. 01 PERSONNEL: Shane Scrimshire

SAMPLE DATA:

TIME SAMPLED: 1248 COMMENTS:

DEPTH SAMPLED (FT): 75'

SAMPLING EQUIPMENT: Stainless Point source bailer

SAMPLE NO.	NO. OF CONTAINERS	CONTAINER TYPE	PRESERVATIVE	FIELD FILTRATION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUSTODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMMEN
WCC6S-11	3	40m VOA	HCL	—	120mL	—	clear	YES	8240/8260	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 40 COMMENTS:

DISPOSAL METHOD: On site drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 1 drum

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: (YES) NO

INSIDE OF WELL HEAD AND OUTER CASING DRY?: (YES) NO

WELL CASING OK?: (YES) NO

COMMENTS:

GENERAL:

WEATHER CONDITIONS: Partly Cloudy

TEMPERATURE (SPECIFY °C OR (°F)): 72

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? no

cc: Project Manager: Sarah Berthing

Job File:

Other:

F-43.2 (5-89)

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-7S

PROJECT NUMBER: 924010.01

PERSONNEL: Shaine Scrimshire

STATIC WATER LEVEL (FT): 66.03

MEASURING POINT DESCRIPTION: North side casing

WATER LEVEL MEASUREMENT METHOD: Elec. Probe

PURGE METHOD: 3" Grundfos on stainless pipe

TIME START PURGE: 945

PURGE DEPTH (FT) 80'

TIME END PURGE: 956

TIME SAMPLED: 1005

COMMENTS:

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	44 CASING VOLUME (GAL)
	~~88.95~~		66.03 ~~67.00~~		22.92		0.16	0.64	1.44		14.77

TIME	946	949	950	952	954	956	
VOLUME PURGED (GAL)	5gal	15	25	35	45	50	
PURGE RATE (GPM)	5gpm						
TEMPERATURE (°C)	65.9	69.6 ~~69.9~~	70.3	70.4	70.5	71.5	
pH	7.91	7.51	7.43	7.38	7.39	7.31	
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	1280.	1054 ~~1064~~.	1005.	980.	948	986	
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	clear	clear	clear	clear	clear	clear	
ODOR	NO	NO	NO	NO	NO	NO	
DEPTH OF PURGE INTAKE (FT)	80'	80'	80'	80'	80'	80'	
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

F-43.1 (5-89)

BOE-C6-0065606

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consu**

PROJECT NAME: DAC WELL NUMBER: WCC-7S

PROJECT NUMBER: 924010.01 PERSONNEL:

SAMPLE DATA:

TIME SAMPLED: 1005 COMMENTS:

DEPTH SAMPLED (FT): 50'

SAMPLING EQUIPMENT: Stainless point source bailer

SAMPLE NO.	NO. OF CONTAIN-ERS	CON-TAINER TYPE	PRESER-VATIVE	FIELD FILTRA-TION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUS-TODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMMEN
WCC7S-11	4	40 mL VOAs	HCL	—	160 mL	—		YES	8240/8260	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 50 COMMENTS:

DISPOSAL METHOD: On site drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 1 drum

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: (YES) NO

INSIDE OF WELL HEAD AND OUTER CASING DRY?: (YES) NO

WELL CASING OK?: (YES) NO

COMMENTS:

GENERAL:

WEATHER CONDITIONS: Partly Cloudy

TEMPERATURE (SPECIFY °C OR (°F)): 63

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Sarah Bartling
Job File:
Other:

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-8S

PROJECT NUMBER: 924010.01

PERSONNEL: Shane Scrimshine

STATIC WATER LEVEL (FT): 67.68

MEASURING POINT DESCRIPTION: North side of cas.

WATER LEVEL MEASUREMENT METHOD: Elec. Probe

PURGE METHOD: 3" Grundfos + stainless pipe

TIME START PURGE: 1509

PURGE DEPTH (FT) 70'

TIME END PURGE: 1526

TIME SAMPLED: 1543

COMMENTS:

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	42 CASING VOLUME (GAL)
	89.15		67.68		21.47		0.16	0.64	1.44		13.74

TIME	1513	1516		1522	1524	1526	
VOLUME PURGED (GAL)	5	15	25	35	45	50	
PURGE RATE (GPM)	5gpm	→					
TEMPERATURE (°C)	66.9	69.7		69.9	71.1	71.6	
pH	7.89	7.52		7.57	7.24	7.26	
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	1487.	1567		1549	1552	1559	
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Clear	Clear		Clear	Clear	Clear	
ODOR	NO	NO		NO	NO	NO	
DEPTH OF PURGE INTAKE (FT)	70'	70'		70'	70'	70'	
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

F-43.1 (5-89)

BOE-C6-0065608

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consu**

PROJECT NAME: DAC WELL NUMBER: WCC-8S

PROJECT NUMBER: 924010 01 PERSONNEL: SCS

SAMPLE DATA:

TIME SAMPLED: 1543 COMMENTS:

DEPTH SAMPLED (FT): 70'

SAMPLING EQUIPMENT: Stainless point source bailer

SAMPLE NO.	NO. OF CONTAIN-ERS	CON-TAINER TYPE	PRESER-VATIVE	FIELD FILTRA-TION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUS-TODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMMEN
WCC8S-1	3	40 ml VOA	HCL	—	≈120 mL	—		Yes	8240/8260	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 50 COMMENTS:

DISPOSAL METHOD: On site drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 1 drum

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: YES NO

INSIDE OF WELL HEAD AND OUTER CASING DRY?: YES NO

WELL CASING OK?: YES NO

COMMENTS:

GENERAL:

WEATHER CONDITIONS: Partly Cloudy

TEMPERATURE (SPECIFY °C OR °F): 72

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Sarah B.
Job File:
Other:

F-43.2 (5-89)

Groundwater Purge and Sample Form Date: 12/21/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-9S

PROJECT NUMBER: 924010.01

PERSONNEL: Shane Scrimshire

STATIC WATER LEVEL (FT): 64.52

MEASURING POINT DESCRIPTION: Top of casing

WATER LEVEL MEASUREMENT METHOD: Elec. Probe

PURGE METHOD: 3" Grundfos on stainless

TIME START PURGE: 1143

PURGE DEPTH (FT) 75'

TIME END PURGE: 1155

TIME SAMPLED: 1205

COMMENTS:

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	47 CASING VOLUME (GAL)
	89.18		64.52		24.66		0.16	0.64	1.44		15.79

TIME	1144	1146	1147		1151	1153	1154
VOLUME PURGED (GAL)	5gal	15	20	30	40	50	55
PURGE RATE (GPM)	5gpm	5gpm					
TEMPERATURE (°C)	75.6	76.1	75.6		76.0	75.8	75.6
pH	8.0	7.87	7.8	7.67	7.67	7.63	7.63
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	1483.	1269.	1079.		1039	1027	1028
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Clear	Clear	Clear		Clear	Clear	Clear
ODOR	NO	NO	NO		NO	NO	NO
DEPTH OF PURGE INTAKE (FT)	75'	75'	75'		75'	75'	75'
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

F-43.1 (5-89)

BOE-C6-0065610

Groundwater Purge and Sample Form Date: 12/21/94 **Kennedy/Jenks Consu**

PROJECT NAME: DAC WELL NUMBER: WCC-95

PROJECT NUMBER: 924010.01 PERSONNEL: Shane Scrimshire

SAMPLE DATA:

TIME SAMPLED: 1205 COMMENTS:

DEPTH SAMPLED (FT): 75'

SAMPLING EQUIPMENT: SS. point source bailer

SAMPLE NO.	NO. OF CONTAINERS	CONTAINER TYPE	PRESERVATIVE	FIELD FILTRATION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUSTODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMME
WCC95-11 ~~WCC4~~	4	40mL VOA	HCL	—	160 mL	—	Clear	Yes	~~8020~~ ~~8021~~ 8240/~~8260~~	
DV-122194	4	"	"	—	"	—	"	"	"	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 55 gal. COMMENTS:

DISPOSAL METHOD: On site drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 1 drum

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: (YES) NO

INSIDE OF WELL HEAD AND OUTER CASING DRY?: (YES) NO

WELL CASING OK?: (YES) NO

COMMENTS:

GENERAL:

WEATHER CONDITIONS: Clear

TEMPERATURE (SPECIFY °C OR (°F)): 62

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Sarah Bartling
Job File:
Other:

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-10S

PROJECT NUMBER: 924010.01

PERSONNEL: Shane Scrimshire

STATIC WATER LEVEL (FT): 65.10

MEASURING POINT DESCRIPTION: North of casing

WATER LEVEL MEASUREMENT METHOD: Elec. Probe

PURGE METHOD: 3" Grundfos on stainless pump

TIME START PURGE: 859

PURGE DEPTH (FT) 80'

TIME END PURGE: 914

TIME SAMPLED: 925

COMMENTS:

Duplicate collected at this well.

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	4/ CASING VOLUME (GAL)
	89.50		68.10		21.40		0.16	0.64	1.44		13.70

TIME	900	903	906	909	910	911	913
VOLUME PURGED (GAL)	5gal	15	25	35	40	45	55
PURGE RATE (GPM)	5gpm	5gpm	5gpm	5gpm	5gpm	→	→
TEMPERATURE (°C)	63.6	67.9	69.3	69.9	70.0	70.0	69.3
pH	7.85	7.41	7.27	7.21	7.17	7.15	7.17 ~~7.15~~
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	847.	896.	903.	907.	908.	907.	895
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Clear	Clear	Clear	Clear	Clear	Clear	Clear
ODOR	NO	NO	NO	NO	NO	NO	NO
DEPTH OF PURGE INTAKE (FT)	80'	80'	80'	80'	80'	80'	80'
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Const**

PROJECT NAME: DAC WELL NUMBER: WCC-105

PROJECT NUMBER: 924010.01 PERSONNEL: Shane Scrimshire

SAMPLE DATA:

TIME SAMPLED: 925 COMMENTS:

DEPTH SAMPLED (FT): 80'

SAMPLING EQUIPMENT: Stainless point source bailer

SAMPLE NO.	NO. OF CONTAINERS	CONTAINER TYPE	PRESERVATIVE	FIELD FILTRATION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUSTODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMMEN
WCC105-11	4	40 mL VOA	HCL	—	160 mL ~~40 mL~~	—		Yes	8240/8260	
DW-122294	"	"	"		"	—		"	"	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): COMMENTS:

DISPOSAL METHOD: On site drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL):

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: (YES) NO

INSIDE OF WELL HEAD AND OUTER CASING DRY?: (YES) NO

WELL CASING OK?: (YES) NO

COMMENTS:

GENERAL:

WEATHER CONDITIONS: Partly cloudy

TEMPERATURE (SPECIFY °C OR (°F)): 62

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Sarah Bartling
Job File:
Other:

Groundwater Purge and Sample Form Date: 12/21/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-11S

PROJECT NUMBER: 924010.~~00~~01

PERSONNEL: Shane Scrimshire

STATIC WATER LEVEL (FT): 66.60

MEASURING POINT DESCRIPTION: North side casing

WATER LEVEL MEASUREMENT METHOD: Elec. Probe

PURGE METHOD: 3" Grundfos on stainless pipe

TIME START PURGE: 1426

PURGE DEPTH (FT) 75'

TIME END PURGE: 1452

TIME SAMPLED: 1505

COMMENTS: 1441 Slowed purge rate to 2gpm due to dewater. Note: Collected Field Blank after this well.

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	CASING VOLUME (GAL)
	89.25		66.60		22.65		0.16	0.64	1.44		14.49

TIME	1428	1433	1440	1445	1447	1452	
VOLUME PURGED (GAL)	5gal.	15	25	35	45 38	45	
PURGE RATE (GPM)	2gpm	2gpm	2gpm	2gpm	→	→	
TEMPERATURE (°C)	70.9	71.4	70.0	71.9	71.2	71.1	
pH	8.02	8.05	7.59	7.40	7.45	7.53	
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	1207.	1373.	1369	1347	1367.	1339.	
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Clear	Clear	Clear	Clear	Clear	Clear	
ODOR	NO	NO	NO	NO	NO	NO	
DEPTH OF PURGE INTAKE (FT)	75'	75'	75'	75'	75'	75'	
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

F-43.1 (5-89)

BOE-C6-0065614

Groundwater Purge and Sample Form Date: 12/21/94 **Kennedy/Jenks Consu.**

PROJECT NAME: DAC WELL NUMBER: WCC-11S

PROJECT NUMBER: 924010 01 PERSONNEL: Shane Scrimshire

SAMPLE DATA:

TIME SAMPLED: 1505 COMMENTS:

DEPTH SAMPLED (FT): 75'

SAMPLING EQUIPMENT: Stainless point source bailer

SAMPLE NO.	NO. OF CONTAIN-ERS	CON-TAINER TYPE	PRESER-VATIVE	FIELD FILTRA-TION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUS-TODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMMENT
WCC4S-11	4	40 mL VOA	HCL	—	160 mL	—	clear	Yes	8240/8260	
FIS-122194	"	"	"	—	"	—	clear	"	"	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 45 gal. COMMENTS:

DISPOSAL METHOD: On site drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 1 drum

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: (YES) NO

INSIDE OF WELL HEAD AND OUTER CASING DRY?: (YES) NO

WELL CASING OK?: (YES) NO

COMMENTS:

GENERAL:

WEATHER CONDITIONS: Clear

TEMPERATURE (SPECIFY °C OR (°F)): ~~55~~ 60

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Sarah Bartling
Job File:
Other:

F-43.2 (5-89)

BOE-C6-0065615

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC12-S

PROJECT NUMBER: 924010.01

PERSONNEL: Shane Scrimshire

STATIC WATER LEVEL (FT): 64.59

MEASURING POINT DESCRIPTION: North casing

WATER LEVEL MEASUREMENT METHOD: Elec. Probe

PURGE METHOD: 3" Grundfos + stainless pipe

TIME START PURGE: 1022

PURGE DEPTH (FT) 80'

TIME END PURGE: 1033

TIME SAMPLED: 1040

COMMENTS:

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	49 CASING VOLUME (GAL)
	90.25		64.59		25.66		0.16	0.64	1.44		16.42

TIME	1023 ~~7.8~~	1027	1029	1030	1032	1033	
VOLUME PURGED (GAL)	5	25	35	45	50	55	
PURGE RATE (GPM)	10gpm	—	—	—	5gpm	→	
TEMPERATURE (°C)	67.1	70.5	71.7	72.2	72.2	72.4	
pH	7.83	7.39	7.40	7.33	7.29	7.29	
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	1378	1103.	1047.	1025	1033.	1068.	
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Clear	Clear	→	→	→	→	
ODOR	NO	NO	→	→	→	→	
DEPTH OF PURGE INTAKE (FT)	80'	80'	→	→	→	→	
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consul**

PROJECT NAME: DAC WELL NUMBER: WCC125

PROJECT NUMBER: 924010.01 PERSONNEL: Steve Scrimshire

SAMPLE DATA:

TIME SAMPLED: 1040 COMMENTS:

DEPTH SAMPLED (FT): 80

SAMPLING EQUIPMENT:

SAMPLE NO.	NO. OF CONTAIN-ERS	CON-TAINER TYPE	PRESER-VATIVE	FIELD FILTRA-TION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUS-TODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMMENT
WCC125-11	4	40mL VOA	HCL	—	160mL	—	Clear	Yes	8240/8260	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 55 gal. COMMENTS:

DISPOSAL METHOD: Drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 1 drum

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: YES (NO)

INSIDE OF WELL HEAD AND OUTER CASING DRY?: (YES) NO

WELL CASING OK?: (YES) NO

COMMENTS: No holes in lid for screws

GENERAL:

WEATHER CONDITIONS: Partly cloudy

TEMPERATURE (SPECIFY °C OR (°F)): 68

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Susan Bertling
Job File:
Other:

F-43.2 (5-89)

BOE-C6-0065617

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: DAC-P1

PROJECT NUMBER: 924010.01

PERSONNEL: Shane Sorimshine

STATIC WATER LEVEL (FT): 68.69

MEASURING POINT DESCRIPTION: North side casing

WATER LEVEL MEASUREMENT METHOD: Elec. Probe

PURGE METHOD: 3" Grundfos

TIME START PURGE: 1616

PURGE DEPTH (FT) 75'

TIME END PURGE: 1642

TIME SAMPLED: 1657

COMMENTS:

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	41 CASING VOLUME (GAL)
	89.90		68.69		21.21		0.16	0.64	1.44		13.57

TIME	1617	1624	1630	1636	1639	1641	
VOLUME PURGED (GAL)	5gal.	15	25	35	40	50	
PURGE RATE (GPM)	1gpm	1gpm	2gpm	2gpm	2gpm	2gpm	
TEMPERATURE (°C)	65.5	68.8	68.7	69.9	70.8	70.9	
pH	8.07	7.94	7.56	7.34	7.28	7.40	
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	1646.	1682	1800	1804	1820	1818	
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Clear	Clear	Clear	Clear	Clear	Clear	
ODOR	NO	NO	NO	NO	NO	NO	
DEPTH OF PURGE INTAKE (FT)	75'	75'	75'	75'	75'	75'	
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

F-43.1 (5-89)

BOE-C6-0065618

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consu**

PROJECT NAME: DAC WELL NUMBER: DAC-P1

PROJECT NUMBER: 924010.01 PERSONNEL: SCS

SAMPLE DATA:

TIME SAMPLED: 1657 COMMENTS:

DEPTH SAMPLED (FT): 75'

SAMPLING EQUIPMENT: Stainless point source bailer

SAMPLE NO.	NO. OF CONTAINERS	CONTAINER TYPE	PRESERVATIVE	FIELD FILTRATION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUSTODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMMEN
DACP1-11	3	40mL VOA	HCL	—	120mL	—	Clear	YES	~~8240~~ / ~~8260~~	
FB-122094	"	"	"	"	"	"	"	"	"	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 50 gal COMMENTS:

DISPOSAL METHOD: On site drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 1 drum

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: (YES) NO

INSIDE OF WELL HEAD AND OUTER CASING DRY?: (YES) NO

WELL CASING OK?: (YES) NO

COMMENTS:

GENERAL:

WEATHER CONDITIONS: Partly Cloudy

TEMPERATURE (SPECIFY °C OR (°F)): 60

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Sarah Bartling

Job File:

Other:

F-43.2 (5-89)

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-1D

PROJECT NUMBER: 9240

PERSONNEL: Shaine Scrimshire

STATIC WATER LEVEL (FT): 68'

MEASURING POINT DESCRIPTION:

WATER LEVEL MEASUREMENT METHOD: Elec Probe

PURGE METHOD: 3" Grundfos

TIME START PURGE: 1054

PURGE DEPTH (FT) 93'

TIME END PURGE: 1122

TIME SAMPLED: 1132

COMMENTS:

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	130 CASING VOLUME (GAL)
	135.70		68.00		67.70		0.16	0.64	1.44		43.32

TIME	1056	1103	1111	1118	1121		
VOLUME PURGED (GAL)	5gal	40	80	120	130		
PURGE RATE (GPM)	5gpm	—	—	—	—		
TEMPERATURE (°C)	68.8	70.9	71.0	70.3	71.6		
pH	8.06	7.22	7.49	7.47	7.42		
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	648.	735.	673.	658.	625		
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Clear	Clear	Clear	—	—		
ODOR	NO	NO	NO	—	—		
DEPTH OF PURGE INTAKE (FT)	93'	93'	93'	—	—		
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

Groundwater Purge and Sample Form Date: 12/22/94 **Kennedy/Jenks Consu**

PROJECT NAME: DAC WELL NUMBER: WCC-1D

PROJECT NUMBER: 924010.01 PERSONNEL: Shane Scrimshire

SAMPLE DATA:

TIME SAMPLED: 1132 COMMENTS:

DEPTH SAMPLED (FT): 93'

SAMPLING EQUIPMENT: Stainless Point Source bailer

SAMPLE NO.	NO. OF CONTAIN-ERS	CON-TAINER TYPE	PRESER-VATIVE	FIELD FILTRA-TION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUS-TODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMMEN
WCC1D-11	~~4~~ 3	40mL VOA	HCL	—	120mL	—		Yes	8240/~~8260~~	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 130 COMMENTS:

DISPOSAL METHOD: On site drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 3 drums

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: (YES) NO

INSIDE OF WELL HEAD AND OUTER CASING DRY?: (YES) NO

WELL CASING OK?: (YES) NO

COMMENTS:

GENERAL:

WEATHER CONDITIONS: Partly Cloudy

TEMPERATURE (SPECIFY °C OR (°F)): 69

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Sarah Bartling
Job File:
Other:

Groundwater Purge and Sample Form Date: 12/21/94 **Kennedy/Jenks Consultants**

PROJECT NAME: DAC

WELL NUMBER: WCC-3D

PROJECT NUMBER: 924010.01

PERSONNEL: Shane Scrimshire

STATIC WATER LEVEL (FT): 68.60

MEASURING POINT DESCRIPTION: Top of casing Note

WATER LEVEL MEASUREMENT METHOD: Elec. Probe

PURGE METHOD: 3" Grundfos on stainless p. rope

TIME START PURGE: 1235

PURGE DEPTH (FT) ~~130~~ 93' (Beylik does not have enough hose to go to 130')

TIME END PURGE: 1346

TIME SAMPLED: 1357

COMMENTS: Slight silver sheen. After 15gal. purged slowed purgerate to 2gpm. Sheen dissipated after 70 gal. purged

WELL VOLUME CALCULATION (FILL IN BEFORE PURGING)	TOTAL DEPTH (FT)	-	DEPTH TO WATER (FT)	=	WATER COLUMN (FT)	X	MULTIPLIER FOR CASING DIAMETER (IN) 2	4	6	=	(35) CASING VOLUME (GAL)
	138.80		68.60		70.20		0.16	0.64	1.44		44.92

TIME	1236	1256	1312	1333	1340	1345	
VOLUME PURGED (GAL)	5gal.	40	80	120	130	140	
PURGE RATE (GPM)	5gpm	2gpm	→				
TEMPERATURE (°C)	75.2	71.5	71.0	72.2	73.5	73.6	
pH	8.15	7.58	8.24	7.77	7.75	7.79	
SPECIFIC CONDUCTIVITY (micromhos/cm) (uncorrected)	742.	825.	771.	777.	780.	784.	
DISSOLVED OXYGEN (mg/L)							
eH(MV)Pt-AgCl ref.							
TURBIDITY/COLOR	Clear	Clear	Clear	Clear	Clear	Clear	
ODOR	NO	NO	NO	NO	NO	NO	
DEPTH OF PURGE INTAKE (FT)	93'	93'	93'	93'	93'	93'	
DEPTH TO WATER DURING PURGE (FT)							
NUMBER OF CASING VOLUMES REMOVED							
DEWATERED?							

F-43.1 (5-89)

BOE-C6-0065622

Groundwater Purge and Sample Form Date: 12/21/94 **Kennedy/Jenks Consu**

PROJECT NAME: DAC WELL NUMBER: WCC-3D

PROJECT NUMBER: 924010.01 PERSONNEL: Shane Scrimshire

SAMPLE DATA:

TIME SAMPLED: 1357 COMMENTS:

DEPTH SAMPLED (FT): 130'

SAMPLING EQUIPMENT: SS point source bailer

SAMPLE NO.	NO. OF CONTAIN-ERS	CON-TAINER TYPE	PRESER-VATIVE	FIELD FILTRA-TION	VOLUME FILLED (ml or L)	TURBIDITY	COLOR	SHIPPED UNDER CHAIN-OF-CUS-TODY AT 4°C?	ANALYSIS REQUEST (METHOD)	COMMENT
WCC30-11	4	40 mL VOA	HCL	—	100 mL	—		YES	8240/8260	

PURGE WATER DISPOSAL NOTES:

TOTAL DISCHARGE (GAL): 140 COMMENTS:

DISPOSAL METHOD: On site Drum storage

DRUM DESIGNATION(S)/VOLUME PER (GAL): 3 drums

WELL HEAD CONDITIONS CHECKLIST (CIRCLE YES OR NO - IF NO, ADD COMMENTS):

WELL SECURITY DEVICES OK (BOLLARDS, CHRISTY LID, CASING LID AND LOCK)?: (YES) NO

INSIDE OF WELL HEAD AND OUTER CASING DRY?: (YES) NO

WELL CASING OK?: (YES) NO

COMMENTS:

GENERAL:

WEATHER CONDITIONS: Clear

TEMPERATURE (SPECIFY °C OR (°F)): 63

PROBLEMS ENCOUNTERED DURING PURGING OR SAMPLING? NO

cc: Project Manager: Sarah Bartling
Job File:
Other:

F-43.2 (5-89)

APPENDIX D

CHAIN-OF-CUSTODY RECORDS

KENNEDY/JENKS CONSULTANTS

SAMPLE CHAIN-OF-CUSTODY ANALYSIS REQUEST

- ☐ 200 New Stine Rd., #115, Bakersfield, CA 93309
- ☐ 530 South 336th St., Federal Way, WA 98003
- ☒ 17310 Red Hill Ave., #220, Irvine, CA 92714
- ☐ 2191 East Bayshore Rd., #200, Palo Alto, CA 94303
- ☐ 5190 Neil Road, #300, Reno, NV 89502
- ☐ 3336 Bradshaw Rd., #140, Sacramento, CA 95827
- ☐ 303 Second St., San Francisco, CA 94107
- ☐ 1000 Hill Rd., #200, Ventura, CA 93003

POSSIBLE HAZARDS:

Date 12/21/94

Source of Samples DAC

Sampler Name Shane Scrimshire

Phone 714-261-1577

Project No. 924010.01

Report To Sarah Bartling

Company Kennedy/Jenks

Address 17310 Red Hill Ave #220 Irvine CA, 92714

Phone 714-261-1577

Lab Destination Terra-Tech

Address

Phone

Carrier/Way Bill No.

(1) Lab ID No.	(1) Client ID No.	COLLECTION Date	COLLECTION Time	(2) Type	Depth	(3) Comp.	(4) Pres.	Turn-around	(5) ANALYSES REQUESTED: 8240/8260								Comment/Conditions (Container type, container number, etc.)
U4971	WCC5S-11	12/21/94	1128	W	75'		HCL	Norm	X								40 mL VOAS (4)
2	WCC9S-11		1205		75				X								"
3	WCC3D-11		1357		93'				X								"
4	WCC11S-11		1505		75				X								"
5	DW-122194		—		—				X								"
6	FB-122194		1540		—				X								"
7	TB-122194		—		—				X								40 mL VOAS (2)

(1) Write only one sample number in each space.
(2) Specify type of sample(s): Water (W), Solid (S), or indicate type.
(3) Mark each sample which should be composited in Laboratory as follows: Place an "A" in box for each sample that should be composited into one sample; use sequential letter for additional groups.
(4) Preservation of sample.
(5) Write each analyses requested across top. Place an "X" in appropriate column to indicate type of analysis needed for each sample.

SAMPLE RELINQUISHED BY:

Print Name	Signature	Company	Date	Time
Shane Scrimshire	[signature]	K/J	12/21/94	1657

SAMPLE RECEIVED BY:

Print Name	Signature	Company	Date	Time
Farida Hossain	[signature]	TR	12/21/94	15:40

BOE-C6-0065625

KENNEDY/JENKS CONSULTANTS

SAMPLE CHAIN-OF-CUSTODY ANALYSIS REQUEST

- ☐ 200 New Stine Rd., #115, Bakersfield, CA 93309
- ☐ 530 South 336th St., Federal Way, WA 98003
- ☒ 17310 Red Hill Ave., #220, Irvine, CA 92714
- ☐ 2191 East Bayshore Rd., #200, Palo Alto, CA 94303
- ☐ 5190 Neil Road, #300, Reno, NV 89502
- ☐ 3336 Bradshaw Rd., #140, Sacramento, CA 95827
- ☐ 303 Second St., San Francisco, CA 94107
- ☐ 1000 Hill Rd., #200, Ventura, CA 93003

POSSIBLE HAZARDS:

Date 12/22/94 Report To Sarah Bartling

Source of Samples DAC Company Kennedy/Jenks

Sampler Name Shane Scrimshire Address 17310 Red Hill Ave #220

Phone 714-261-1577 Irvine CA. 92714

Project No. 924010-01 Phone same

Lab Destination

Address

Phone

Carrier/Way Bill No.

(1) Lab ID No.	(1) Client ID No.	COLLECTION Date	COLLECTION Time	(2) Type	Depth	(3) Comp.	(4) Pres.	Turn-around	(5) ANALYSES REQUESTED: 8240/8260	Comment/Conditions (Container type, container number, etc.)
41504 1	WCC2S-11	12/20/94	830	W	80'		HCL	Norm	X	(4)
2	WCC10S-11		925		80'				X	"
3	WCC7S-11		1005		80'				X	"
4	WCC12S-11		1040		80'				X	40 mL VOA (3)
5	WCC1D-11		1132		93				X	"
6	WCC4S-11		1204		80'				X	"
7	WCC6S-11		1248		75'				X	"
8	WCC3S-11		1330		75'				X	"
9	WCC1S-11		1440		85'				X	"
10	WCC8S-11		1543		70'				X	"

(1) Write only one sample number in each space.
(2) Specify type of sample(s): Water (W), Solid (S), or indicate type.
(3) Mark each sample which should be composited in Laboratory as follows: Place an "A" in box for each sample that should be composited into one sample; use sequential letter for additional groups.
(4) Preservation of sample.
(5) Write each analyses requested across top. Place an "X" in appropriate column to indicate type of analysis needed for each sample.

SAMPLE RELINQUISHED BY:

Print Name	Signature	Company	Date	Time
Shane Scrimshire	[signature]	IC/S	12/20/94	1826

SAMPLE RECEIVED BY:

Print Name	Signature	Company	Date	Time
FARIDA HUSSAIN	[signature]	IR	12/20/94	18:30

BOE-C6-0065626

KENNEDY/JENKS CONSULTANTS

SAMPLE CHAIN-OF-CUSTODY ANALYSIS REQUEST

- ☐ 200 New Stine Rd., #115, Bakersfield, CA 93309
- ☐ 530 South 336th St., Federal Way, WA 98003
- ☒ 17310 Red Hill Ave., #220, Irvine, CA 92714
- ☐ 2191 East Bayshore Rd., #200, Palo Alto, CA 94303
- ☐ 5190 Neil Road, #300, Reno, NV 89502
- ☐ 3336 Bradshaw Rd., #140, Sacramento, CA 95827
- ☐ 303 Second St., San Francisco, CA 94107
- ☐ 1000 Hill Rd., #200, Ventura, CA 93003

POSSIBLE HAZARDS:

Date 12/22/94 | Report To Sarah Bartling

Source of Samples DAC | Company Kennedy/Jenks

Sampler Name Shane Scrimshire | Address 17310 Red Hill Ave #220

Phone 714-261-1577 | Irvine CA. 92714

Project No. 924010.01 | Phone 714-261-1577

Lab Destination

Address

Phone

Carrier/Way Bill No.

(1) Lab ID No.	(1) Client ID No.	COLLECTION Date	COLLECTION Time	(2) Type	Depth	(3) Comp.	(4) Pres.	Turn-around	(5) ANALYSES REQUESTED: 8240/8260								Comment/Conditions (Container type, container number, etc.)
11504 11	DACPI-11	12/22/94	1657	W	75'			Norm	X								40 mL VOAs (3)
12	DW-122294	↓	—	↓	—			↓	X								"
13	FB-122294	↓	1705	↓	—			↓	X								"
14	TB-122294	↓	—	↓	—			↓	X								40 mL VOAs (2)

(1) Write only one sample number in each space.
(2) Specify type of sample(s): Water (W), Solid (S), or indicate type.
(3) Mark each sample which should be composited in Laboratory as follows: Place an "A" in box for each sample that should be composited into one sample; use sequential letter for additional groups.
(4) Preservation of sample.
(5) Write each analyses requested across top. Place an "X" in appropriate column to indicate type of analysis needed for each sample.

SAMPLE RELINQUISHED BY:

Print Name	Signature	Company	Date	Time
Shane Scrimshire	[signature]	K/J	12/22/94	18:24

SAMPLE RECEIVED BY:

Print Name	Signature	Company	Date	Time
[signature]	FARIDA HOSSAIN	IR	12/22/94	18:24

BOE-C6-0065627