Message

From: Bordelon, David [David.Bordelon@WestonSolutions.com]
Sent: 5/22/2019 7:21:15 PM
To: Fife, Greg [fife.greg@epa.gov]
Subject: RE: EAS Document Notification: For your reference: TDD: R6 START IV (EP-S5-17-02/0001)/19-252

Thanks. See below for estimated equipment list. Are you planning to fly down? I think we'll need you to request the items marked as EPA owned and have them ship to our office if you're not driving an EPA vehicle down. Mike Bradshaw (HP) is coming in Monday night from Albuquerque. Hadwin is going to be our documentation and second set of hands for Mike. I was going to come down Tuesday to help get everything rolling and make any introductions.

(1) Rem ball- EPA
(2) Perimeter air monitors- EPA
(1) Ludlum 3030- EPA
(1) Ludlum 9 dose rate meter- ERG I assume
(1) Ludlum 19 dose rate meter- EPA or ERG
(1) Ludlum 2221 w/ Ludlum 44-10 2x2- ERG
(1) Ludlum 2241 w/ Ludlum 43-93-ERG -might want to get a couple of extra Mylar's as well
(1) Ludlum 2241 w/ Ludlum 44-9 (backup)- EPA has pancake probes if you need them otherwise get from ERG.
(1) Box 47mm glass fiber filters- ERG
(1) Box smears- ERG
(1) Th-230 check source-TBD
(1) SrY-90 check source- TBD
(1) Cs-137 check source- TBD
(6) TLD type dosimeters- Landuer -I'll get with Erik about ordering
(1) Box coin type envelopes for air samples- order from amazon- I'll send David the link.
Trowel and sample containers-Buy locally

David Bordelon
Weston Solutions, Inc.
13702 Coursey Blvd, Bldg 7
Baton Rouge, LA 70817
(225) 297-5403 Direct
(225) 772-7921 Cell
David.Bordelon@westonsolutions.com

-----Original Message-----
From: Fife, Greg [mailto:fife.greg@epa.gov]
Sent: Wednesday, May 22, 2019 1:48 PM
To: Bordelon, David <David.Bordelon@WestonSolutions.com>
Subject: FW: EAS Document Notification: For your reference: TDD: R6 START IV (EP-S5-17-02/0001)/19-252

** External Email **

-----Original Message-----
From: EAS.System@epamail.epa.gov <EAS.System@epamail.epa.gov>
Sent: Wednesday, May 22, 2019 9:56 AM
To: Fife, Greg <fife.greg@epa.gov>
Subject: EAS Document Notification: For your reference: TDD: R6 START IV (EP-S5-17-02/0001)/19-252

TDD: R6 START IV (EP-S5-17-02/0001)/19-252 has been approved by Brian Delaney in EAS.

You may access the document at https://eas.epa.gov/ Project Title: R6 START IV
Description: The initial funding ceiling for this TDD is set at $90,000. When available, all TDD costs shall be invoiced against the oldest 6A00E or 6A00S task order funding.

The contractor shall use SSID A6SK on all forms, reports, emails, communications, and deliverables.

Contractor shall:
Identify the hot areas on Lowerline via walking radiation surveys. Identify radioactive contaminated soils, road bases, etc during excavation. Verify completion of the removal of contamination. Assist in the frisking and clearing of personnel and equipment. Conduct perimeter air monitoring and sampling and analysis of radiation and particulate per sampling plan. Photo document activities. Maintain logbook.
Vendor: WESTON SOLUTIONS, INC.
TDD Owner: Greg Fife
Project Officer: Will LaBombard

Contracting Officer Representative: Greg Fife Contract Specialist: Brian Delaney Contracting Officer: Brian Delaney Other Agency Officer: Brian Delaney
Site: R6 PROGRAM OFFICES

WARNING: External Email: This email originated outside of Weston Solutions. DO NOT CLICK on any links or attachments unless you recognize the sender and are expecting the email.
CONFIDENTIALITY: This email and attachments may contain information which is confidential and proprietary. Disclosure or use of any such confidential or proprietary information without the written permission of Weston Solutions, Inc. is strictly prohibited. If you received this email in error, please notify the sender by return e-mail and delete this email from your system. Thank you.