Message

From: Mullin, Michelle [Mullin.Michelle@epa.gov]
Sent: 9/9/2016 11:23:32 PM
To: Ramanauskas, Peter [ramanauskas.peter@epa.gov]; Peachey, Robert [peachey.robert@epa.gov]; Mangino, Mario [mangino.mario@epa.gov]; Skadowski, Suzanne [Skadowski.Suzanne@epa.gov]; McArthur, Lisa [McArthur.Lisa@epa.gov]; Moore, Kendall [moore.kendall@epa.gov]; Dalrymple, Anne [Dalrymple.Anne@epa.gov]
Subject: FW: Corrective Action Plan Completion - SVEC
Attachments: SHD_SVEC_Results Letter.pdf

DELIBERATIVE FOIA EXEMPT Internal Only

Hi Everyone-
Quick update on Sky Valley Education Center in Monroe, WA:
The school submitted a PCB removal completion plan today. All data indicate that health exposures are not a concern, and sources were removed.
-all FLBs were removed and replaced with LED lighting
-Nearly all locations where PCB caulk was identified have had the caulk removed. Only one area outside retains some caulking, but it is covered and wipe testing is below regulatory thresholds. Wherever caulk was removed, it was completely visually removed. There may or may not be some residual caulk remaining behind window frames, it is impossible to tell visually without removing the windows.
-All air tests indicate results less than the thresholds for the most sensitive populations
-All wipe tests are either ND or <10 ug/100cm2

EPA sent a list of seven points for clarification to the school, but we do not believe the answers will affect our conclusion that there is no undue risk of harm, or that they have complied with their workplan. The health district included these points of clarification in their letter (attached). The health district has granted the school authorization to re-open.

After we see the school's response R10 will write a letter affirming that the completion report documents compliance with their workplan.

Then we will work on writing an approval for ongoing management of the caulk that had to remain in place, ICs for any potential undiscovered caulk during future construction/renovation, and ongoing monitoring of indoor air and wipe samples.

This is the rough plan for now.

Michelle Mullin

From: Kevin Plemel [mailto:kplemel@snohd.org]
Sent: Friday, September 09, 2016 4:02 PM
To: 'Mannix, John' ; Jeff Ketchel ; Mullin, Michelle ; Moore, Kendall
Cc: Deka Smith ; Devlin Piplic ; Karen Rosencrans ; Nancy Bernard ; Amanda Zych ; Gary Goldbaum ; Peter Mayer
Subject: Corrective Action Plan Completion - SVEC

John,

A copy of our response letter is attached. The original will go out in the mail Monday.

Additionally, Amanda Zych will be making a site visit on Monday.

Should you have any questions, please contact me at 425.339.8769.

Thanks and have a good weekend.

Kevin

Kevin Piemel, MPA, RS | Operations Manager | Environmental Health Division
3020 Rucker Avenue, Ste 104 | Everett, WA 98201 | kpiemel@snohd.org
Direct 425-339-8769 | Environmental Health Main 425-339-5250

Public Health: Always working for a safer & healthier Snohomish County

NOTICE: All emails and attachments sent to and from the Snohomish Health District are public records and may be subject to disclosure pursuant to the Public Records Act (RCW 42.56).