Message

**From:** Steve Willis [steve@uxopro.com]
**Sent:** 10/14/2016 9:43:40 PM
**To:** d'Almeida, Carolyn K. [dAlmeida.Carolyn@epa.gov]
**CC:** Wayne Miller (Miller.Wayne@azdeq.gov) [Miller.Wayne@azdeq.gov]
**Subject:** RE: ST12 Containment Field Variance Memo #5 - draft final letter
**Attachments:** ST12 containment fvm letter Eva_SW.docx

I only have one addition: added a sentence to Gen Comment 2.

---

**From:** d'Almeida, Carolyn K. [mailto:dAlmeida.Carolyn@epa.gov]
**Sent:** Friday, October 14, 2016 1:26 PM
**To:** Steve Willis
**Subject:** FW: ST12 Containment Field Variance Memo #5 - draft final letter

Steve

As Wayne delegated this review to you, here is update with Evas comments

**From:** Davis, Eva
**Sent:** Friday, October 14, 2016 1:14 PM
**To:** d'Almeida, Carolyn K. <dAlmeida.Carolyn@epa.gov>; Wayne Miller <Miller.Wayne@azdeq.gov>
**Subject:** RE: ST12 Containment Field Variance Memo #5 - draft final letter

Carolyn –

See the attachment for a couple small corrections/comments, and I think the following comments from TechLaw should be included:

Section 3.2 comment: If the air stripper is operated manually, then it can't operate unless operator is present? If so, does that mean extraction will only occur during times when the operator is present (I didn't see a holding tank for storage between operation of the air stripper as part of the system) or will an operator be present 24/7?

Section 3.2 and Figure 3-1 are not consistent – Section 3.2 states that the bag filters are after the equalization tank, the figure shows the bag filters before this tank.

Have the comments on the characterization gone out already?

Eva

**From:** d'Almeida, Carolyn K.
**Sent:** Friday, October 14, 2016 2:31 PM
**To:** Wayne Miller <Miller.Wayne@azdeq.gov>; Davis, Eva <Davis.Eva@epa.gov>
**Subject:** ST12 Containment Field Variance Memo #5 - draft final letter

Wayne

I wanted to run this letter by you as your comments are incorporated; with everyones comments incorporated it appears pretty comprehensive. Let me know if its ok and we will send it out today.

Carolyn d'Almeida

Remedial Project Manager
Federal Facilites Branch (SFD 8-1)
US EPA Region 9
(415) 972-3150

*"Because a waste is a terrible thing to mind…"*