Message

From: Matt Kaczmarek [mattkaczmarek@bowyerenvironmental.com]
Sent: 12/19/2019 1:23:13 AM
To: Castellana, Ben [castellana.ben@epa.gov]; Michal Haynes [mhaynes@aqmd.gov]; Brett Bowyer [brettbowyer@bowyerenvironmental.com]; Thomas Inada [thomasinada@bowyerenvironmental.com]; Zachary Gilmer [zachgilmer@gmail.com]; John Roels [jroels@eandeconstruction.com]; Jason Aspell [JAspell@aqmd.gov]; Garrett Kakishita [gkakishita@aqmd.gov]; Tobias, Rod [Rod.Tobias@WestonSolutions.com]; Danny Dolan [dannydolan@bowyerenvironmental.com]
Subject: RE: 210/216 Slauson Update
Attachments: ATT00001.txt

Importance: High

Hello Everyone,

Sorry for the late email, we've had to make some adjustments to the schedule again due to the processes involved in getting approval from our prospective landfills. See below for the most up to date schedule:

- Thursday 12/19/2019: BEC and E&E will be onsite for approximately 1 hour starting at 7am in order to evenly distribute the soil in the onsite bins. **No excavation will be happening tomorrow, Thursday 12/19.**
- Friday 12/20/2019: No work
- Monday 12/23/19: No work
- Tuesday 12/24/19: BEC will be onsite to oversee the removal of two (2) soil bins at approximately 7am. No excavation will be happening
- Wednesday 12/25/19: Christmas Holiday
- Thursday 12/26/19: BEC and E&E will be onsite to direct load four (4) trucks with soil that is expected to be above 1,000 ppmv
- Friday 12/27/19: BEC and E&E will be onsite to direct load up to ten (10) trucks. Approximately 3-4 with soil that is expected to be above 1,000 ppmv and the remaining will be with soil expected to be under 1,000 ppmv.

This is the most current schedule we have, however, it is subject to change depending on the weather or other unforeseen roadblocks. I'll do my best to keep everyone informed of future site activities. If you have any questions please feel free to call or email me at any time. Thank you for your time.

P.S. I am unable to email Rod Tobias (cc'd), all of my emails are kicked back. Will someone please assist me in getting messages to him?

Regards,

Matt Kaczmarek
Staff Geologist

17011 Beach Boulevard, Suite 900
Huntington Beach, CA 92647
Office: (877) 232-4620 Ext. 105

Cell: (562)754-0162

From: Matt Kaczmarek
Sent: Monday, December 16, 2019 4:57 PM
To: Castellana, Ben <castellana.ben@epa.gov>; Michal Haynes <mhaynes@aqmd.gov>; Brett Bowyer <brettbowyer@bowyerenvironmental.com>; Thomas Inada <thomasinada@bowyerenvironmental.com>; Zachary Gilmer <zachgilmer@gmail.com>; John Roels <jroels@eandeconstruction.com>; Jason Aspell <JAspell@aqmd.gov>; Garrett Kakishita <gkakishita@aqmd.gov>; Tobias, Rod <Rod.Tobias@WestonSolutions.com>
Subject: 210/216 Slauson Update
Importance: High

Hello All,

The laboratory profile for the stockpile and bin soil took longer than expected. This has lead to delays in getting approval for shipping soil to the proper facilities. **As of now we will be resuming work on Thursday 12/19/2019**, which is the soonest we can order trucks to the site for direct loading of soil. We will begin on Thursday at 7am by removing both of the bins on site to allow ample room for direct load of the material that exhibited greater than 1000 ppmv. We will keep you informed of any future changes to the schedule. Thank you for your time.

Regards,

Matt Kaczmarek
Staff Geologist

17011 Beach Boulevard, Suite 900
Huntington Beach, CA 92647
Office: (877) 232-4620 Ext. 105
Cell: (562)754-0162