Message

From: Wagner, Christine [/O=EXCHANGELABS/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=12068C1889924ECF96F692831F0C77D4-CWAGNE02]
Sent: 3/30/2021 10:10:23 PM
To: Steve Dishman (srd@co.halifax.va.us) [srd@co.halifax.va.us]; Ray Earp (Ray.Earp@vdem.virginia.gov) [ray.earp@vdem.virginia.gov]; lauren.pillow@deq.virginia.gov; Bill, Briana [briana.bill@vdh.virginia.gov]
CC: Harris, Devlin [devlin.harris@deq.virginia.gov]; Don Mclaughlin [Mclaughlin.Don@epa.gov]; 'Joanna (McDonald) McCauley (mccauley.joanna@epa.gov)' [mccauley.joanna@epa.gov]
BCC: Wagner, Christine [Wagner.Christine@epa.gov]
Subject: Shiloh Church Road Unified Command Update
Attachments: Area9-Prop1.JPG; disposal-prop2.JPG

Happy Spring Unified Command Members,

Well, it's great to finally get out of the rain! Here is an update on Site activities

Property #1: Post-excavation results indicate that all excavation must reach native clay in order to achieve our cleanup goals for PCBs. Approximately 75% of excavation is complete, and approximately 50% of the excavated areas are now cleared and completed. Most importantly, the areas along the south and east ends of the Site, which were the most contaminated portions of this property, are complete. We are currently excavating in the southwest area, which should take about two weeks if we have good weather. The photo above is taken from the east side of the property facing the mixing/staging area. The orange you see in the foreground is the former mound area, which is now complete.

Property #2: The north side of Property #2 is complete. Treatment and excavation are ongoing on the south side of this property. The second photo above shows disposal from the south side of Property 2.

Property #3: Removal of battery casings began. Battery casings are loaded into a 30 cubic yard rolloff. The disposal company than swaps out a full rolloff for an empty rolloff. Filling a rolloff takes approximately one full work day. Right now we are only receiving a rolloff every two weeks. However, this process will continue until the pile is removed.

Radiation: Radiation debris is still out there. Total items to date: 650

The crew will be offsite for spring break from Thursday 3/31-Monday 4/5.
Please call me at 804-337-3049 if you have any questions or concerns

Happy Easter!
Chris

Christine Wagner
Federal On-Scene Coordinator
EPA Region III
804-337-3049