	CIRCLE RIDGE FIELD ONLY		
Count	Well name	EPA Permit/ID No.	P&A plan date
1	Shoshone 65-20	WY20000-02169	1/27/2022
2	Shoshone 65-25	WY20000-02170	1/27/2022
3	Shoshone 65-38	WY20000-02177	1/27/2022
4	Shoshone 65-41	WY20000-02179	1/27/2022
5	Shoshone 65-42	WY20000-02182	1/27/2022
6	Shoshone 65-68	WY20837-02175	1/27/2022
7	Shoshone 65-77A	WY20521-02119	1/27/2022

P&A plan notes by EPA. Overall objective: to leave well with no communication pathways into USDWs

Exposed geology (567'-0'). Add perfs at ~525' thru liner and prod csg, and sqz cement behind 5.5" csg from ~525' to surf

Exposed geology (650'-457') is not addressed in P&A plan. May not be possible.

Exposed geology (715'-192') is not addressed in P&A plan. May not be possible.

No surface csg in well. Exposed geology (432'-0'). Add perfs at ~400' thru liner and prod csg and sqz cement behind 5.5"

No surface csg in well. Exposed geology (362'-0') is addressed in P&A plan

Exposed geology (315'-70') is addressed in P&A plan

Exposed geology (250'-203') is addressed in P&A plan

	CIRCLE RIDGE FIELD ONLY		
Count	Well name	EPA Permit/ID No.	Last MIT date
1	Shoshone 65-20	WY20000-02169	7/8/2019, pass
2	Shoshone 65-25	WY20000-02170	7/9/2019, pass
3	Shoshone 65-32	WY20711-03776	6/23/2016, pass
4	Shoshone 65-38	WY20000-02177	2/19/2020, pass
5	Shoshone 65-41	WY20000-02179	7/3/2019, pass
6	Shoshone 65-42	WY20000-02182	7/3/2019, pass
7	Shoshone 65-68	WY20837-02175	7/3/2019, pass
8	Shoshone 65-77A	WY20521-02119	7/3/2019, pass
9	Shoshone 66-46	WY20000-03089	1/20/2021, pass

Well status (AC = active; TA = temp. abandoned)
TA (> 2 years no injection)
TA (> 2 years no injection)
AC (last inj reported Dec 2020)
TA (> 2 years no injection)
TA (> 2 years no injection)
TA (> 2 years no injection)
TA (> 2 years no injection)
TA (> 2 years no injection)
AC (last inj reported Dec 2020)

MIT due as of 1/31/2022	Overdue?
7/8/2021 (TA well non-endangerment demonstration due)	**Yes**
7/9/2021 (TA well non-endangerment demonstration due)	**Yes**
6/23/2021 (AC well needs MIT every 5 years)	**Yes**
Will be due by 2/19/2022	
7/3/2021 (TA well non-endangerment demonstration due)	**Yes**
7/3/2021 (TA well non-endangerment demonstration due)	**Yes**
7/3/2021 (TA well non-endangerment demonstration due)	**Yes**
7/3/2021 (TA well non-endangerment demonstration due)	**Yes**
Will be due by 1/20/2026	