Laboratory Chain of Custody Form

06-047

PBS

Project: Sky Valley Education Center

Project #: 41373.000

Analysis Requested: 8082 PLM

LAB: Onsite SAT

Relinq'd by/Signature: [signature]

Date/Time: 6/3/16 / 6/6/16 1030

Received by/Signature: M. Young

Date/Time: 6/8/16 1030

Email Results to: Middaugh@pbsenv.com

Turnaround Time: Same Day RUSH

BULK SAMPLE DATA FORM

	Sample # 41373.000 -	Material	Location	Acm	PCB ppm
1	-020 PCB	WHITE STIFF CAULK - SOFT	TECH BLDG - Rm 23 DARK Rm DOOR - BOTH SIDES		1.8
2	-021 PCB	LIGHT GREY PUTTY - SOFT	ANNEX INT. - EAST DOOR	3%	33
3	-022 PCB	GREY SOFT CAULK - SOFT	" " - SPEC. ED - WIND/BRICK & CEILING BEAMS		88,000
4	-023 PCB	WHITE CAULK - SOFT	" " - Rm D - NW CORNER BRICK/GWB		19
5	-024 PCB	OFF WHITE CAULK - SOFT	" " - AD. MONT Rm C - GRNHOUSE CEILING BEAM		6.2
6	-025 PCB	BRICK RED CAULK - SOFT	" " - Rm B CONDUIT PENETRATION		2
7	-026 PCB	TAN HARD CAULK	CTE INT. - THERAPY RR - SOUTH BRICK WALL ~~CORNERS~~	3%	37
8	-027 PCB	LIGHT GREY - SOFT	CTE INT - N. PERIMETER DOOR FRAME METAL/BRICK		.7
9	-028 PCB	GREY HARD CAULK	" " - METAL DOOR/CMU	3%	15
10	-029 PCB	GREY CAULK - SOFT	GYM INT - GIRLS LOCKER NORTH EXIT - METAL DOOR		ND
11	-030 PCB	WHITE CAULK - SOFT	LG GYM - W. VEST. - DRINKING FOUNT.		15
12	-031 PCB	HARD BROWN CAULK	Rm 13 INT. - PERIMETER DOOR METAL/BR.	3%	13
13	-032 PCB	SOFT GREY CAULK	Rm 13 INT - PERIMETER WINDOW METAL/BR.		130,000
14	033 PCB	LIGHT GREY - SOFT	LG GYM EXT. - N. GIRLS LR WINDOW		140,000
15	-034 PCB	GREY GUMMY CAULK	SMALL GYM EXT - SOUTH ENTRY DOOR METAL/BR		6

PBS ENGINEERING+ENVIRONMENTAL, 2517 Eastlake Ave E., #100, Seattle, WA 98102, (206)233-9639, Fax:(866)727-0140

EPA_002416

ED_001594_00087304

Laboratory Chain of Custody Form

06-041

PBS

Project: Sky Valley Education Center

Project #:

Analysis Requested: 8082 PLM

LAB: Onsite SAT

Relinq'd by/Signature:

Date/Time: 6/6/16 10:30 AM

Received by/Signature: M. Vouw

Date/Time: 6/6/16 1030

Email Results to: Middaugh@pbsenv.com

Turnaround Time: Same Day RUSH

BULK SAMPLE DATA FORM

	Sample #	Material	Location	ACM	PCB (ppm)
16	-035 PCB	WHITE/TAN CAULK - SOFT PAINTED BLK	LG GYM - FORMER EXT ELE. - INT METAL COLUMNS		34,000
17	-036 PCB	GREY #2 - SOFT	GATH PLACE - ORIG. E. EL LG GYM (@ DAYCARE)		6300
18	-037 PCB	TAN CAULK - SOFT	LG GYM - W. EL. UNDER WINDOWS	3%	20
19	-038 PCB	GREY HARD CAULK	LG GYM EXT - ALL DOORS E, W + N ELEVATIONS	3%	2
20	-039 PCB	LIGHT GREY #3 - SOFT	ADMIN DOOR EXT - W. ELE.		3
21	-040 PCB	TAN BRITTLE CAULK	ANNEX EXT - WINDOWS - METAL/BR	3%	150
22	-041 PCB	WHITE BRITTLE PUTTY	ANNEX EXT - GLASS/METAL FRAME (GLAZING PUTTY)	2%	6
23	-042 PCB	WHITE SOFT CAULK	" " - W. ELE - DOOR METAL/BRICK		24
24	-043 PCB	LIGHT GREY CAULK - SOFT	PED BLDG - METAL WINDOW FRAME/INFILL PANEL - EXT		110,000
25	-044 PCB	HARD GREY CAULK	" " - EXT DOOR/WIN - METAL/BR. - Rm 2	3%	6
26	-045 PCB	GREY HARD BRITTLE PUTTY	" " - GLASS/METAL WINDOW FRAME	2%	2
27	-046 PCB	HARD GREY CAULK	" " - EXT. DOOR/WIN - METAL/BR - Rm 13	4%	1
28	-047 PCB	LIGHT GREY CAULK - SOFT.	TECH BLDG - LOUVERS/VENTS - EXT.		49
29	-048 PCB	WHITE DUCT SEALANT - FIRM	GATH. PLACE ROOF - HVAC DUCT		3
30	-049 PCB	DARK BROWN CAULK - SOFT	ANNEX - ROOF METAL FLASHING THROUGHOUT		ND

EPA_002417

ED_001594_00087304

Laboratory Chain of Custody Form

06-059

PBS

Project: MSD - SKY VALLEY

Analysis Requested: 8082

Relinq'd by/Signature: [signature]

Received by/Signature: M. YOUNG [signature]

Email Results to:

Project #: 41373.000

LAB: ONSITE - REDMOND

Date/Time: 6/3/16

Date/Time: 6/7/16 1410

Turnaround Time: SAME DAY

BULK SAMPLE DATA FORM

ACM PCB

	Sample #	Material	Location	
1	-050	HARD WHITE CAULK	SOUTH POD - (PERIMETER BRICK WALL TO WOOD CEILING) SWITCH THESE DESCRIPTIONS	1
2	-051	STICKY/GUMMY CLEAR/BR CAULK	SOUTH POD - (BOYS RR - TOILETS/URINALS)	6
3	-052	SOFT DARK BRN CAULK	SOUTH POD - BOYS RR - BOTH SIDES RR DOORS 3%	14
4	-053	STIFF WHITE CAULK	TECH BLDG - ART RM 22 - COUNTER/CMU - EAST WALL	ND
5	-054	STIFF WHITE CAULK	TECH BLDG - ART RM 22 - NW HALL DOOR - METAL/CONC	ND
6	-055	TAN GUMMY CAULK	LIBRARY - CLERESTORY PANELS - METAL FRAME/PANEL	1
7	-056	FIRM WHITE CAULK	GYM - GATHERING PLACE - BOY RR - TOILET	4
8	-057	GREY BRITTLE CAULK	ANNEX - RM F - NORTH EXTERIOR AROUND UNIT VENT LOUVER 4%	1
			- ANALYZE FOR PCBS	