RIG NUMBER 42

HOLE NUMBER OWB 1

HOLE ANGLE Vertical

Stewart Brothers
DRILLING CO.

DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 7-28-97

PAGE 2 OF 2 PAGES

CLIENT BHP

JOB Florence COUNTY Pinal STATE AZ

TIME	DEPTH	REMARKS
05:00		rig up Equipment
06:30	20'	Drill surface casing 12"
07:30		mix and pour cement
08:30		wait on cement To set.
09:00		Mix mud
12:00		Log out

TOTAL SHIFT FOOTAGE 20 TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER 1

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	Cement	94lb	36						

PAYROLL					
	EMPLOYEE #				
	NAME	P-Jaramillo	G-Chavez	J-Brunson	
	HOURS	13	13	13	

TOOLPUSHER [signature] CLIENT [signature]

STEWART BROTHERS DRILL REPORT • EPEA PRINTING 5/95

RIG NUMBER 47

HOLE NUMBER OWB-1

HOLE ANGLE Vertical

Stewart Brothers DRILLING CO.
DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 7-30

PAGE 1 OF 1 PAGES

CLIENT BHP

JOB Florence COUNTY PIÑAZ STATE AZ

TIME	DEPTH	REMARKS
24:00		run IN Fiber Glass casing To 420'
03:00		circulate
05:30		wait on cement Truck
08:00		pump cement on cimbar IN casing
09:00		wait on cement To set
12:00		Zog out

TOTAL SHIFT FOOTAGE 0 TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER 1

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	Cimbar	50	95	STABalizers		10			
	F-G-casing	20'	21						
	Gel	50	2						
	rubber plug		1						
	Cement	7cubic yds							

POOL					
	EMPLOYEE #				
	NAME	P-Jaramillo	G-Chavez	J-Brunson	
	HOURS	13	13	13	

TOOLPUSHER Silvino Galindo CLIENT Dayton Dyson

STEWART BROTHERS DRILL REPORT • EPEA PRINTING 5/95

RIG NUMBER 47

HOLE NUMBER OWB1

HOLE ANGLE VERTICAL

Stewart Brothers DRILLING CO.

DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 7/30/97

PAGE 1 OF 2 PAGES

CLIENT BHP

JOB FLORENCE COUNTY PINAL STATE AZ

TIME	DEPTH	REMARKS
12:00		WAIT ON CEMENT TO SET
15:30		RUN IN 1" TUBING TOUCH CEMENT AT 25'
16:00		CEMENT HOLE
17:00		RIG DOWN AND MOVE TO OWB5

TOTAL SHIFT FOOTAGE _____ TOTAL SHIFT HOURS _____ TOTAL LOADS OF WATER _____

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	CEMENT	100LB	20						

PAYROLL					
	EMPLOYEE #				
	NAME	M.RODRIGUEZ	C.GARCIA	S.ARAUJO	
	HOURS	13 HRS	13	13	

TOOLPUSHER _____ CLIENT [signature]