RIG NUMBER 47

E NUMBER OWB-3

HOLE ANGLE Vertical

Stewart Brothers DRILLING CO.

DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 7-25-97

PAGE 1 OF 1 PAGES

CLIENT B.H.P. OWB 3

JOB Florence COUNTY Pinal STATE AZ

TIME	DEPTH	REMARKS
1200	0'	Finishing Drilling Surface Hole 20ft.
1300		Trip In 20ft. Casing
1430		Cement Surface Casing
1500		Set up Equipment
1900		Mix Mud
2115	~~45~~ 20	Drilling
2400	55	Log Out
		10' 14" Surface Hole
		25' 10 5/8 Hole

TOTAL SHIFT FOOTAGE 45 TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER 2

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	Cement	94Lb	10						
	Quik Gell	50Lb	20						

PAYROLL					
	EMPLOYEE #				
	NAME	M. Rodriguez	C. Garcia	S. Araujo	
	HOURS	13	13	13	

TOOLPUSHER Silvio Galindo CLIENT [signature]

STEWART BROTHERS DRILL REPORT • EPEA PRINTING 5/95

RIG NUMBER 47

HOLE NUMBER OWB-3

HOLE ANGLE VERTICAL

Stewart Brothers DRILLING CO.

DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 7-27-97

PAGE 1 OF 1 PAGES

CLIENT BHP

JOB FLORENCE COUNTY PINAL STATE AZ

TIME	DEPTH	REMARKS
12:00		Finish Run 7" F.5 casing
13:15	420	Break circulation
13:30		circulate (wait on cement truck)
1530		Cement Hole (7 yrds)
1700		move Equip. & Clean Pits W. on cement get set
2400		Log out

TOTAL SHIFT FOOTAGE _____ TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER 1

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	Cima Bar	50lb.	100						
	Quik Gell	50lb.	1						
	Stabilizers		10						

PAYROLL					
	EMPLOYEE #				
	NAME	M RODRIGUEZ	C. GARCIA	S. ARAUJO	
	HOURS	13	13	13	

TOOLPUSHER [signature] CLIENT [signature]

STEWART BROTHERS DRILL REPORT • EPEA PRINTING 5/95

RIG NUMBER 47

HOLE NUMBER ~~BHP-3~~ OWB

HOLE ANGLE Vertical

Stewart Brothers DRILLING CO.

DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 7-28-97

PAGE 1 OF 2 PAGES

CLIENT BHP-3

JOB Florence COUNTY PINAL STATE AZ

TIME	DEPTH	REMARKS
24:00	33'	Run Trimming pipe
01:00		mix cement and pour
04:00		Rig Down and move to new site OWB-1

TOTAL SHIFT FOOTAGE _____ TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER 1

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY

PAYROLL					
	EMPLOYEE #				
	NAME	P-Jaramillo	G-Chavez	J-Brunson	
	HOURS				

TOOLPUSHER [signature] CLIENT [signature]