RIG NUMBER 47

HOLE NUMBER OWB-4

HOLE ANGLE Vertical

Stewart Brothers DRILLING CO.
DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 8-09-97

PAGE 2 OF 3 PAGES

CLIENT BHP

JOB Florence COUNTY Pinal STATE AZ

TIME	DEPTH	REMARKS
18:30		move to OWB-4
19:00		rig up equipment
21:00	20'	Drill surface casing
22:00		mix cement and pour
24:00		20g out

TOTAL SHIFT FOOTAGE 20 TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER 1

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	CEMENT	100lb	10						

POOL					
	EMPLOYEE #				
	NAME	P-Jaramillo	G-Chavez	J-Brunson	
	HOURS	13	13	13	

TOOLPUSHER [illegible] CLIENT [illegible]

STEWART BROTHERS DRILL REPORT • EPEA PRINTING 5/95

RIG NUMBER 47

HOLE NUMBER OWB-4

HOLE ANGLE Vertical

Stewart Brothers DRILLING CO.

DRILL REPORT

PRESS HARD - You are making 4 copies

DATE 8-11-97

PAGE 1 OF 1 PAGES

CLIENT BHP

JOB Florence COUNTY Pinal STATE Az

TIME	DEPTH	REMARKS
2400		Log Hol
01:00		Trip Pipe In
0:130		Circulate
0300		Lay Down Pipe
0500	415 ft	Run Casing In
0:600		mix MIR Bar
0815		Circulate (Stand By)
10:00		Pour Cement wel No OWB-4 7yrd
10:45		Wait on cement to Set
1200		Log out

TOTAL SHIFT FOOTAGE _____ TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER 1

MATERIALS

DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
MIR Bar	50lb	10.3						
Quik Gell	50lb	1						

POLL

EMPLOYEE #				
NAME	M. Rodriguez	C. Garcia	S. Araujo	
HOURS	13	13	13	

TOOLPUSHER Silvano Galindo CLIENT [signature]

STEWART BROTHERS DRILL REPORT • EPEA PRINTING 5/95

RIG NUMBER 47

HOLE NUMBER OWB 4

HOLE ANGLE Vertical

Stewart Brothers
DRILLING CO.
DRILL REPORT
PRESS HARD - You are making 4 copies

DATE 10-11-97

PAGE 1 OF 2 PAGES

CLIENT BHP

JOB Florence COUNTY PIN AZ STATE AZ

TIME	DEPTH	REMARKS
12:00		wait on cement To set
14:00		WASH mud pits
16:00	28	run Trimming pipe To Find Cement Depth.
16:30		mix cement
17:30		Pour cement
18:00		Rig Down.
18:30		move To OWB-8

TOTAL SHIFT FOOTAGE _____ TOTAL SHIFT HOURS 12 TOTAL LOADS OF WATER 2

MATERIALS	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY	DESCRIPTION	UNIT	QTY
	CEMENT	10%0	20						

PAYROLL					
	EMPLOYEE #				
	NAME	P-Jaramillo	6-Chavez	J-Brunson	
	HOURS	13	13	13	

TOOLPUSHER Silvano Galindo CLIENT [signature]

STEWART BROTHERS DRILL REPORT • EPEA PRINTING 5/95