EPA Proposed Activities/Schedule (DRAFT 12/12/14)

December 15 – 19

Complete Removal/Disposal of Frac Tank Contents (ie. Dana Tanks, FT506, FT1004)
Complete Disposal of VB607/641
Contact C4 to pick up VB607
Dispose of contents from ASTs/Tank Piping (NTank7, NTank8, Stank7, Stank2, Stank8, NTank9, NTank10, OT4, OT5, Stank3)
Remove debris, tanks, etc from Main Warehouse Bays
Push solids/floor sweepings from Main Warehouse floors into Main Warehouse Bays.
Remove liquids from Main Warehouse Bays into FT1001
Remove sediments/solids from Main Warehouse Bays into Roll-off Boxes
Consolidation/Segregation of Debris in Main Warehouse
Ensure South/North Ponds are prepared for Rain events.

December 22 – January 2

Periodic Inspections of Facility
Storm Water Control Activities (as necessary and approved by OSC)

12/22: Weston/SWSES(?)
12/23: Weston /SWSES(?)
12/24: Weston/SWSES(?)
12/26: Weston /SWSES(?)
12/29: Weston/SWSES(?)
12/30: Weston/SWSES(?)
12/31: Weston/SWSES(?)
1/2: Weston/SWSES(?)

January 5 – 9: Work begins at 7:00 am on 1/5/14

Complete removal/disposal of liquids from ASTs
Complete Consolidate/Segregate Debris in Main Warehouse
Begin/Complete Removal of solids from ASTs into Vacuum Boxes (set Vac Box deliveries for early morning Jan 5)
Sample Vacuum Boxes for Disposal (7 day Turnaround Time)
Begin AST/Tank Trailer Cleaning with 3D (residue to Empty Frac Tanks) – Tank Piping needs to be flushed
Begin Assessment of Totes/Drums/Misc Containers (Weston/Leroy)
Initiate Work around Wastewater Treatment Tanks
Remove contents from Large Round Vat south of Tank Farm into Roll-off box

January 12 – 16

Remove/Dispose of Waste from Wastewater Treatment Tanks (CBI – TCEQ Account)
Begin Bulking of Totes/Drums/Misc Containers
Begin Disposal of Cleanup Generated Roll-off Box Wastes
Complete Disposal of Cleanup Generated Waste in FT5180
Begin wash out of drums/totes/miscellaneous containers (generated water to frac tank)

January 19 – 23 (Will Add to this after first of year)

Complete disposal of Wastewater Treatment Tank contents (CBI – TCEQ Account)
Complete disposal of Vacuum Box/AST Sludges (CBI – TCEQ Account)