PRIORITY	DESCRIPTION	
	PHASE I	
1	**RINSE WATER CONTAMINATION** EVALUATE AND REWRITE CURRENT CN^- WASTE DISPOSAL PROCEDURES, IF NECESSARY. RETRAIN MAINTENANCE EMPLOYEES TO REDUCE DILUTE CN^- WASTE VOLUMES IN TANK DUMP/RINSE PRACTICES. DEVELOP TANK-SIDE QUICK TEST TO DETERMINE ADEQUACY OF RINSE FOR CN^- REMOVAL AND INCORPORATE IN PROCEDURE.	AUB/BOP/DC/ PLT II/RENTON/ EVERETT
2	**ELECTROLYTIC DESTRUCTION** PROVE ELECTROLYTIC DESTRUCTION FEASIBILITY FOR A PILOT CN^- PLATING LINE: (A) IF ONLY PARTIALLY REMOVED, RECOMMEND PLAN FOR AUBURN TREATMENT OF DILUTE CN^- WASTE OR (B) ACHIEVE IN-PLANT CN^- DESTRUCTION AND REMOVAL OF HEAVY METALS SO WASTE IS SEWERABLE, ELIMINATING TRANSFER OF DILUTE WASTE TO AUBURN FACILITY	AUB/BOP/DC/ PLT II/RENTON/ EVERETT
	PHASE II	
3	**SOLUTION SUBSTITUTION:** CN^- CAD PLATE REPLACE WITH ACID CADMIUM ALTERNATIVE PER SPEC.	AUB/DC/PLT II EVERETT/RENTO
4	**SOLUTION SUBSTITUTION:** COPPER STRIP (CN^-) DEVELOP MC DERMID STRIPPER F ALTERNATIVE TO ENSTRIP. REWRITE SPEC.	AUB/BOP/PLT I EVERETT
5	**SOLUTION SUBSTITUTION:** COPPER PLATE DEVELOP ACID COPPER ALTERNATIVE TO CN^- ROCHELLE. REWRITE SPEC.	AUB/BOP/PLT I EVERETT
6	**SOLUTION SUBSTITUTION:** ENDOX 214 DEVELOP NON-CN^- ALKALINE OR ACID ACTIVATORS AS ALTERNATIVE FOR ENDOX 214. REWRITE SPEC.	D.C.

Rank

BC 88013766
BVL