From:	Ellis Koch
To:	Dudek, Heidi M (DEC)
Cc:	Wiedemer, Ashley; Boyd, Bridget (HEALTH); Myralee Machol; Thomas C Graham; Shashank Nemichand; Frank Devita; Burke, Gerard (DEC)
Subject:	Re: Li Tungsten
Date:	Tuesday, September 02, 2014 3:57:26 PM

You are correct about the extent of the gross contamination in the vicinity of the UST. We will not know its extent until the tank is removed and the effect of the release on the adjacent soil is determined.

As I wasn't at the site meeting with you. please confirm the disposition of the other test pits excavated to reveal the soil impacted by petroleum that was discovered during the data gap field program and an earlier 2003 test pit investigation. It's my understanding these instances will be "closed" once the excavated impacted soil is separated from the non-impacted soil and disposed of according to the regulations. The remaining soil can then be returned to the excavation.

On Tue, Sep 2, 2014 at 3:18 PM, Dudek, Heidi M (DEC) <heidi.dudek@dec.ny.gov> wrote:

> Hello ~
>
> Just to confirm our conversation from Wednesday Morning. The tank removal will need to be completed in compliance with DEC regulations. As such, the area that will require excavation has not been pre-determined as it is unknown how far the gross contamination associated with the tank extends on-site.
>
> Heidi
>
> **From:** Ellis Koch [mailto:ellis.koch@gmail.com]
>
> **Sent:** Friday, August 29, 2014 4:51 PM
> **To:** Wiedemer, Ashley; Dudek, Heidi M (DEC); Boyd, Bridget (HEALTH)
> **Cc:** Myralee Machol; Thomas C Graham; Shashank Nemichand; Frank Devita; Burke, Gerard (DEC)
> **Subject:** Re: Li Tungsten
>
> On behalf of the City and Developer I have prepared the following update of what has been accomplished with the demolition of the slabs and MARSSIM work.

SEC has scanned the central and western portions of Parcel A, and Parcel Lower C and hasn't found anything remarkable.

The three building slabs have been removed and SEC will scan those areas next week.

While demolishing the main slab on Parcel A a leaky UST was discovered and exposed. Step back pits were excavated to define the approximate area affected by the release. A spill number was generated by the DEC and HMD visited the site to observe the UST and several pits excavated on Parcel A and Lower C where petroleum impacted soil was previously seen.

The dredge spoils will be relocated to the central portion of Parcel A as soon as the UST is removed and the pits showing impacted soil are resolved.. Afterwards the slabs under the dredge spoils will be removed and the FSS completed on Parcel A.

Please contact me if you have any other questions.

Ellis

On Fri, Aug 29, 2014 at 10:07 AM, Wiedemer, Ashley <Wiedemer.Ashley@epa.gov> wrote:

> Since we did not have the call yesterday, can you update me on the status of the removal of the slabs and the MARSSIM work?
>
> I am aware of the contamination founed on Parcel A.
>
> *Ashley Similo (Wiedemer)*
>
> Remedial Project Manager
>
> US Environmental Protection Agency Region 2

290 Broadway, 20th Floor

New York, NY 10007

Office: (212) 637-4263

Fax: (212) 637-3966

--

Ellis Koch

Consulting Director

Posillico Consulting

1750 New Highway

Farmingdale, NY 11735

O: 631-390-5755

C: 516-983-7333
fax: 516-740-0071

--
Ellis Koch
Consulting Director
Posillico Consulting
1750 New Highway
Farmingdale, NY 11735

O: 631-390-5755
C: 516-983-7333
fax: 516-740-0071