33 X

VERIFIED: __/YES __/NO OSAGE VERIFICATION FORM NO.: 2419

WELL NUMBER: 59 PROJECT/FIELD/UNIT: AVANT

IS LOCATED IN QTR SECTION: (b) (9) [redacted]

(b) (9)

	LEGAL OWNER		OPERATOR	
NAME:	Oklahoma Silurian Partners ~~KNB OIL PROP MGT INC~~		KNB OIL PROP MGT INC	
STREET:	3300 First National Tower ~~320 S BOSTON #1125~~		3300 First National Tower ~~320 S BOSTON #1125~~	
CITY/ST/ZIP	TULSA	OK 74103	TULSA	OK 74103
TELEPHONE:	918-583-8300		918-583-8300	

WELL TYPE: SALT WATER

DRILLED ON: 03/27/33

GROUND ELEVATION IS: 856 FEET TOTAL DEPTH IS: 2019 ~~2010~~ FEET

PLUGGED BACK TO: _____ FEET CONVERTED ON: ~~05/20/74~~ 07/20/67

STATUS IS: ACTIVE

PERMANENTLY ABANDONED ON: ____/____/____

TUBING AND CASING:	SIZE		DEPTH		CEMENT	
SURFACE	10.00	INCHES	20	FEET	_____	SACKS
INTERMEDIATE:	____.____	INCHES	_____	FEET	_____	SACKS
PRODUCTION:	6.62	INCHES	1580	FEET	_____	SACKS

TUBING SIZE: 41 jts. of 2 1/16" Aztec 10 Round INCHES BORE HOLE SIZE: ____.____ INCHES

DEPTH OF PACKER: 1530' FEET (Robinson Hook Wall) 441' of 5 1/2" liner 21' perforated

INJECTION DATA:

INJECTION FLUID IS:

SALT WATER

DEC 20 1984

INJECTION VOLUME IS: 94 BARRELS/DAY MAX

WELL HEAD INJECTION PRESSURE IS: None PSI MAX

INJECTION INTERVAL 1 IS FROM: 1695 FEET TO: 1702 FEET

FORMATION NAME IS: MISSISSIPPI

INJECTION INTERVAL 2 IS FROM: _____ FEET TO: _____ FEET

FORMATION NAME IS: _____