



**DAMES & MOORE**

A PROFESSIONAL LIMITED PARTNERSHIP

12 COMMERCE DRIVE, CRANFORD, NEW JERSEY 07016-1101 (201) 272-8300

SDMS Document



67950

November 9, 1988

Chief, Site Investigation and Compliance Branch  
Emergency and Remedial Response Division  
U.S. Environmental Protection Agency  
26 Federal Plaza  
New York, New York 10278

Attention: SCP - Carlstadt Project Officer

Dear Sir:

Attached is the October 1988 Progress Report for the RI/FS project at the SCP Carlstadt site. This report has been prepared by Dames & Moore, on behalf of the Committee representing the Respondents named in the Administrative Order on Consent No. II CERCLA-50114, in accordance with Paragraph 28B of the Order.

Very truly yours,

DAMES & MOORE

Gerard M. Coscia, P.E.  
Project Manager

GMC/jhm  
Attachment

cc: Chief, Superfund Branch  
Office of Regional Counsel  
U.S. Environmental Protection Agency  
Room 437  
26 Federal Plaza  
New York, New York 10278

W. Warren  
Cohen, Shapiro, et al.

J. Koczan  
Dames & Moore

003860

## ATTACHMENT 1

### SCP RI/FS PROGRESS REPORT OCTOBER, 1988

#### PROGRESS AND STATUS

1. A general program outline for additional investigations which must be completed prior to completing the Feasibility Study (FS) was transmitted to the USEPA on October 4.
2. Plan development for treatability studies for soil and ground water continued.
3. Reauthorization for access to Gotham Industrial Park for off-site wells had not been finalized by October 31. Agreement was reached with the Sports Authority in October.
4. The FS is presently on hold, pending completion of additional investigations and resolution of ARARs with the USEPA.

#### TECHNICAL ISSUES

None

#### SCHEDULE

The FS is presently on hold pending the completion of planned additional investigations and resolution of ARARs.

The first phase of the off-site RI (the nine off-site wells) is on hold until access is resecured and the amended POP Revision No. 8 is approved by the USEPA.

The on-site bedrock aquifer investigation is on hold until POP Revision No. 9 is approved by the USEPA.

PLANNED ACTIVITIES - NOVEMBER 1988

1. Finalize arrangements with Gotham Industrial Park for access to off-site properties for well installations.
2. Meet with the USEPA to discuss their comments on the Public Health/Environmental Evaluation.
3. Finalize plans for treatability studies for soil and ground water.