


Haley & Aldrich, Inc.
150 Mineral Spring Drive
Dover, NJ 07801-1635
Tel: 973.361.3600
Fax: 973.361.3800
E-mail: NEW@HaleyAldrich.com



09 August 1999
File No. 74167-001

New Jersey Department of Environmental Protection
Bureau of Environmental Evaluation and Cleanup Responsibility Assessment
P.O. Box 432
401 East State Street
Trenton, NJ 08625

Attention: Joseph J. Nowak
Subject: Schedule
Hexcel Corporation
Lodi Borough, Bergen County, New Jersey
ISRA Case No. 86009




Dear Mr. Nowak:

As we discussed during our telephone conversation on 27 July 1999, we are writing to advise you of the revised schedule for submission of Remedial Action Workplan (RAW) for the above-referenced facility. We anticipate submitting the RAW to the New Jersey Department of Environmental Protection (NJDEP) by 31 October 1999. The RAW was originally intended to be submitted by 31 August 1999. A revised schedule for 1999 is attached as Table 1.

As we discussed, the submission of RAW needs to be postponed due to the ongoing soil delineation activities at the site. Soil samples collected in June 1999 via hand-augered borings for PCB analyses indicated the need for further delineation of surface PCBs. The fieldwork for collection of additional soil samples using a Geoprobe has been scheduled for 12 and 13 August 1999.

Please call us if you have any questions regarding the above.

Sincerely yours,
HALEY & ALDRICH, INC.


Sunila Gupta
Project Engineer


Joseph G. Savarese
Project Manager

c: A. William Nosil
Edward Hogan, Esq.

\\NEW\common\documents\74\74167\74167a20.doc

OFFICES

Boston
Massachusetts

Cleveland
Ohio

Denver
Colorado

Hartford
Connecticut

Los Angeles
California

Manchester
New Hampshire

Portland
Maine

Rochester
New York

San Diego
California

San Francisco
California

Washington
District of Columbia

SDMS Document



88218

TABLE I
ESTIMATED SCHEDULE OF REMEDIAL ACTIVITIES IN 1999
HEXCEL FACILITY
LODI, NEW JERSEY

TASK DESCRIPTION	1999											
	1	2	3	4	5	6	7	8	9	10	11	12
REMEDATION												
DNAPL/LNAPL recovery (temporary)												
Demolish bldgs & dispose debris & waste												
Delineation of Surface PCBs												
Excavation of Surface PCBs												
Collect, analyze & evaluate surface water samples	Will commence following NJDEP's approval of RAW											
Permitting associated with the Remedial Plan												
Commence Implementation of Remedial Plan	Will commence following NJDEP's approval of RAW											
REPORTING												
Meet with NJDEP to propose conceptual Remedial Plan												
Prepare comprehensive remedial plan (RAW Addendum)												
NJDEP review of remedial plan and response to Hexcel												
Progress Report/Remedial Status Report												
Prepare final report *												
NJDEP review and site inspection *												
Case closure *												

* Timing to be estimated within comprehensive remedial plan.