

11  
144741

MEETING AGENDA AUGUST 9, 1990  
CERRO AND PERLAND

1. CONDUCT OF WORK - ENGINEER VS CONTRACTOR

- Wanted Perland to be our Engineer. Look after Cerro's interests in the field.
- Not coming up with solutions, acting as General Contractor for HelmKamp.
- Cerro is having to come up with solutions.

2. SCHEDULE

1. Bid Documents	Due Date	Received
--Trans/Disposal	7/27/90	8/1/90
--H&S, QAAP, Work Plan	7/27/90	8/7/90
--Excavation, Loading etc	7/27/90	EST. 8/17/90
2. Bid Award		
--Trans/Disposal	8/13/90	8/20/90
--Excavation, Loading etc	8/13/90	EST. 8/28/90

Has Schedule being delayed to force Cerro to use Perland as Excavation Contractor?

3. CONTACTS WITH CERRO'S ATTORNEY

Perland questions Rodburg at every turn. Wants Rodburg to request IEPA for change in the Work Plan which is part of the consent decree to allow for solidification. Rodburg has final word on all legal matters and nobody else.

4. EXCAVATION CONTRACT - BIDDING BY OTHERS

Cerro will definitely go out for bids on the excavation.

Have Sullivan explain his proposal if Perland does excavation.

Accelation/ mulitiple shifts vs equipment idle.

C116-4

## 5. INVOICING

- Cost Control
- Direct Invoicing
- Payment

- Discuss JMG's Letter concerning cost control