

144827



CERRO COPPER PRODUCTS CO.

P.O. Box 66800

St. Louis, MO 63166-6800

618/337-6000

December 6, 1990

CERTIFIED MAIL

Mr. Paul Takacs, Project Manager  
Federal Site Management Unit  
Remedial Project Management Section  
Division of Land Pollution Control  
Illinois Environmental Protection Agency  
P. O. Box 19276  
2200 Churchill Road  
Springfield, IL 62794-9276

Mr. James L. Morgan  
Assistant Attorney General  
Environmental Control Division  
Illinois Attorney General's Office  
500 South Second Street  
Springfield, IL 62706

RE: Monthly Progress Report - November 1990 - FINAL MONTHLY REPORT  
Dead Creek - Segment A Remediation Activity  
Cerro Copper Products Co.  
Sauget, Illinois

Gentlemen:

In accordance with Section 6, Plans & Reports, of the Consent Decree signed on July 5, 1990, Cerro submits the following monthly progress report for November 1990. This will be the final monthly report. A final project report will be submitted to the IEPA and the IAGO during the first quarter of 1991.

I. ACTIVITIES CONDUCTED DURING NOVEMBER

a) The sediment removal was completed on November 1, 1990 meeting the November 8, 1990 deadline by a full week. Below is the final summary of the sediment classification, volume and landfill used for disposal through November 1, 1990. There are also four 55-gal. drums of PPE and samples that will be disposed of in the landfill.

|                                 | <u>Lake Charles, LA</u> | <u>Emelle, AL</u> | <u>Calumet City, IL</u> |
|---------------------------------|-------------------------|-------------------|-------------------------|
| RCRA No Treatment Required      | 4572 tons               | 0 tons            | 0 tons                  |
| RCRA/TSCA No Treatment Required | 0 tons                  | 9921 tons         | 0 tons                  |
| RCRA Treatment Required         | 0 tons                  | 2895 tons         | 0 tons                  |
| RCRA/TSCA Treatment Required    | 0 tons                  | 2506 tons         | 0 tons                  |
| TSCA Only                       | 0 tons                  | 4577 tons         | 0 tons                  |
| Non-RCRA Sediment               | 0 tons                  | 0 tons            | 3039 tons               |
| SUB-TOTAL                       | 4572 tons               | 19,899 tons       | 3039 tons               |

GRAND TOTAL - - - - - 27,510 TONS

RENUM 034534



CERRO COPPER PRODUCTS CO.

Mr. Paul Takacs  
Mr. James L. Morgan  
December 6, 1990  
Page 2

b) The backfilling with sand under the liner to the level of 403' and the liner installation was completed on November 9, 1990. There was 12,058 square feet of high density polyethylene liner installed in the former Creek bottom.

c) The backfilling and final grading work was completed on November 19, 1990.

d) The balance of the week of November 19, 1990 and the week of November 26, 1990 was spent demobilizing the project.

e) Perland's daily Operation, Health & Safety and Air Monitoring Reports are attached.

II. WORK PLANNED FOR DECEMBER 1990

a) Perland to begin preparing project report.

III. PROBLEM AREAS

a) There are no problem areas to report at this time.

IV. PROJECT SCHEDULE

No schedule is attached.

Very truly yours,

CERRO COPPER PRODUCTS CO.



Joseph M. Grana  
Manager of Environmental  
and Energy Affairs

JMG/ge

Enclosures

cc: Cahokia Library (w/o attachments)

bcc: H. Schweich (w/o attachments)

P. Tandler " "

B. Miller " "

J. Hlavacek " "

M. Rodburg (w/attachments)

R. Avendt " "

RENUM 034535