



March 6, 2002

Mr. Fred Micke, On-Scene Coordinator
Ms. Verneta Simon, On-Scene Coordinator
U. S. Environmental Protection Agency
Region 5
77 W. Jackson Boulevard, SE-5J
Chicago, Illinois 60604

RE: Weekly Status Report, 341 East Ohio Street Site, Chicago, Illinois - STS Project No. 1-25585-XG, Correspondence No. 057

Dear Mr. Micke and Ms. Simon:

In accordance with the Work Plan for the above-referenced site, STS Consultants, Ltd. (STS) will provide weekly updates of the work completed during the previous week and the work expected to be completed for the upcoming week. This letter presents the work completed during the week of February 18 – February 22, 2002 and the work expected during the week of February 25 – March 1, 2002.

Work Completed the Last Week

1. Incorporated review comments on the Pesticide Investigation Report. Completed report preparation for submittal to USEPA. Report was submitted to USEPA.
2. Follow-up contact with ComEd regarding Board of Underground permit approval on excavation.
3. Follow-up contact with Board of Underground on submittal of dewatering well alignment across center of site.
4. Follow-up contact with the Metropolitan Water Reclamation District of Greater Chicago (MWRDGC) concerning the dewatering effluent one-time discharge permit application.
5. Begin to compile historical data excerpts requested by MWRDGC for their use on the permit application review.
6. Prepared draft waste stream permit application for pesticide-impacted soil to CID for internal review.

Planned for This Week


1. Continue preparation for the beginning of excavation. Develop revised schedule including anticipated start date, site specific training, order and delivery of shipping containers, etc.
2. Resolve Board of Underground issue with ComEd for excavation deeper than 12 feet.
3. Submit waste stream profile application to CID landfill for pesticide impacted soil.

4. Continue preparation for submission of Amended Removal Action Work Plan and Amended Health and Safety Plan to USEPA.
5. Follow-up with MWRDGC and City of Chicago Department of Sewers regarding permit to discharge dewatering water. Transmit compiled historical data concerning radiological impacts requested by MWRDGC.
6. Continue preparation of application to City of Chicago Department of Sewers.

Please contact me at 847-279-2500 with any questions regarding this report.

Sincerely,

STS CONSULTANTS, LTD.



Richard G. Berggreen, C.P.G.
Principal Geologist

cc: Timothy Ramsey, Piper Marbury Rudnick & Wolfe
Harold Holmberg, Kerr-McGee
Mark Krippel, Kerr-McGee

Bernie Bono, Kerr-McGee
Thomas Pabian, Capri Capital
Terry McKay, Capri Capital



March 6, 2002

Mr. Fred Micke, On-Scene Coordinator
Ms. Verneta Simon, On-Scene Coordinator
U. S. Environmental Protection Agency
Region 5
77 W. Jackson Boulevard, SE-5J
Chicago, Illinois 60604

RE: Weekly Status Report, 341 East Ohio Street Site, Chicago, Illinois - STS Project No. 1-25585-XG, Correspondence No. 057

Dear Mr. Micke and Ms. Simon:

In accordance with the Work Plan for the above-referenced site, STS Consultants, Ltd. (STS) will provide weekly updates of the work completed during the previous week and the work expected to be completed for the upcoming week. This letter presents the work completed during the week of February 18 – February 22, 2002 and the work expected during the week of February 25 – March 1, 2002.

Work Completed the Last Week

1. Incorporated review comments on the Pesticide Investigation Report. Completed report preparation for submittal to USEPA. Report was submitted to USEPA.
2. Follow-up contact with ComEd regarding Board of Underground permit approval on excavation.
3. Follow-up contact with Board of Underground on submittal of dewatering well alignment across center of site.
4. Follow-up contact with the Metropolitan Water Reclamation District of Greater Chicago (MWRDGC) concerning the dewatering effluent one-time discharge permit application.
5. Begin to compile historical data excerpts requested by MWRDGC for their use on the permit application review.
6. Prepared draft waste stream permit application for pesticide-impacted soil to CID for internal review.

Planned for This Week


1. Continue preparation for the beginning of excavation. Develop revised schedule including anticipated start date, site specific training, order and delivery of shipping containers, etc.
2. Resolve Board of Underground issue with ComEd for excavation deeper than 12 feet.
3. Submit waste stream profile application to CID landfill for pesticide impacted soil.

4. Continue preparation for submission of Amended Removal Action Work Plan and Amended Health and Safety Plan to USEPA.
5. Follow-up with MWRDGC and City of Chicago Department of Sewers regarding permit to discharge dewatering water. Transmit compiled historical data concerning radiological impacts requested by MWRDGC.
6. Continue preparation of application to City of Chicago Department of Sewers.

Please contact me at 847-279-2500 with any questions regarding this report.

Sincerely,

STS CONSULTANTS, LTD.



Richard G. Berggreen, C.P.G.
Principal Geologist

cc: Timothy Ramsey, Piper Marbury Rudnick & Wolfe
Harold Holmberg, Kerr-McGee
Mark Krippel, Kerr-McGee

Bernie Bono, Kerr-McGee
Thomas Pabian, Capri Capital
Terry McKay, Capri Capital

STS Consultants, Ltd.

750 Corporate Woods Parkway
Vernon Hills, IL 60061
Phone: (847) 279-2500
FAX: (847) 279-2510

FACSIMILE TRANSMISSION**Date:** March 6, 2002**To:** Fred Micke/Verneta Simon USEPA Fax #: 312-353-9176

Timothy Ramsey Piper Marbury Rudnick & Wolfe Fax #: 312-630-7350

Harold Holmberg Kerr-McGee Fax #: 405-270-4112

Mark Krippe/Bemie Bono Kerr-McGee Fax #: 630-231-3990

Thomas Pabian/Terry McKay Capri Capital Fax #: 312-335-9365

Pages being transmitted, incl. Cover: 3**CC:** **Fax No.:****From:** Rich Berggreen **Phone:** 847-279-2500**Re:** 341 East Ohio Street Site☐ Urgent ☐ For Signature ☐ For Review ☐ Please Comment/Reply ☐ As Requested ☐ Original to Follow**Message:**

IMPORTANT: This facsimile is intended only for the of the individual or entity to which it is addressed and may contain information that is privileged, confidential, and exempt from disclosure under applicable law. If the reader of this facsimile is not the intended recipient, you are hereby notified that any dissemination, distribution, or copying of this communication is strictly prohibited. If you have received this communication in error, please notify us immediately by telephone and return this facsimile to us at the above address via the United States Postal Service. Thank you.

IF YOU DO NOT RECEIVE ALL PAGES, PLEASE CALL (847) 279-2500 IMMEDIATELY



STS Consultants, Ltd.
Solutions through Science & Engineering

March 6, 2002

Mr. Fred Micke, On-Scene Coordinator
Ms. Vemeta Simon, On-Scene Coordinator
U. S. Environmental Protection Agency
Region 5
77 W. Jackson Boulevard, SE-5J
Chicago, Illinois 60604

RE: Weekly Status Report, 341 East Ohio Street Site, Chicago, Illinois - STS Project No. 1-25585-XG, Correspondence No. 057

Dear Mr. Micke and Ms. Simon:

In accordance with the Work Plan for the above-referenced site, STS Consultants, Ltd. (STS) will provide weekly updates of the work completed during the previous week and the work expected to be completed for the upcoming week. This letter presents the work completed during the week of February 18 – February 22, 2002 and the work expected during the week of February 25 – March 1, 2002.

Work Completed the Last Week

1. Incorporated review comments on the Pesticide Investigation Report. Completed report preparation for submittal to USEPA. Report was submitted to USEPA.
2. Follow-up contact with ComEd regarding Board of Underground permit approval on excavation.
3. Follow-up contact with Board of Underground on submittal of dewatering well alignment across center of site.
4. Follow-up contact with the Metropolitan Water Reclamation District of Greater Chicago (MWRDGC) concerning the dewatering effluent one-time discharge permit application.
5. Begin to compile historical data excerpts requested by MWRDGC for their use on the permit application review.
6. Prepared draft waste stream permit application for pesticide-impacted soil to CID for internal review.

Planned for This Week

1. Continue preparation for the beginning of excavation. Develop revised schedule including anticipated start date, site specific training, order and delivery of shipping containers, etc.
2. Resolve Board of Underground issue with ComEd for excavation deeper than 12 feet.
3. Submit waste stream profile application to CID landfill for pesticide impacted soil.


U.S. Environmental Protection Agency
STS Project No. 1-25585-XG, Correspondence No. 057
March 6, 2002
Page 2

4. Continue preparation for submission of Amended Removal Action Work Plan and Amended Health and Safety Plan to USEPA.
5. Follow-up with MWRDGC and City of Chicago Department of Sewers regarding permit to discharge dewatering water. Transmit compiled historical data concerning radiological impacts requested by MWRDGC.
6. Continue preparation of application to City of Chicago Department of Sewers.

Please contact me at 847-279-2500 with any questions regarding this report.

Sincerely,

STS CONSULTANTS, LTD.



Richard G. Berggreen, C.P.G.
Principal Geologist

cc: Timothy Ramsey, Piper Marbury Rudnick & Wolfe
Harold Holmberg, Kerr-McGee
Mark Krippel, Kerr-McGee

Bernie Bono, Kerr-McGee
Thomas Pabian, Capri Capital
Terry McKay, Capri Capital