



374487

**SQUIRE
SANDERS** | LEGAL
COUNSEL
WORLDWIDE

SQUIRE, SANDERS & DEMPSEY L.L.P.

4900 Key Tower
127 Public Square
Cleveland, Ohio 44114-1304

Office: +1.216.479.8500

Fax: +1.216.479.8780

Direct Dial: +1.216.479.8332

10 July 2002

Via Electronic Mail

Ms. Gwendolyn Massenburg, Remedial Project Manager
U.S. EPA, Region V (SR-6J)
77 West Jackson Blvd.
Chicago, IL 60604-3590


Re: June 2002 CRS Site Group RI/FS Progress Report No. 1
PRP-Conducted Remedial Investigation and Feasibility Study at Chemical
Recovery Systems Inc., Elyria, Ohio
CERCLIS ID # OHD 057 001 810

Dear Ms. Massenburg:

Attached is the Chemical Recovery Systems, Inc. (CRS) Site Remedial Investigation/Feasibility Study (RI/FS) Progress Report No. 1 for the reporting period 29 May 2002 (the effective date of the Administrative Order on Consent) and 30 June 2002. The report is submitted by electronic mail only as agreed to by Tom Nash for U.S. EPA (3 July 2002 e-mail message) and by Larry Antonelli for Ohio EPA (8 July 2002 e-mail message). We hope to save time and resources by submitting this and future progress reports by electronic transmission.

If you have any questions concerning the Progress Report, please call me at (216) 479-8332.

Sincerely,


Douglas A. Mc Williams
Chairperson, CRS Site Group

Attachment

cc: Thomas Nash, Associate Regional Counsel, U.S. EPA
Lawrence Antonelli, Ohio EPA
CRS Site Group

CINCINNATI · CLEVELAND · COLUMBUS · HOUSTON · JACKSONVILLE · LOS ANGELES · MIAMI · NEW YORK · PALO ALTO · PHOENIX · SAN FRANCISCO
TAMPA · TYSONS CORNER · WASHINGTON DC | BRATISLAVA · BRUSSELS · BUDAPEST · KYIV · LONDON · MADRID · MILAN · MOSCOW
PRAGUE | ALMATY · BEIJING · HONG KONG · TAIPEI · TOKYO | ASSOCIATED OFFICES: BUCHAREST · DUBLIN · RIO DE JANEIRO · SÃO PAULO

**CHEMICAL RECOVERY SYSTEMS (CRS) SITE GROUP
RI/FS PROGRESS REPORT NO. 1**

Reporting Period: June 2002 (includes 29 May 2002 through 30 June 2002)

ACTIONS TAKEN IN JUNE 2002 TO COMPLY WITH CONSENT ORDER

- Submittal of Contractor, Subcontractor, Laboratory and Consultant Qualifications in accordance with AOC paragraph 63.
- Submittal of Contractor and Laboratory Quality Management Plans (QMPs) in accordance with AOC paragraph 63.
- Continued work on preparation of RI/FS Work Plan (including Sampling and Analysis Plan and Health and Safety Plan).
- Made arrangements for ground survey of Site and confirmed with EPA that this survey will not constitute "field activities," for which prior Site access agreements are required.

SUMMARY OF ALL VALIDATED RESULTS OF SAMPLING AND TESTS AND ALL OTHER DATA RECEIVED OR GENERATED IN REPORTING PERIOD

- No sampling or testing was conducted during reporting period.
- No data was generated or received during reporting period.

WORK PLANS AND OTHER DELIVERABLES REQUIRED, COMPLETED, AND SUBMITTED IN REPORTING PERIOD

- Submitted Contractor, Subcontractor, Laboratory and Consultant Qualifications in accordance with AOC paragraph 63.
- Submitted Contractor and Laboratory QMPs in accordance with AOC paragraph 63.

WORK PLANNED FOR THE NEXT TWO MONTHS AND SCHEDULES

- The RI/FS Work Plan will be prepared and submitted to the U.S. EPA and OEPA for review and approval by the U.S. EPA. The required milestone submittal date is 27 August 2002 (90 days from the effective date of the AOC).
- Access Agreements will be drafted and negotiated with the present landowner in accordance with AOC paragraph 88. The milestone date for access agreements is 28 July 2002 (60 days from the effective date of the AOC).
- Submit Monthly Progress Reports by the 10th of each month as required by AOC paragraph 82 (electronic submission of Monthly Progress Reports approved by EPA on 3 July 2002).
- Perform a ground survey of the Site. Work is schedule for the second week in July 2002.

PERCENTAGE OF WORK COMPLETE, DELAYS ENCOUNTERED OR ANTICIPATED, DESCRIPTION OF EFFORTS MADE TO MITIGATE THOSE DELAYS

- No project delays have been encountered.

WORK PLAN OR SCHEDULE MODIFICATIONS

- No work plan or schedule modifications are proposed at this time.

COMMUNITY RELATIONS SUPPORT

- No support requested by EPA during the previous month.



"McWilliams,
Douglas"
<DMcWilliams@ssd.com>

07/10/2002 10:48
AM

To: Gwendolyn Massenburg/R5/USEPA/US@EPA, Thomas
Nash/R5/USEPA/US@EPA, 'Larry Antonelli'
<larry.antonelli@epa.state.oh.us>
cc: "Matas, Kristina E." <KMatas@ssd.com>, 'Peter Gelman'
<Peter.Gelman@parsons.com>
Subject: CRS Site Progress Report No. 1

Chemical Recovery Systems, Inc. Site RI/FS Oversight Team,

Attached please find the first Progress Report for the Chemical Recovery Systems, Inc. (CRS) Site Remedial Investigation/Feasibility Study covering the period from May 29, 2002 (the effective date of the Administrative Order on Consent) through June 30, 2002. Based on the e-mail approvals from Tom Nash on behalf of U.S. EPA and from Larry Antonelli on behalf of Ohio EPA., this Progress Report is sent electronically without a hardcopy submission. I am sending the Report in .pdf format to accommodate my signature. Please let me know if you have any trouble opening the attachment.

<<CRS June 2002 Progress Report.pdf>>
Sincerely,

Douglas A. McWilliams
Squire, Sanders & Dempsey L.L.P.
4900 Key Tower
127 Public Square
Cleveland, OH 44114-1304
Tel: +1.216.479.8332
Fax: +1.216.479.8776
dmcwilliams@ssd.com
www.ssd.com <<http://www.ssd.com>>

> Almaty Beijing Bratislava Brussels Budapest Cincinnati
Cleveland Columbus Hong Kong Houston Jacksonville Kyiv London
Los Angeles Madrid Miami Milan Moscow New York Palo Alto
Phoenix Prague San Francisco Taipei Tampa Tokyo Tysons Corner
Washington DC

> Associated Offices: Bucharest Dublin Rio de Janeiro São Paulo
A member of the Renaissance Network of independent
co-counsel in China: Beijing, Chengdu, Dalian, Fuzhou, Guangzhou, Haikou,
Nanjing, Ningbo, Shanghai, Shenzhen, Shijiazhuang, Suzhou, Taiyuan, Wenzhou,
Wuhan, Xiamen, Yantai, Zhengzhou.

NOTICE: This email message and all attachments transmitted with it are intended solely for the use of the addressees and may contain legally privileged, protected or confidential information. If you have received this message in error, please notify the sender immediately by email reply and please delete this message from your computer and destroy any copies.

-----Original Message-----

From: Larry Antonelli [mailto:larry.antonelli@epa.state.oh.us]
Sent: Monday, July 08, 2002 7:02 AM
To: massenburg.gwendolyn@epa.gov; nash.thomas@epa.gov;
DMcWilliams@ssd.com
Subject: Re: CRS Site Monthly Progress Reports

That would be acceptable to OEPA.
Thank you,
L. Antonelli

>>> "McWilliams, Douglas" <DMcWilliams@ssd.com> 07/03/02 09:33AM >>>
The first Monthly Progress Report for the Chemical Recovery Systems Site is due to you on July 10th. With your permission, I would like to send these reports electronically to each of you at the e-mail addresses above. Please let me know on or before July 8th if this is acceptable.

Thank you, and have a safe and happy Independence Day.

Doug

Douglas A. McWilliams
Squire, Sanders & Dempsey L.L.P.
4900 Key Tower
127 Public Square
Cleveland, OH 44114-1304
Tel: +1.216.479.8332
Fax: +1.216.479.8776
dmcwilliams@ssd.com
www.ssd.com <<http://www.ssd.com>>

> Almaty Beijing Bratislava Brussels Budapest Cincinnati
> Cleveland Columbus Hong Kong Houston Jacksonville Kyiv London
> Los Angeles Madrid Miami Milan Moscow New York Palo Alto
> Phoenix Prague San Francisco Taipei Tampa Tokyo Tysons Corner
> Washington DC
> Associated Offices: Bucharest Dublin Rio de Janeiro São Paulo
A member of the Renaissance Network of independent
co-counsel in China: Beijing, Chengdu, Dalian, Fuzhou, Guangzhou, Haikou,
Nanjing, Ningbo, Shanghai, Shenzhen, Shijiazhuang, Suzhou, Taiyuan, Wenzhou,
Wuhan, Xiamen, Yantai, Zhengzhou.

NOTICE: This email message and all attachments transmitted with it are
intended solely for the use of the addressees and may contain legally
privileged, protected or confidential information. If you have received
this message in error, please notify the sender immediately by email reply
and please delete this message from your computer and destroy any copies.



CRS June 2002 Progress Report.