US EPA RECORDS CENTER REGION 5



Monthly Oversight Report 67 44728 AES [46526 RAC] ACS NPL Site Griffith, Indiana July 1, 2006 – August 4, 2006

100



101 N. Wacker Drive Suite 1100

Chicago, Illinois 60606-7302

Tel: (312) 346-3775 Fax: (312) 346-4781 Black & Veatch Special Projects Corp.

USEPA/AES

American Chemical Service, Inc. RAO (0057-ROBE-05J7)

BVSPC Project 44728 BVSPC File C.3 August 15, 2006

Mr. Kevin Adler U.S. Environmental Protection Agency 77 W. Jackson Boulevard (SR-6J) Chicago, Illinois 60604-3590

Subject:

Monthly Oversight Summary Report

No. 67 for July 2006

Dear Mr. Adler:

Enclosed is the Monthly Oversight Summary Report No. 67 for July 2006 for the American Chemical Service, Inc. Superfund Site in Griffith, Indiana.

If you have any questions, please call (312-683-7856) or email (campbelllm@bv.com).

Sincerely,

BLACK & VEATCH Special Projects Corp.

Lany M Caryfull

Larry M. Campbell, P.E.

Site Manager

Enclosure

t:\projects\acs(aes)\corresp\let-080.doc

## Monthly Oversight Summary Report No. 67 ACS Superfund Site TO 057, 44728.238 (AES) [WA57, 46526.238 (RAC)]

**Reporting Period:** Month of July (July 1 through August 4, 2006) **BVSPC O/S Dates:** July 13 and August 4, 2006 (Mr. Campbell)

Personnel Summary Affiliation	No. of Personnel	Responsibility
Montgomery Watson Harza	2	Respondent's General Contractor
Black & Veatch Special Projects Corp.	1	USEPA Oversight Contractor
Austgen	2	General Contractor
Ryan	1	General Mechanical Contractor
Area Survey	2	Surveyors
Vidimus	2	Specialty Welding Contractor
Independent Environmental Services	2	Pump Removal Contractor

#### **Construction Activities**

#### **Major Activities:**

- Montgomery Watson Harza continued operating the groundwater treatment plant, the insitu soil vapor extraction systems, and the air sparge systems.
- Independent Environmental Services removed and reinstalled the dual phase extraction pumps from the Still Bottoms Pond Area.
- Montgomery Watson Harza cleaned, repaired, and replaced the dual phase extraction well pumps.
- Montgomery Watson Harza removed the exhaust stack from thermal oxidizer 1 and had it repaired by Vidimus.
- Vidimus welded a patch over pin holes in the wall of thermal oxidizer 1 scrubber.
- Montgomery Watson Harza measured noise levels in Still Bottom Pond Area blower shed and found use of ear plugs provided adequate reduction of noise level to workers.
- Montgomery Watson Harza pumped product from wells SVE-53 and SVE-72.
- Montgomery Watson Harza conducted an operation and maintenance meeting at the site on July 13.

#### **Activities Performed:**

• Observed MWH continue to operate the groundwater treatment plant (GWTP) at a flow-demand rate of 22 to 40 gpm, treating 873,026 gallons during 584 of the 648 hours (90%) in the July period (June 30–July 27). MWH reported that groundwater was pumped to the plant from all trench and well sources.

- MWH reported that the GWTP was not operational during those periods when both thermal oxidizer units were not operational because of the inability to treat the gasses generated in the GWTP.
- MWH reported that Independent Environmental Services (IES) removed the dual-phase extraction (DPE) pumps from all DPE wells in the Still Bottoms Pond Area (SBPA) on July 10. MWH performed the annual servicing and cleaning of the DPE pumps in the GWTP. MWH reported that four of the DPE pumps required replacement.
- MWH reported that IES reinstalled the cleaned and serviced DPE pumps in their wells in the SBPA on August 2 and 3. MWH reported that DPE pumps could not be installed in wells SVE-61 and SVE-79 because of sludge in the wells. MWH plans to clean the sludge from the wells by jetting. BVSPC observed the DPE pump installations on August 3.
- MWH reported that it measured water levels in all monitoring locations on July 19 as part of the monthly monitoring plan.
- MWH reported that it has received a Certificate of Destruction for the two 10,000 pound granular activated carbon (GAC) tanks and associated backwash piping that were removed from the GWTP on April 12, 2006.
- Observed MWH continue to operate the Onsite Containment Area (ONCA) SBPA and Off-Site Containment Area (OFCA) in-situ soil vapor extraction (ISVE) systems, processing vapors through thermox 1 and 2.
- MWH reported that thermox 1 operated for 589 of the 648 hours (91%) in the July period, processing 1,000 cfm of vapors from the ONCA SBPA ISVE system, collecting vapors from 33 (of the total 46) ISVE wells.
- MWH reported that thermox 2 operated for 478 of the 648 hours (74%) in the July period, processing 2,000 cfm of vapors collected from all 42 OFCA ISVE wells and aeration tank T-102. MWH reported that when thermox 2 was not operable, vapors from aeration tank T-2 were processed through thermox 1.
- MWH reported that it conducted the monthly compliance sampling of thermox 1 and 2 on July 19.
- MWH reported that thermox 2 shut down because of a pH alarm on July 8. MWH reported that there is a low voltage current running through the unit that affects the pH probe. Austgen Electric investigated the grounding of this unit and believes it has resolved the grounding issue.
- MWH reported that most of the non-operational time for thermox 2 was associated with the investigation of the grounding issue, rather than any operational problems with the unit itself.
- MWH reported that it used a crane on August 1 to raise the exhaust stack from the scrubber of thermox 1 to replace a gasket. MWH reported that the stack was badly corroded. MWH removed the stack and transported it to Vidimus for welding repair of the Hastalloy<sup>TM</sup> metal stack. MWH reported the repaired stack will be reinstalled early in the next reporting period.
- MWH reported that it cleaned the nozzles and interior of thermox 1 scrubber and found a number of pin-holes through the side of the unit near the location of the gas vapor inlet port. BVSPC observed Vidimus weld a Hastalloy<sup>TM</sup> steel patch over the pinholes on August 3.

- MWH reported that thermox 2 was shut down for safety reasons during the periods when personnel were working on thermox 1.
- MWH reported that it had measured noise levels in the blower shed in response to a safety concern regarding the adequacy of worker's hearing protection. MWH reported recording a noise level of 104 A-weighted decibels (dBA). MWH's Safety Director concluded that use of ear plugs should reduce the noise level received by a worker to 81 dBA, below the OSHA standard of 85 dBA.
- MWH reported that emergency shut-off switches are located in the control rooms adjacent to both the SBPA and OFCA blower sheds. MWH agreed to install signs indicating the locations of the emergency shut-off switches.
- MWH reported that it pumped 49 gallons of free product from ISVE well SVE-53 in the SBPA on June 30 and July 21 and 38 gallons of free product from well SVE-72 on June 29 and August 18. Product was collected in a drum at the surface and transported to the GWTP and transferred to oil holding tank T-6.
- MWH reported that in late June, air was being injected into the SBPA through Group 2 wells (SVE-49, -51, -65, -71, and -82), each flowing at about 20 cfm. MWH reported that it attempted to switch air injection to Group 3 wells on July 19, but found that three of the five gate valves in the SBPA blower shed were not functioning properly; clean air short-circuited through the valves and was not delivered to the injection wells, but rather flowed directly to the SVE vacuum blower. MWH then switched to Group 1 wells and found two malfunctioning valves in that group (SVE-50 and -79). MWH reported that air was injected through three (SVE -54, -73, and -81) of the five Group 1 wells in July through late August. MWH plans to replace the faulty gate valves.
- MWH reported that Area Survey was onsite on July 13 to survey the proposed locations of the sentinel wells to be installed in the lower aquifer north of the site. MWH reported that the purpose of the survey was to ascertain the correct property owner at the proposed locations of the new sentinel wells in order to gain access permission for these wells.
- Completed monthly oversight report (with field notes and photographs) for the June reporting period. Submitted Monthly Oversight Summary Report No. 66 to EPA on July 17.
- Site Manager provided periodic reports of field activities to the EPA TOPO via telephone and E-mail.

Topics of Concern: None

Concern Resolution: None

#### **Upcoming Activities:**

- MWH to continue operating the GWTP and the OFCA and ONCA SBPA ISVE and air sparge systems.
- MWH to continue operating Group 1 air injection wells in the SBPA.
- MWH to monitor odors in the ACS break room.
- MWH to continue pumping product from selected ONCA SBPA DPE wells.
- MWH to jet sludge from selected DPE wells.
- MWH to conduct Lower Aquifer Phase 3 Investigation, including installation of

- additional long-term groundwater monitoring network wells, installation of pumps in existing lower aquifer wells in the area of MW53, and burial of conveyance piping and electrical and control conduit from the area of MW53 to the GWTP.
- MWH will continue construction coordination meetings at the site when field activities warrant such meetings.
- MWH will continue monthly O&M meetings to report on operation of active treatment systems.

Signature:	Larry Campbell	Date:	August 15, 2006	
	- , - <u>, </u>	t:\nvo	signate   gas (gas )   osr   2006   0607   MO67	- 7 dos
		t:\pro	ojects\acs(aes)\osr\2006\0607\MO67	7.6

#### SITE STATUS MEETING MINUTES FOR JULY 13, 2006 MEETING AMERICAN CHEMICAL SERVICE, NPL SITE GRIFFITH, INDIANA

**MEETING DATE:** Thursday, July 13, 2006

**MEETING TIME:** 12:00 p.m.

**MEETING LOCATION: ACS Site** 

ATTENDEES: Larry Campbell – Black & Veatch

Prabhakar Kasarabada – IDEM

Kevin Adler – U.S. EPA Peter Vagt – MWH Chris Daly – MWH Lee Orosz – MWH David Powers – MWH

Justin Finger – MWH

#### **TOPICS:**

#### SITE STATUS

#### General Site Health and Safety

There have been no health and safety incidents since the last meeting held on June 2<sup>nd</sup>. High temperatures and humidity may present health and safety risks. Biological hazards such as bees, wasps, mosquitoes, and poison ivy continue to be present.

During the past month, the air compressor for the GWTP was removed and replaced with the new one. Health and safety concerns included the use of a forklift and numerous pinch points. The work was performed methodically to ensure a safe working environment. As a result, no health and safety incidents occurred while this work was performed.

The blower motor from Blower 103 was replaced during the week of July 10<sup>th</sup>. An engine hoist was rented to perform the task. No health and safety incidents occurred during the replacement activities.

Concern has been raised about noise levels in the blower sheds and whether the provided hearing protection is adequate for workers that spend extended time periods in the building while the blower is active. Noise levels were measured at 104 A-weighted decibels (dBA). The information was forwarded to MWH's Safety Director who reviewed the information and determined that the level of noise protection utilized is adequate. The hearing protection (ear plugs) available near the entrance of each blower shed, have Noise Reduction Ratings (NRR) of 30 dBA. By following the guidelines provided by 29 CFR 1910.95 Appendix B), the noise received by the user's ears is 81

Site Status Meeting Minutes

dBA. This level is below the OSHA standard of 85 decibels and is considered to be adequate. The appropriate method for installing hearing protection should be reviewed during the health and safety briefing before blower shed activity. This method includes:

1) Roll the ear plug in order to compress it. 2) Reach around the back of the head with one hand to pull up on the ear lobe in order to straighten the ear canal. 3) Using the other hand, insert the ear plug.

#### Groundwater Treatment Plant (GWTP) Status

The GWTP operated 87 percent of the time from May 26<sup>th</sup> to June 30<sup>th</sup> (732 out of 840 hours). The majority of this downtime was due to the installation of the new compressor, repair of the power transformer outside the GWTP, and moving the carbon units in order to have the GWTP floors redone.

On Monday, July 10<sup>th</sup>, the dual phase pumps were removed for annual servicing and cleaning.

#### Off-Site Area/SBPA ISVE Systems

The Off-Site Area In-situ Soil Vapor Extraction (ISVE) System was operational for 83 percent of the time from May 26 to June 30, 2006 (29 out of 35 days). All 42 ISVE wells and 3 air sparge wells are active.

The Still Bottoms Pond Area (SBPA) ISVE system was operational for 71 percent of the time from May 26 to June 30, 2006 (25 out of 35 days). Air Injection Well Group 1 (SVE-50, SVE-54, SVE-73, SVE-79, and SVE-81) and associated ISVE wells were active until June 22<sup>nd</sup>. On June 22<sup>nd</sup>, operation was switched to Well Group 2 (SVE-49, SVE-51, SVE-65, SVE-71, and SVE-82).

Thermal Oxidizer 1 (ThermOx 1) had a valve and thermal coupling malfunction. The necessary repairs have been made.

On Saturday, July 8<sup>th</sup>, Thermal Oxidizer 2 (ThermOx 2) shut down due to a pH alarm. A low voltage current running through the unit is affecting the pH probe. When the probe is removed and tested in a buffer solution, it reads correctly. Therefore, it appears that the problem is not with the probe itself but related to a grounding problem. Austgen Electric is currently investigating the source of the ground fault.

During the month of June, 85 gallons of free product were removed from SVE-53, and 20 gallons of free product were removed from SVE-72. MWH is currently looking into the possibility of burning off the collected free product through the thermal oxidizers.

#### Interaction with ACS Facility and Community

During a conversation with Tom Froman of ACS, he stated ACS has been making many upgrades in the past three to four weeks. They are anticipating the production of a new product for an undisclosed client in the near future. ACS will be hiring five new employees and plans to add additional employees when these operations begin.

#### **Current Issues**

MWH is currently preparing for Phase 3 of the Lower Aquifer Investigation, including installation of the sentinel wells and construction of the pumping system. On Thursday, July 13<sup>th</sup>, Area Survey of Orland Park, Illinois was on site to survey the proposed location of the sentinel wells. Drilling will be performed by Boart Longyear of Indianapolis, Indiana, and is tentatively scheduled to begin in August. Installation of the piping and pumps is also scheduled for August.

#### **MISCELLANEOUS**

Kevin Adler of the U.S. EPA addressed the issue of emergency shut-off switches for the ISVE blower sheds. MWH informed him that emergency shut-off switches are located in the control rooms adjacent to both the SBPA and Off-site blower sheds. MWH agreed to install a sign on both the On and Off-Site blower sheds indicating the location of the emergency shut-off switches.

At the end of the meeting, Kevin Adler reviewed several questions and concerns regarding the Lower Aquifer Extraction System Plan, submitted to the Agencies on June 29, 2006. MWH provided clarification and explanations to each question. Kevin said he would provide the comments in an email, but that MWH would not need to provide a formal written response to comments.

#### LOOK AHEAD

#### Field Events

- ISVE System Monitoring July 19, 2006
- Phase 3 Field Activities, Lower Aquifer Investigation August 2006

#### Reports

- Quarterly Status Report, 2<sup>nd</sup> Quarter July 2006
- Chemical Oxidation Fourth Full-Scale Application Report August 2006
- Quarterly Monitoring Report, Active Treatment Systems, 2<sup>nd</sup> Quarter August 2006

#### Health & Safety Look Ahead

- Special precautions should be taken to avoid slip hazards associated with condensation from pipes in the GWTP.
- Special precautions should be taken to avoid heat stress associated with increasing summer temperatures.
- Special precautions should be taken to avoid biological hazards such as bees, wasps, mosquitoes, and poison ivy.
- Proper PPE should be worn during monthly ISVE system monitoring.
- Precautions should be taken during trenching activities associated with the Phase 3 Lower Aquifer Investigation. The proposed trench will cross power lines, water lines, and the Perimeter Groundwater Containment System.

<u>Future Meetings</u>
Monthly Site Status Meeting – Friday, August 11, 2006, 10 a.m. at the MWH Chicago office.

JEF/CAD/PJV
J:\405\0577 ACS\0101 PM\Meetings\Meeting Minutes 2006\ACS Meeting Minutes 7-13-06.doc

Remedial Progress Report July-06 Report Date: 8/7/2006

#### **GWTP & Dewatering**

The GWTP was operational for 584 out of 648 hours (90%) from June 30 to July 27 Total Gallons treated = 873,026 gallons since 6/30/06 (27 days)

Tables, Graphs & Figures

Table - Effluent Summary

Graphs - Off-Site Dewatering

Graphs - SBPA Dewatering

#### SBPA ISVE System

System operational 589 out of 648 hours (91%) from June 30 to July 27 System monitoring was conducted on 7/19/06.

The next monitoring event is scheduled for 8/18/06.

<u>Tables, Graphs & Figures</u>
Table - Sampling Data
Graph - Mass Extraction
Graph - Total VOC Removal

#### **Product Removal**

oddet ktemo				
The Mary	06/29/06	06/30/06	07/18/06	07/21/06
SVE-52	7 -	-		-
SVE-53	-	35 gal	-	14 gal
SVE-62			-	-
SVE-72	20 gal	·	18 gal	
SVE-88	-			
DPE 61	-	1	-	

### Current Status Active Wells (33 of 46)

	0 (00 00 00)				
SVE-43	SVE-66				
SVE-44	SVE-67				
SVE-45	SVE-68				
SVE-46	SVE-69				
SVE-47	SVE-70				
SVE-48	SVE-71				
SVE-49	SVE-74				
SVE-51	SVE-75				
SVE-55	SVE-76				
SVE-56	SVE-80				
SVE-57	SVE-82				
SVE-58	SVE-83				
SVE-59	SVE-84				
SVE-60	SVE-85				
SVE-63	SVE-86				
SVE-64	SVE-87				
SVE-65	- 1-				
Air Injection Wells					
(Group 1)					
SVE-50 (OFF)					
SVE-54					
SVE-73					
SVE-79 (OFF)					
SVE-81					

#### Off-Site ISVE System

System operational 478 out of 648 hours (74%) from June 30 to July 27 System monitoring was conducted on 7/19/06.

The next monitoring event is scheduled for 8/18/06.

#### **Current Status**

Active Well	Active Wells (42 of 42)				
SVE-01	SVE-22				
SVE-02	SVE-23				
SVE-03	SVE-24				
SVE-04	SVE-25				
SVE-05	SVE-26				
SVE-06	SVE-27				
SVE-07	SVE-28				
SVE-08	SVE-29				
SVE-09	SVE-30				
SVE-10	SVE-31				
SVE-11	SVE-32				
SVE-12	SVE-33				
SVE-13	SVE-34				
SVE-14	SVE-35				
SVE-15	SVE-36				
SVE-16	SVE-37				
SVE-17	SVE-38				
SVE-18	SVE-39				
SVE-19	SVE-40				
SVE-20	SVE-41				
SVE-21	SVE-42				

Tables, Graphs & Figures

Table - Sampling Data

Graph - Mass Extraction

Graph - Total VOC Removal

#### Comments

Data presented herein is for informational purposes only. Not all data presented in this report has been validated.

#### Table

#### Summary of Effluent Analytical Results Groundwater Treatment System American Chemical Service NPL Site Griffith, Indiana

Event Date	Month 108 5/4/2006	Month 109 6/1/2006	Month 110 7/11/2006	Effluent Limits	Lab Reporting Limits
pH	7.53	7.47 /J	7.08	6-9	none
TSS	NS	NS	1.4	30	10
BOD	NS NS	NS	2.0 U/	30	2
Arsenic	NS	NS NS	4.1 B/	50	3.4
Beryllium	NS NS	NS	0.20 U/	NE	0.2
Cadmium	NS	NS	0.20 U/	4.1	0.3
Manganese	NS	NS	0.64 B/	NE	10
Mercury	NS	NS	0.10 U/	0.02  (w/DL = 0.64)	0.64
Selenium	NS	NS	1.8 U/	8.2	4.3
Thallium	NS	NS	3.3 U/	NE	5.7
Zinc	NS	NS	2.7 B/	411	1.2
Benzene	0.50 U/	0.50 U/	0.50 U/	5	0.5
Acetone	2.5 U/	2.5 U/UJ	2.5 U/	6,800	3
2-Butanone	2.5 U/	2.5 U/	2.5 U/	210	3
Chloromethane	0.50 U/	0.50 U/UJ	0.50 U/	NE	0.5
1.4-Dichlorobenzene	0.50 U/	0.50 U/	0.50 U/	NE	0.5
1,1-Dichloroethane	0.50 U/	0.50 U/	0.50 U/	NE	0.5
cis-1,2-Dichloroethene	0.50 U/	0.50 U/	0.29 J/	70	0.5
Ethylbenzene	0.50 U/	0.50 U/	0.50 U/	34	0.5
Methylene chloride	0.50 U/	0.45 J/	0.42 J/	5	0.6
Tetrachloroethene	0.50 U/	0.50 U/UJ	0.50 U/	5	0.5
Trichloroethene	0.50 U/	0.50 U/	0.50 U/	5	0.5
Vinyl chloride	0.50 U/	0.50 U/	0.84	2	0.5
4-Methyl-2-pentanone	2.5 U/	2.5 U/	2.5 U/	15	3
bis (2-Chloroethyl) ether	NS	NS	ND	9.6	9.6
bis(2-Ethylhexyl) - phthalate	NS NS	NS	ND	6	6
4 - Methylphenol	NS	NS	ND	34	10
Isophorone	NS	NS	ND	50	10
Pentachlorophenol	NS	NS	ND	1	1
PCB/Aroclor-1016	NS	NS NS	ND	0.00056 (w/DL = $0.1$ to $0.9$ )	0.5
PCB/Aroclor-1221	NS NS	NS	ND	0.00056 (w/DL = $0.1$ to $0.9$ )	0.92*
PCB/Aroclor-1232	NS	NS	ND	0.00056 (w/DL = $0.1$ to $0.9$ )	0.5
PCB/Aroclor-1242	NS	NS	ND	0.00056 (w/DL = 0.1 to 0.9)	0.5
PCB/Aroclor-1248	NS	NS NS	ND	0.00056 (w/DL = $0.1$ to $0.9$ )	0.5
PCB/Aroclor-1254	NS	NS	ND	0.00056 (w/DL = 0.1 to 0.9)	0.5
PCB/Aroclor-1260	NS	NS	ND	0.00056 (w/DL = $0.1$ to $0.9$ )	0.5

DRAFT VERSION

For Informational Purposes Only

Not all data presented here has been validated.

Notes and suffix definitions have not been updated.

#### Notes:

Bolded result indicates a exceedence of the discharge limit pH data is expressed in S.U.

Metals, VOC, SVOC and PCB data is expressed in ug/L

ND = Not detected

 $NS \hspace{0.5cm} = This \hspace{0.1cm} analyte \hspace{0.1cm} was \hspace{0.1cm} not \hspace{0.1cm} sampled \hspace{0.1cm} or \hspace{0.1cm} analyzed \hspace{0.1cm} for \hspace{0.1cm}$ 

NE = No effluent limit established.

DL = Detection limit

= Approved SW-846 method is incapable of achieving effluent limit.

#### Suffix Definitions:

\_/ = Data qualifier added by laboratory

\_ = Data qualifier added by data validator

J = Result is estimated

B = Compound is also detected in the blank

UJ = Indicates the compound or analyte was analyzed for but not detected. The sample detection limit is an estimated value

JB = Result is detected below the reporting limit and is an estimated concentration.


The compound is also detected in the method blank resulting in a potential high bias

UB = Compound or analyte is not detected at or above the indicated concentration due to blank contamination

UBJ = Analyte is not detected at or above the indicated concentration due to blank contamination, however the calibration was out of range. Therefore the concentration is estimated.

#### JEF/CDC/

Figure 1 **SBPA Water Level Status ACS NPL Site** Griffith, Indiana




P-32 **→** P-36

Target


- 1. Hollow points represent dry piezometers (data used for graphing purposes only).
- 2. The bottom elevation of the piezometers may vary due to silting of the well or removal of silt.

#### **On-Site Average Water Elevations**




JEF/TPC/CDC
209\0603 ACS\0301 GWTP\BWES and Dewatering Data\BWES Performance.2006.xls[On-Site Average Chart]

Figure 3
Off-Site Water Level Status - Piezometers
Groundwater Monitoring
ACS NPL Site
Griffith, Indiana



#### **Off-Site Average Elevations**



JEF/TPC/CDC 209\0603 ACS\0301 GWTP\BWES and Dewatering Data\BWES Performance.2006.xls[Off-Site Average Chart]

# Table 3 SBPA and Off-Site ISVE System Results for Method TO-14 (VOCs) - June 2006 American Chemical Service Griffith, Indiana

		Sampled 6/15/2006			
Compounds	Units	SBPA ISVE		Off-Site ISVE	
1,1,1-Trichloroethane	ppbv	33,000		22,000	
1,1,2,2-Tetrachloroethane	ppbv	ND	U	ND	U
1,1,2-Trichloroethane	ppbv	ND	U	140	J/J
1,1-Dichloroethane	ppbv	3,400		2,700	
1,1-Dichloroethene	ppbv	180	J/J	84	J/J
1,2-Dichloroethane	ppbv	520		760	
1,2-Dichloropropane	ppbv	570		180	
2-Butanone (Methyl Ethyl Ketone)	ppbv	1,200		5,900	
2-Hexanone	ppbv	ND	U	ND	U
4-Methyl-2-pentanone	ppbv	1,700		3,100	
Acetone	ppbv	3,600		9,700	
Benzene	ppbv	6,100		12,000	
Bromodichloromethane	ppbv	ND	U	ND	U
Bromoform	ppbv	ND	U	ND	U
Bromomethane	ppbv	ND	U	ND	U
Carbon Disulfide	ppbv	360	J/J	300	J/J
Carbon Tetrachloride	ppbv	ND	U	ND	U
Chlorobenzene	ppbv	ND	Ū.	ND -	U
Chloroethane	ppbv	380		ND	U
Chloroform	ppbv	10,000		1,800	
Chloromethane	ppbv	ND	U	ND	U
cis-1,2-Dichloroethene	ppbv	21,000		1,700	
cis-1,3-Dichloropropene	ppbv	ND	Ü	ND	U
Dibromochloromethane	ppbv	ND	U	ND	U
Ethyl Benzene	ppbv	11,000		7,900	
m,p-Xylene	ppbv	51,000	i -	34,000	
Methylene Chloride	ppbv	8,300		19,000	
o-Xylene	ppbv	23,000		12,000	
Styrene	ppbv	ND	U	ND	U
Tetrachloroethene	ppbv	56,000		18,000	
Toluene	ppbv	64,000		64,000	
trans-1,2-Dichloroethene	ppbv	150	J/J	ND	U
trans-1,3-Dichloropropene	ppbv	ND	U	ND	U
Trichloroethene	ppbv	30,000		15,000	
Vinyl Chloride	ppbv	1,400		150	J/J
Total	ppbv				
Total	lb/hr	8.106		4.984	

Notes:

#### **Qualifiers:**

NC - Not calculated

J - Result is estimated

ND - Non-detect

U - below reported quantitation limit

ppbv - parts per billion volume

\_/ - Laboratory data qualifier

lb/hr - pounds per hour

/\_ - Data validation qualifier

VOCs in lb/hr calculated based on Offsite: 1530 scfm, 75 F (6/15/06); On-site: 1580 scfm, 110 F (7/19/06)

## Table 6 SBPA and Off-Site ISVE System Results for Method TO-13 (SVOCs) - June 2006 American Chemical Service Griffith, Indiana

	Sampled 6/15/2006				
Compounds	Units	SBPA ISV	E	Off-Site IS	VE
1,2,4-Trichlorobenzene	μg	ND	U	0.88	J/J
1,2-Dichlorobenzene	μg	5.6		24	
1,3-Dichlorobenzene	μg	0.48	J/J	0.76	]/J
1,4-Dichlorobenzene	μg_	1.2		2.8	
2,4,5-Trichlorophenol	μд	ND	U	ND	U
2,4,6-Trichlorophenol	μg	ND	Ū	ND	U_
2,4-Dichlorophenol	μg	ND	U	ND	U
2,4-Dimethylphenol	μg	ND	U	ND	U
2,4-Dinitrophenol	μg	ND	U	ND	U
2,4-Dinitrotoluene	μg	ND	U	ND	U
2,6-Dinitrotoluene	μg	ND	U	ND	U
2-Chloronaphthalene	μg	ND	U	ND	U
2-Chlorophenol	μg	ND	U	ND	U
2-Methylnaphthalene	μg	0.93	J/J	4.2	
2-Methylphenol (o-Cresol)	μg	ND	U	ND	U
2-Nitroaniline	μg	ND	U	ND	U
2-Nitrophenol	μg	ND	U	ND	U
3,3'-Dichlorobenzidine	μg	ND	U	ND	U
3-Nitroaniline	μg	ND	U	ND	U
4,6-Dinitro-2-methylphenol	μg	ND	U	ND	U
4-Bromophenyl-phenyl Ether	μg	ND	U	ND	Ü
4-Chloro-3-methylphenol	μg	ND	U	ND	Ü
4-Chloroaniline	μg	ND	U	ND	U
4-Chlorophenyl-phenyl Ether	μg	ND	Ü	ND	U
4-Methylphenol/3-Methylphenol	μg	ND	U	ND	Ü
4-Nitroaniline	μg	ND	U	ND	U
4-Nitrophenol	μg	ND	U	ND	U
Acenaphthene	μg	ND	U	ND	U
Acenaphthylene	μg	ND	U	ND	U
Anthracene	μg	ND	U	ND	U
Benzo(a)anthracene	μg	ND	U	ND	U
Benzo(a)pyrene	μg	ND	U	ND	U
Benzo(b)fluoranthene	μд	ND	U	ND	U
Benzo(g,h,i)perylene	μg	ND	U	ND	U
Benzo(k)fluoranthene	μg	ND	U	ND	U
bis(2-Chloroethoxy) Methane	μg	ND	U	ND	U
bis(2-Chloroethyl) Ether	μg	0.84	J/J	2,1	
bis(2-Ethylhexyl)phthalate	μg	8.6		3.4	J/J
Butylbenzylphthalate	μg	ND	U	ND	U
Chrysene	μg	ND	U	ND	U
Dibenz(a,h)anthracene	μg	ND	U	ND	Ū
Dibenzofuran	μg	ND	U	ND	-Ū
Diethylphthalate	μg	ND	U	1.4	J/J
Dimethylphthalate	μg	ND	U	ND	U
di-n-Butylphthalate	μg	ND	ΰ	ND	U
Di-n-Octylphthalate	μg	ND -	Ū	ND	U
Fluoranthene	μg	ND	Ü	ND	U
Fluorene	μg	ND	Ū	ND	U
Hexachlorobenzene	μg	ND	U	ND	Ü
Hexachlorobutadiene	μg	0.92	J/J	2	
Hexachlorocyclopentadiene	μg	ND	U	ND	U
Hexachloroethane	μg	ND	Ū	ND	Ü
Indeno(1,2,3-c,d)pyrene	μg	ND	Ū	ND	Ū
Isophorone	μg	ND	Ū	12	
Naphthalene	μg	1.6		22	
Nitrobenzene	μg	ND	U	ND	U
N-Nitroso-di-n-propylamine	μg	ND	Ü	ND	U
N-Nitrosodiphenylamine	μg	ND	Ū	ND -	U
Pentachlorophenol	μg	ND	_ <u>u</u> -†	ND	Ü
Phenanthrene	μg	ND	Ü	ND	U
	μg	ND	Ū	ND	Ü
Phenol					
Pyrene	μg	ND	_u_	ND	U

Qualifiers:


J - Result is estimated

U - below reported quantitation limit


\_/ - Laboratory data qualifier

/\_ - Data validation qualifier <u>Notes:</u> μg - Microgram NC - Not calculated ND - Non-detect

VOC Removal Rate American Chemical Services NPL Site, Griffith, IN




Total VOCs Removed
American Chemical Services NPL Site, Griffith, IN



CONTENTS				
PAGE NO.	REFERENCE	DATE		
·				
-		<del> </del>		
	<del></del>	<del> </del>		
	·	-		
		ļ		
.				
		-		
	· .			
	· · · · · · · · · · · · · · · · · · ·			

13 7	h 06	
1150 N	ly OG forme consite (m) party O	- harm
da	Im Burkly CV	rudy !
Par	cure Custo	
4	cores 2 M	ar
11/1	24 1 1 1 4 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	
MIL	e Bristley It	ustzen
	14 1 1961	es of the
	Bonguldi Ar	ea Sing
	Mansell	
i		1 wis
Keter	~ Vagt	32580
Kes.	كالتاكف كالأراز المام والتاليات	SEPA
Proble	coker	IDEM
10 41 - 174		1. / La Marit
1740 08	em unto for	ed by must
1460 N	to over	
1442 P	hade 88-4 100, with occupant floor	cong sin at
1403 0	Who 88 - 10 160	run Eur
	ocated GAC tand	
	recent flour	

Im Campbee



Thun 3 Aug 06 1000 Amore ousite Overcest warm humid calus rain In early Am 73% Personnel ansite must Les Orosa Mike Petrich Independent one Suc Pyan Lanasky Vidomes Mark Fasak Reland Butter BUSAC Carry Renepher 1010 Photo 88-18 leaving Nat chance DPE paups on tractor to & Moved to SBFA for infollation by IES 1015 Dix as Loc Ones3 · Hoavy rain dering wight of Failed Sump pump Cause some flooding insile Guir This various 6, was purport be lettands we trackwent · On Thes. Any 1, Muit removed oxhanso she of from Thorner 1 to replace landing gasket, but full the stack was badly croded affect hour flange. Jin Camphely

Must removed creded states of took to Vidinus for repair

Must Reared neggles of interior of therman (of found pin hele leaks on side of hinit near location of gas vaper inter part. Vidinus welded patch today on side of therman white writer wait.


Therman 2 down for so bely with working on Therman 1.

645 GO to SBNA to Observe 105 re-lushilling DPG Pumps 1650 Phich 88-19 locking down at 155 Freh Installing Clary, on air in to DPE famo 1052 Plan 88-20 wing & OT IES instilling DPE pany in 51E57 well 1055 Phich 88-21 locking N et IES preparing to instill the DPE pump in SVE 55 WH 1658 Phich 88-22 Keeking N at 155 Observing Evientition of pitless adapter in well SVE L3 1059 Photo 88-23 love on Nor 18 Im Cumpled

pregaring to lawer DPE pump into 56E 63 1100 Phiete 88-24 lovien A at 165 Knowing DRE pump to Smil depthe \$ Connecting air here in well 1104 Pkoto 88 -25 Torking Wat 1ES Instilling pitters adopter onto wers 5VE 61 26 fr 1115 Plack 88-25 looking Up Showing Missing Stack on thermore I. Note he in roof for Stade 1116 Plate 88-26 Informing wat Widinus wolding Pater on thermos 1 '120 Observed must remove pelymon Tank from Elevated Stanf 9 remove angraled polymen from Tank 1135 Observed 1ES pressurize nower Institud DRE payer of charle for aux rais Found 1 DPE Prings 1844ing. Replaced Oring in pitter Adapter 1702 Lott Site for day

MI ample





Site: American Chemical Service, Inc.

Proj. #: 44728 AES [46526 RAC]

Roll: 88 Photo #9
Date: 7-13-06 Time: 1442
Photographer: Larry Campbell

Description: Photo facing southwest showing newly

recoated floor in GWTP.

Site: American Chemical Service, Inc.

Proj. #: 44728 AES [46526 RAC] Roll: 88 Photo #10

Date: 7-13-06 Time: 1443 Photographer: Larry Campbell

Description: Photo facing south showing relocated

GAC tanks so floor could be recoated.





Site:

American Chemical Service, Inc.

Proj. #:

44728 AES [46526 RAC]

Roll: Date:

88 7-13-06 Photo #11 Time: 1444

Photographer:

Larry Campbell

Description: Photo facing south showing riser pipes

from SBPA ISVE DPE pumps.

American Chemical Service, Inc. Site: [46526 RAC] 44728 AES

Proj. #: Roll:

88

Photo #12

Date:

7-13-06

Time: 1445

Photographer:

Larry Campbell

Description: Photo facing southeast showing dual phase extraction (DPE) pumps removed from SBPA

wells for cleaning.





Site: American Chemical Service, Inc.

Proj. #: 44728 AES [46526 RAC] Roll: 88 Photo #13

7-13-06 Date: Time: 1446

Photographer: Larry Campbell

Description: Photo facing down looking at end of dual phase riser pipe showing black product that had leaked from pipe.

American Chemical Service, Inc. Site: [46526 RAC] 44728 AES Proj. #:

Photo #18 88 Roll: Time: 1010 8-03-06 Date:

Larry Campbell Photographer:

Description: Photo facing north showing cleaned dual phase extraction (DPE) pumps and risers on trailer to be moved to SBPA for installation by Independent Environmental Services (IES) personnel.



Site: American Chemical Service, Inc. Proj. #: 44728 AES [46526 RAC]
Roll: 88 Photo #19

Roll: 88 Photo #19
Date: 8-03-06 Time: 1050
Photographer: Larry Campbell

Description: Photo facing down looking at IES technician installing clamp on air line to DPE pump.



Site: American Chemical Service, Inc. Proj. #: 44728 AES [46526 RAC]

Roll: 88 Photo #20 Date: 8-03-06 Time: 1052

Photographer: Larry Campbell

Description: Photo facing east showing IES technicians installing DPE pump in well SVE57. Note use of respirators when working in close proximity to open well.



Site: American Chemical Service, Inc. Proj. #: 44728 AES [46526 RAC]

Roll: 88 Photo #21 Date: 8-03-06 Time: 1055

Photographer: Larry Campbell

Description: Photo facing north showing IES technician

preparing to install DPE pump in well SVE55.



Site: American Chemical Service, Inc. Proj. #: 44728 AES [46526 RAC]

Roll: 88 Photo #22
Date: 8-03-06 Time: 1058
Photographer: Larry Campbell

Description: Photo facing north showing IES technician at well is checking the orientation of the pitless adaptor for proper alignment of the riser pipe in well SVE63..



Site: American Chemical Service, Inc.

Proj. #: 44728 AES [46526 RAC] Roll: 88 Photo #23 Date: 8-03-06 Time: 1059

Photographer: Larry Campbell

Description: Photo facing north showing IES technician

preparing to lower DPE pump into well SVE63.



Site: American Chemical Service, Inc.

Proj. #: 44728 AES [46526 RAC] Roll: 88 Photo #24

Date: 8-03-06 Time: 1100 Photographer: Larry Campbell

Description: Photo facing north showing IES technician lowering DPE pump to final depth in well SVE63 and

connecting air hose in well.



Site: American Chemical Service, Inc. Proj. #: 44728 AES [46526 RAC]

Roll: 88 Photo #25 Date: 8-03-06

Time: 1104

Photographer: Larry Campbell

Description: Photo facing west showing IES technicians

installing pitless adaptor into well SVE61.



American Chemical Service, Inc. Site:

[46526 RAC] 44728 AES Proj. #: Photo #26 Roll: 88

Time: 1115 8-03-06 Date: Photographer: Larry Campbell

Description: Photo facing up showing hole in roof of GWTP where the missing exhaust stack from thermox 1

has been removed for repair.



Site: American Chemical Service, Inc. Proj. #: 44728 AFS [146526 PAG]

Proj. #: 44728 AES [46526 RAC] Roll: 88 Photo #27

Date: 8-03-06 Time: 1116
Photographer: Larry Campbell

Description: Photo facing west in GWTP showing Vidimus welder welding patch (lighted rectangle) over

pinholes in side of thermox 1 scrubber.