



489311

620 South Capitol Avenue, Suite 330, Lansing, Michigan 48933
Telephone: (317) 291-7007 Fax: (317) 328-2666
www.CRAworld.com



**CONESTOGA-ROVERS
& ASSOCIATES**

September 9, 2010

Reference No. 056394

Mr. Sam Chummar
Remedial Project Manager
U.S. Environmental Protection Agency - Region V
77 West Jackson Boulevard (SR-6J)
Chicago, Illinois 60604-3590

Dear Mr. Chummar:

Re: Monthly Progress Report - August 2010
Former Plainwell, Inc. Mill Property Operable Unit No. 7
Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
Allegan and Kalamazoo County

As required by Task 8, Progress Reports in the Statement of Work of the Remedial Investigation and Feasibility Study (RI/FS) at the former Plainwell, Inc. Mill Property, please find attached three copies of the Progress Report No. 46 for the period of August 1, 2010 through August 31, 2010.

Should you have any questions or require any additional information, please do not hesitate to contact the undersigned.

Yours truly,

CONESTOGA-ROVERS & ASSOCIATES

Jennifer L. Quigley, P.E.

LKC/cr/5/Lan.
Encl.

cc: Paul Bucholtz (MDNRE) - three hard copies
Jim Saric (U.S. EPA) - electronic only
Erik Wilson (City of Plainwell) - electronic only
Richard Gay (Weyerhaeuser) - electronic only
Joe Jackowski (Weyerhaeuser) - electronic only
Martin Lebo (Weyerhaeuser) - electronic only
Michael Erickson (Arcadis) - electronic only
Dawn Penniman (Arcadis) - electronic only
Garry Griffith (Georgia-Pacific, LLC) - electronic only
Jeffrey Lifka (Tetra Tech) - electronic only
Gregory Carli (CRA) - electronic only
Jodie Dembowske (CRA) - electronic only

Equal
Employment Opportunity
Employer

REGISTERED COMPANY FOR
ISO 9001
ENGINEERING DESIGN

Progress Report No. 46
August 1, 2010 to August 31, 2010

Remedial Investigation and Feasibility Study
Former Plainwell, Inc. Mill Property
Plainwell, Michigan

This progress report is being submitted to the United States Environmental Protection Agency (U.S. EPA) in accordance with Task 8: Progress Reports and the Schedule for Major Deliverables contained in the Statement of Work for the Remedial Investigation/Feasibility Study (RI/FS), pursuant to the terms of the Consent Decree for the Design and Implementation of Certain Response Actions at Operable Unit No. 4 and the Plainwell, Inc. Mill Property (Site) Operational Unit No. 7 of the Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site (Consent Decree), which became effective February 22, 2005.

1. Work Performed

- Initiated design of base map showing all Phase II RI and Supplemental Phase II RI sample locations and relevant Site features
- Initiated development of draft RI Report

2. Data Received

- Portions of the data from the Phase II RI sampling activities conducted in January/February 2010 have been received and are currently undergoing quality assurance/quality control validation. The data will be tabulated and provided in future progress reports once this process is complete.
- Portions of the data from the Supplemental Phase II RI sampling activities conducted in May/June 2010 have been received and are undergoing quality assurance/quality control validation. The data will be tabulated and provided in future progress reports once this process is complete.

3. Modifications to Work Plans or Other Schedules
Proposed to, or Approved by, the U.S. EPA

- A memorandum is currently under development to document revisions to the scope of work for the former Mill Buildings, Area 3A, and Area 3B. The changes included revisions to soil boring locations due to unforeseen field conditions encountered during the May/June 2010 investigation.

4. Problems Encountered and Planned Resolution

- None

5. Work Anticipated During the Next Reporting Period

- Submittal of the memorandum entitled Summary of Modifications to Proposed Soil Boring Locations, Supplemental Phase II RI Activities, to the U.S. EPA
- Continue quality assurance/quality control validation of January/February 2010 and May/June 2010 laboratory analytical data as it is received
- Continue work on Area 3A Phase II RI Data Report as Synthetic Precipitation Leaching Procedure (SPLP) metals data specific to Area 3A is received
- Continue work on RI Report
- Completion of appropriate characterization and disposal of remaining solid IDW

6. Anticipated Development with Work during the Next Period

- Continue discussions with U.S. EPA and the City of Plainwell regarding the City's proposed use of the Area 3A portion of the Site for a new public safety complex

7. Other Relevant Information

- None