



**CONESTOGA-ROVERS
& ASSOCIATES**

US EPA RECORDS CENTER REGION 5



489348

200 W. Allegan Street, Suite 300
Plainwell, Michigan 49080-1397
Telephone: (269) 685-5181 Fax: (269) 685-5223
www.CRAworld.com

August 6, 2014

Reference No. 056394

Ms. Sheila Desai
Remedial Project Manager
U.S. Environmental Protection Agency – Region V
77 West Jackson Boulevard (SR-6J)
Chicago, Illinois 60604-3590

Dear Ms. Desai:

Re: Monthly Progress Report – July 2014
Former Plainwell, Inc. Mill Property Operable Unit No. 7
Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site
Allegan and Kalamazoo County

As required by Task 8, Progress Reports in the Statement of Work of the Remedial Investigation and Feasibility Study (RI/FS) at the former Plainwell, Inc. Mill Property, please find attached three copies of the Progress Report No. 93 for the period of July 1, 2014 through July 31, 2014.

Should you have any questions or require any additional information, please do not hesitate to contact the undersigned.

Yours truly,

CONESTOGA-ROVERS & ASSOCIATES

Jennifer L. Quigley, P.E.

JQ/52/Plw.

Encl.

cc: Paul Bucholtz (MDEQ) – three hard copies
Jim Saric (U.S. EPA) – electronic only
Leslie Kirby-Miles (U.S. EPA) – electronic only
Erik Wilson (City of Plainwell) – electronic only
Richard Gay (Weyerhaeuser) – electronic only
Kim Hughes (Weyerhaeuser) – electronic only
Martin Lebo (Weyerhaeuser) – electronic only
Garret Bondy (AMEC) – electronic only
Cynthia Draper (AMEC) – electronic only
Garry Griffith (Georgia-Pacific, LLC) – electronic only
Chase Fortenberry (Georgia-Pacific, LLC) – electronic only
Jeffrey Lifka (Tetra Tech) – electronic only
Gregory Carli (CRA) – electronic only

Equal
Employment Opportunity
Employer

**Progress Report No. 93
July 1, 2014 to July 31, 2014**

**Remedial Investigation and Feasibility Study
Former Plainwell, Inc. Mill Property
Plainwell, Michigan**

This progress report is being submitted to the United States Environmental Protection Agency (U.S. EPA) in accordance with Task 8: Progress Reports and the Schedule for Major Deliverables contained in the Statement of Work for the Remedial Investigation/Feasibility Study (RI/FS), pursuant to the terms of the Consent Decree for the Design and Implementation of Certain Response Actions at Operable Unit No. 4 and the Plainwell, Inc. Mill Property (Site) Operational Unit No. 7 of the Allied Paper, Inc./Portage Creek/Kalamazoo River Superfund Site (Consent Decree), which became effective February 22, 2005.

1. Work Performed

- Continued of development of response to U.S. EPA's April 11, 2014 comments on the Feasibility Study (FS) Report (Revision 1) and the revised FS Report (Revision 2).

2. Data Received

- None.

**3. Modifications to Work Plans or Other Schedules
Proposed to, or Approved by, the U.S. EPA**

- None.

4. Problems Encountered and Planned Resolution

- None.

5. Work Anticipated During the Next Reporting Period

- Submit response to U.S. EPA's April 11, 2014 comments on the FS Report (Revision 1) and the revised FS Report (Revision 2) on August 7, 2014.

6. Anticipated Development with Work during the Next Period

- None.

7. Other Relevant Information

- None.