

From: [Earl Liverman](#)
To: [Morell, Doug](#)
Cc: [Richard Mednick](#); sghall@ene.com; [Kevin Beaton](#); [Longley, Kirsi](#); [Terry Cundy](#)
Subject: RE: Proposed Modification to the Avery Landing EE/CA Schedule
Date: 07/13/2009 01:51 PM
Attachments: [EE-CA Modified Schedule.docx](#)

Doug,

Thank you for submitting the EE/CA modified schedule on behalf of Potlatch. The modified schedule is approved.



Earl Liverman
Federal On-Scene Coordinator
USEPA Coeur d'Alene Field Office
1910 Northwest Boulevard, Suite 208
Coeur d'Alene, Idaho 83814
Telephone: 208.664.4858
Cellular: 208.651.8709
Fax: 208.664.5829
E-Mail: liverman.earl@epa.gov

▼ "Morell, Doug" ---07/08/2009 02:30:18 PM---On behalf of Potlatch, Golder is forwarding to EP the e:amil message from Terry Cundy of Potlatch:

"Morell, Doug"
<DMorell@golder.com>

07/08/2009 02:33 PM

To: Earl Liverman/R10/USEPA/US@EPA
cc: "Terry Cundy " <Terry.Cundy@potlatchcorp.com>, "Kevin Beaton " <kjbeaton@stoel.com>, "Longley, Kirsi" <klongley@golder.com>
Subject: RE: Proposed Modification to the Avery Landing EE/CA Schedule

On behalf of Potlatch, Golder is forwarding to EP the e:amil message from Terry Cundy of Potlatch:

Earl,

Please find enclosed a revised schedule for completing the EE/CA work plans and reports as required in your July 1 email.

We will follow up with you next week to better understand how this process is intended to work and discuss this issue further. Frankly, we are confused that the report is expected before field sampling is completed. We do not understand why the approved EE/CA work plan includes the high flow sampling if that information is of no interest to EPA. We are concerned that early submission of the EE/CA Report prior

to completion of field sampling will preclude adequate evaluation of alternative remedies at the site.

I will contact you next week.

TC

Terry Cundy
Manager, Silviculture, Wildlife and Environment
Potlatch Forest Holdings
530 South Asbury, Suite 4
Moscow ID 83843
208-883-1668 Office
208-301-0410 business cell
509-552-1172 personal cell

Douglas J. Morell, Ph. D. , L.HG.
Principal
Golder Associates Inc.
18300 NE Union Hill Road, Suite 200
Redmond, Washington 98052
(425) 883-0777
dmorell@golder.com



EE-CA Modified Schedule.docx

SUMMARY OF EE/CA APPROVED SCHEDULE AND POTLATCH PROPOSED MODIFIED EE/CA SCHEDULE

EE/CA Work Plan Approved Schedule

EE/CA INVESTIGATIONS	126 days	5/4/09	10/23/09
Implement Soil Sampling Task	20 days	05/04/09	05/28/09
Install and Survey Wells	10 days	05/04/09	05/15/09
First Groundwater Sampling Event	20 days	5/18/09	6/12/09
Groundwater Hydraulic Pump Tests	5 days	06/01/09	06/05/09
First Surface Water and Sediment Sampling Event	20 days	06/01/09	06/26/09
Second Groundwater Sampling Event	20 days	09/07/09	10/02/09
Second Surface water Sampling Event	20 days	09/07/09	10/02/09
Treatability Study & Cultural Resource Evaluation	61 days	05/04/09	07/24/09
Technical Memorandum to EPA	25 days	09/21/09	10/23/09
EE/CA REPORTING	175 days	Mon 7/20/09	Fri 3/19/10
Draft EE/CA Report	130 days	Mon 07/20/09	Fri 01/15/10
EPA Review & Comment on Draft EE/CA Report	20 days	Mon 01/18/10	Fri 02/12/10
EPA Approval Final EE/CA Report	25 days	Mon 02/15/10	Fri 03/19/10

Potlatch EE/CA Modified Schedule

EE/CA INVESTIGATIONS	220days	08/03/09	07/01/10
Implement Soil Sampling Task	20 days	08/03/09	08/30/09
Install and Survey Monitoring Wells	10 days	08/03/09	08/16/09
First Groundwater Sampling Event	20 days	09/07/09	10/02/09
Groundwater Hydraulic Pump Tests	20 days	09/07/09	10/02/09
First Surface Water and Sediment Sampling Event	5 days	10/05/09	10/09/09
Second Groundwater Sampling Event	20 days	05/07/10	06/01/10
Second Surface water Sampling Event	20 days	05/07/10	06/01/10
Treatability Study & Cultural Resource Evaluation	70 days	08/17/09	12/01/09
Technical Memorandum to EPA	22 days	11/16/09	012/15/09
EE/CA REPORTING	130 days	Mon 09/20/09	Fri 3/19/10
Draft EE/CA Report	82 days	Mon 09/20/09	Fri 01/15/10
EPA Review & Comment on Draft EE/CA Report	20 days	Mon 01/18/10	Fri 02/12/10
EPA Approval Final EE/CA Report	25 days	Mon 02/15/10	Fri 03/19/10