

From: klongley@golder.com
To: [Earl Liverman/R10/USEPA/US@EPA](mailto:Earl.Liverman/R10/USEPA/US@EPA); Terry.Cundy@potlatchcorp.com
Cc: dmorell@golder.com; sbrionez@golder.com
Subject: Avery Landing EE/CA Support Plans
Date: 06/23/2009 05:03 PM

Sent on behalf of Terry Cundy

Earl,

Please find attached the revised support plans for the Avery Landing (four hardcopies are being sent via overnight mail tomorrow). These plans include ALL of the changes required by EPA that were submitted in writing in your June 2, 2009 letter (received June 3, 2009).

These work plans are being submitted under protest. As you know, on June 17, 2009, Potlatch filed a formal dispute resolution as provided for in the AOC. The dispute is focused on the changes to the support plans now required by EPA that exceed specific points in the approved EE/CA Work Plan. Again, we are very concerned that our agreements with EPA are meaningful as we move forward through this process. We assume you still have on file the set of support plans submitted to EPA on May 13, 2009 that we believe are consistent with the approved EE/CA Work Plan. In any case, Potlatch will comply with the final decision of the Director regarding this dispute.

Despite this disagreement, Potlatch remains committed to moving through this process in a timely and orderly fashion. However, the long time required to complete these work plans makes it impossible to meet the schedule laid out in the approved EE/CA Work Plan. Specifically, our opportunity to conduct sampling during spring, high flow, conditions has passed. Therefore, Potlatch proposes a modification of the schedule pursuant to section XXVI of the AOC; specifically, we will conduct the spring, high flow, sampling in the spring of 2010. This in turn will push the EE/CA report and approval into the fall of 2010.

Approved Schedule

EE/CA INVESTIGATIONS	126 days	6/4/09	10/23/09
Implement Soil Sampling Task	20 days	05/04/09	05/28/09
Install and Survey Wells	10 days	05/04/09	05/15/09
First Groundwater Sampling Event	20 days	5/18/09	6/12/09
Groundwater Hydraulic Pump Tests	5 days	06/01/09	06/05/09
First Surface Water and Sediment Sampling Event	20 days	06/01/09	06/26/09
Second Groundwater Sampling Event	20 days	09/07/09	10/02/09
Second Surface water Sampling Event	20 days	09/07/09	10/02/09
Treatability Study & Cultural Resource Evaluation	61 days	05/04/09	07/24/09
Technical	25 days	09/21/09	10/23/09

Memorandum to EPA			
EE/CA REPORTING	175 days	Mon 7/20/09	Fri 3/19/10
Draft EE/CA Report	130 days	Mon 07/20/09	Fri 01/15/10
EPA Review & Comment on Draft EE/CA Report	20 days	Mon 01/18/10	Fri 02/12/10
EPA Approval Final EE/CA Report	25 days	Mon 02/15/10	Fri 03/19/10

Modified Schedule

EE/CA INVESTIGATIONS	230days	08/03/09	07/01/10
Implement Soil Sampling Task	20 days	08/03/09	08/30/09
Install and Survey Monitoring Wells	10 days	08/03/09	08/16/09
First Groundwater Sampling Event	20 days	09/07/09	10/02/09
Groundwater Hydraulic Pump Tests	20 days	09/07/09	10/02/09
First Surface Water and Sediment Sampling Event	5 days	10/05/09	10/09/09
Second Groundwater Sampling Event	20 days	05/07/10	06/01/10
Second Surface water Sampling Event	20 days	05/07/10	06/01/10
Treatability Study & Cultural Resource Evaluation	61 days	09/07/09	12/07/09
Technical Memorandum to EPA	25 days	06/01/10	07/01/10
EE/CA REPORTING	175 days	Mon 04/20/10	Fri 12/05/10
Draft EE/CA Report	130 days	04/01/10	10/01/10
EPA Review & Comment on Draft EE/CA Report	20 days	10/01/10	10/28/10
EPA Approval Final EE/CA Report	25 days	11/01/10	12/05/10

We request your written approval of this modification. If you have another approach to address this issue, we would be happy to discuss it. At this point, we will begin implementing the various support plans. The final outcome of the dispute resolution process should not affect the steps to be taken over the next several weeks. Please do not hesitate to contact me for any further discussion.

Thanks,

Terry Terry CundyManager, Silviculture, Wildlife and EnvironmentPotlatch Forest
Holdings530 South Asbury, Suite 4 Moscow ID 83843208-883-1668 Office208-301-0410
business cell509-552-1172 personal cell

File(s) will be available for download until **13 July 2009**:

Attachment: [Support Plans EE CA Work Plan.pdf](#), 4,852.94 KB [[Fingerprint](#):
624c6bc71e8d9e3b8c30190faf076321]

You have received attachment link(s) within this email sent via Golder Associate's
Secure File Transfer. To retrieve the attachment(s), please click on the link(s).
[Accellion File Transfer](#)