


United States Environmental Protection Agency
Region III
POLLUTION REPORT

ORIGINAL

Date: Tuesday, April 25, 2006

From: Dominic Ventura



SDMS DocID

2210704

Subject:

Continuation of work
Elkton Farm Firehole
183 Zeitler Rd., Elkton, MD
Latitude: 39.6292184
Longitude: -75.8681150

POLREP No.:	21	Site #:	A3DH RV
Reporting Period:	4/17-4/20/06	D.O. #:	
Start Date:	1/31/2006	Response Authority:	CERCLA
Mob Date:	1/31/2006	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:		Contract #	
RCRIS ID #:			

Site Description

Work Mission Statement:

Safely and efficiently investigate and remove Munitions and Explosives of Concern (MEC); Materials Potentially Possessing an Explosive Hazard (MPPEH), Munitions Debris (MD) and explosively contaminated soil(TNT) from the Elkton Farms Firehole Site, as defined in EPA's geophysical study.

Current Activities

During this reporting period the intrusive activities continued within grids: B4,G6,and K5,. These activities included magging and flagging of all metal items and the hand digging/shovelling of these flagged materials.

The FOOSC continues to conduct a weekly conference call with MDE and USACE. This was instituted to assist with site communications.

The Rangemaster, originally scheduled to arrive on site on April 17 may not arrive now until either end of the week of April 24 or early May 1. The Rangemaster will be used to remotely scrape and sift Phase II grids. The USACE continues to work the Access Agreement issues with the three separate property owners.

On April 13, a large magnetic anomaly was detected in grid B4b. The anomaly is approximately 45'x 55' in area. This anomaly was not detected in the EM-61 geophysical survey. On April 20,

FOSC and MDE, USACE and Infopro personnel performed inspection of this anomaly area. It was determined that this anomaly area is an undisturbed natural geology and therefore not containing man made munitions. It will therefore be considered as part of Phase 1, hand digging will proceed in this area.

FOSC recommended to USACE and INFOPRO SSO the following health and safety upgrade recommendations:

- rigorous enforcement of proper personnel decon and hygiene,
- installation of a decon station (tent) where workers can wash down during break and end of day and where workers can be protected from elements,

In addition, EPA will perform air sampling of particulate when high volume dust (during Rangemaster ops) occurs. This is planned for the week of May 8. Two week turnaround will assist with PPE recommendations.

MPPEH RECOVERED DURING WEEK AND DISPOSITION: (SHA-Safe Holding Area)

- 4-ea 40mm tracer elements, grid G-6c, SHA
- 3-ea 40mm tracer elements, grid K-5c, SHA
- 3-ea 40mm tracer elements, grid B-4d, SHA
- 1-ea 40mm tracer element, grid B-4b, SHA
- 3-ea 40mm tracer element, grid K-5d, SHA
- 1-ea flare base, B-4d, SHA

Through Apr 20, 2006 the following stats apply:

- Total grids - 66 (200x200)
- Grids cleared - 20.00
- Percent complete - 30%
- Grids cleared this reporting period: 1.25
- Grids Government Qc'd - 19.5
- Grids failed - 0
- Total Number of digs - 24,635
- Number of live MPPEH - 681
- Pounds of MPPEH/MD found - 201
- Pounds of non MEC scrap found - 1,370

Refer to this web site for updated adobe map of site completion activities:

<https://www.epaosc.net/sites/1299/files/grid%20data%20update%20map%20060420.pdf>

Planned Removal Actions

FOSC continues to work with MDE regarding an outreach effort to the local community for munitions found on site. A fact sheet is being finalized to be followed by a press conference. FOSC is coordinating with State Fire Marshall and others to effect safe retrieval of these items.

Key Issues

On April 20, FOSC and RPM met with Farmer Sprye to provide compensation check. Sprye has initiated farming activities on Herron property.

www.epaosc.org/elktonfarmfirehole