

United States Environmental Protection Agency
Region III
POLLUTION REPORT

ORIGINAL



SDMS DocID 2210709

Date: Friday, June 09, 2006
From: Dominic Ventura

Subject:
continuation of work
Elkton Farm Firehole
183 Zeitler Rd., Elkton, MD
Latitude: 39.6292184
Longitude: -75.8681150

POLREP No.:	26	Site #:	A3DH RV
Reporting Period:	5/30 - 6/8	D.O. #:	
Start Date:	1/31/2006	Response Authority:	CERCLA
Mob Date:	1/31/2006	Response Type:	Time-Critical
Demob Date:		NPL Status:	Non NPL
Completion Date:		Incident Category:	Removal Action
CERCLIS ID #:		Contract #	
RCRIS ID #:			

Site Description

Work Mission Statement:

Safely and efficiently investigate and remove Munitions and Explosives of Concern (MEC); Materials Potentially Possessing an Explosive Hazard (MPPEH), Munitions Debris (MD) and explosively contaminated soil(TNT) from the Elkton Farms Firehole Site, as defined in EPA's geophysical study.

Current Activities

During this reporting period the intrusive activities continued within grids: I5,C2,F6 in Phase I zone and Rangemaster within Phase II and pit excavation with Taz also in Phase II.

On June 1, EPA conducted a progress meeting with the USACE, IPC, MDE and Start personnel. FOSC expressed dissatisfaction with the Rangemaster productivity. The USACE was in agreement and advised that they would request IPC to demobilize it. Rangemaster was subsequently deconned and demobed off site on June 7. The USACE advised EPA that its contractor had notified that budget was at or greater than 75%. FOSC expressed concern for last minute notification of such. After much discussion FOSC determined that IPC personnel be cut in half and that Taz, which was mobilized on June 1 would initiate pit excavation activities, as per SOW, in Phase II zone. Taz excavation of Pit 1 commenced on June 5. Refer to following site for determination of pit locations: <https://www.epaosc.net/sites/1299/files/geophysical%20survey%20map%20pits.pdf>

By end of week, June 8, the Taz had excavated within pits 1 and 2. Building debris, slag and other metal was removed from the pits. Small quantities of MD/MPPH were found, however the identification of possible asbestos, within building tiles and pipe insulation, caused IPC to pull back and establish proper PPE and support guidance. IPC mobed its CIH to establish the guidance. Start to retrieve samples for positive identification. IPC to draft an ammendment to the SSHSP governing asbestos work in Level C ppe and to establish site work zones. Pending establishment of such, work will continue next week.

On June 8 The USACE informed the FOSC of the poor performance of the TAZ. Its effectiveness at segregating the MD from the soil was essentially zero due to soil constituency. The FOSC requested the USACE to fix the problem.

On 5/24 Start personnel erected air samplers for personnel inhalation of heavy metals due to rangemaster activities as per the Site Sampling Plan. Verbal results returned this week revealed that no levels were above risk based concentrations.

MPPEH RECOVERED DURING WEEK AND DISPOSITION: (SHA-Safe Holding Area)

- 6-ea 40mm tracers, (grid I-5a)
- 1-ea partial flare, (grid I5a)
- 60-ea 40mm tracers, (Range Master)
- 1-ea 40mm HE unfuzed, (grid I5a)
- 1-ea partial flare, (Range Master)
- 30-ea 40mm tracers, (grid F6b)
- 15-ea 40mm tracers, (grid I5d)
- 1-ea partial flare base, (grid I5d)
- 2-ea 40mm tracers, (Range Master)
- 12-ea 40mm tracers, (grid I5d)
- 1-ea partial 4lb thermite bomb, (Range Master)
- 1-ea 40mm tracer, (TAZ ops grid L2)
- 1-ea 40mm tracer element, (Grid C2d)

Through June 8, 2006 the following stats apply:

Total grids - 66 (200x200)

Grids cleared - 24

Percent complete - 36%

Grids cleared this reporting period: 0.5

Grids Government Qc'd - 24

Grids failed - 0

Total Number of digs - 52,975

Number of live MPPEH - 2,880

Pounds of MPPEH/MD found - 329

Pounds of non MEC scrap found - 1,533

Refer to this web site for updated adobe map of site completion activities: <https://www.epaosc.net/sites/1299/files/grid%20data%20update%20map%20060602.pdf>

Planned Removal Actions

EPA/USACE scheduled meeting on June 13 to discuss status of project, funding, site communications and others. Work to continue in Phase II pits and Phase I grid magging and

digging.

ORIGINAL

www.epaosc.org/elktonfarmfirehole