



Environmental Control & Abatement, Inc.
P.O. Box 2038
Maryland Heights, MO 63043 (314) 291-3440
June 17, 1993

Mr. Jerry Kootman
P.G. Investments
620 St. Cyr Road
St. Louis, Missouri 63137

Re: Branch Metals - ECA Job #93-023
Additional Asbestos Piping Abatement
Balance Due \$4,000

Dear Jerry:

On Monday, June 14, Gonzalo Corvera and myself were at your facility for what we had understood was to be a meeting at 10:30 a.m. to resolve the matter of closing out this project. Evidently there must have been some misunderstanding as you were not there. Nevertheless, together with Mike Kootman we measured off the amount of work that was performed as an addition to the existing project. It was determined that we had removed a total of almost 1900 linear feet rather than the 1200 that was originally quoted.

In addition, Corvera did the following additional work that was not included in the original scope.

1. Removal of pipe insulation in rest room.
2. Cleaning of hopper by the restroom.
3. Cleaning of transite debris next to restroom.

According to our proposal, dated April 23, 1993 the additional work was all to be done in the "large warehouse". There was no reference made to the mechanical room which was shown to me by Phil last week.

Jerry, I believe we have gone over and beyond our scope of work and should in fact be entitled to additional compensation. This project needs to be closed out and you need to be provided documentation such as disposal information and air monitoring data which the regulatory authorities will no doubt be looking for in the near future. Please get in touch with me at your earliest convenience in order to take care of this matter.

Sincerely,

ENVIRONMENTAL CONTROL & ABATEMENT, INC.

W. A. Lemire

William A. Lemire
President
WAL/bjh

07KF

30290574



Superfund

4.2

0400