

Dominion – Possum Point Power Station

CCR Impoundment Closure Project

Weekly Status Report

Activities for the Week Ending: 3/13/16

- Began construction of Water Treatment at Pond D.
- Began Setting of Office trailers on Pond D pads.
- Submitted CER to DEQ. Have received comments and are addressing.
- 3rd Pour on S107 Outfall sealing

Ongoing Activities

- Mobilization of equipment associated with the wastewater treatment system.
- Stock piling of dry ash from Pond E within the pond footprint to facilitate future loading operations.
- Running Electrical to Pond D office pads.
- Demolition and repair of rail track to facilitate future offsite transport of ash.
- Sealing of toe drain at Outfall S107
- Pumping of filtered water from Ponds A, B, C and E to Pond D

Look Ahead

- Complete S107 Toe drain sealing next week.
- Continue construction of water treatment system