## **FACT SHEET – INTERNAL ONLY**

Environmental Stewardship Initiatives for PF225 Fence Construction along the Southwest Border U.S. Border Patrol Rio Grande Valley Sector September 2011



The following is a summary of the environmental stewardship initiatives undertaken by U.S. Customs and Border Protection (CBP) during the planning, construction, and post-construction stages associated with installing tactical infrastructure (TI) along the U.S./Mexico International Border in the U.S. Border Patrol (USBP) Rio Grande Valley Sector for TI sections "O-1" through "O-21." TI is a term used by the USBP to describe the physical structures that facilitate enforcement activities. These items typically include, but are not limited to, roads, vehicle and pedestrian fences, lights, gates, and boat ramps. TI constructed under CBP's Secure Border Initiative (SBI) Pedestrian Fence 225 (PF225) Program within the Rio Grande Valley Sector consisted of pedestrian fence, gates, lighting at the gates, and construction/maintenance roads along the U.S./Mexico International Border in Hidalgo and Cameron counties, Texas. TI was also proposed for construction in Starr County, Texas, but it was not constructed as of August 2011. Temporary construction staging areas and access roads were also required to build the TI. This Fact Sheet provides the environmental impacts anticipated during pre-construction planning and those actually encountered during and following construction. In addition, it describes stakeholder outreach efforts that were carried out during all phases of the project, contributing partners, and any continuing issues. This Fact Sheet is current as of August 2011. Environmental stewardship initiatives for TI constructed after August 2011 will be addressed in future publications.

On April 1, 2008, the Secretary of the U.S. Department of Homeland Security (DHS), pursuant to Section 102(c) of the Illegal Immigration Reform and Immigrant Responsibility Act (IIRIRA) of 1996, as amended, exercised the waiver authority and waived certain environmental and other laws in order to ensure the expeditious construction of TI along the U.S./Mexico International Border. The TI described in this Fact Sheet is covered by the Secretary's April 1, 2008, waiver. Although the Secretary's waiver means that CBP no longer has any specific legal obligations under the laws that are included in the waiver, the Secretary has committed DHS to responsible environmental stewardship of our valuable natural and cultural resources. CBP strongly supports the Secretary's commitment to responsible environmental stewardship. To that end, CBP prepared a pre-construction Environmental Stewardship Plan (ESP), which analyzed the potential environmental impacts associated with construction of TI. Following construction, CBP prepared an Environmental Stewardship Summary Report (ESSR), which compared the final completed action to the original planned for installation of TI.

The following is a summary of CBP's environmental stewardship efforts.

- CBP carried out environmental stewardship efforts before, during, and after construction.
- Environmental impacts that resulted from this project were both positive and negative.
- Best Management Practices (BMPs) were developed and carried out to minimize negative environmental impacts.
- Stakeholder public outreach was conducted during all phases of the project. Some of the stakeholder input resulted in changes to the project.



**Personnel-Vehicle Fence – Floating Fence** 


• CBP participated in interagency and intergovernmental coordination activities to help minimize potential environmental impacts and streamline environmental review processes. Some of the interagency and intergovernmental input also resulted in changes to the project.

After construction of the TI in the USBP Rio Grande Valley Sector, the following facts were identified:

As of August 2011, TI was (b) (7)(E)

Construction of TI is set to commence in Section (b) (7)(E)


and will be addressed in future publications.





Personnel-Vehicle Fence - Concrete Flood Protection Fence

- Approximately 312.1 acres of soil were disturbed from the construction of TI in the USBP Rio Grande Valley Sector. This represents a reduction of 179.6 acres from that anticipated prior to construction for Sections O-4 through O-19 and O-21.
- As of August 2011, approximately 15 cultural resources sites were affected in some manner by the construction
  of TI. The affects varied in magnitude from minor alternations of viewsheds near some sites to the demolition of
  historic structures. Cultural resource surveys were conducted to minimize affects.
- Wetland areas were not impacted more than anticipated in the ESP. A total of 33 wetland areas measuring 23.79 acres were identified within and adjacent to the fence and construction/maintenance corridor prior to construction. Erosion and sediment control measures were taken to minimize the impacts.
- Potential suitable habitat for two federally listed species, the ocelot and jaguarundi, were impacted. However, impacts were less than planned. Additionally, these species have not been observed in much of the project area in over 20 years. There were no impacts on federally listed plant species or critical habitats of federally listed plants or federally listed animals.



## **ENVIRONMENTAL STEWARDSHIP COMPONENTS**

CBP carried out environmental stewardship initiatives during all phases of the project, before, during, and after construction. Each component is discussed in the following paragraphs.

## PRE-CONSTRUCTION

**Environmental Stewardship Plan** – CBP commenced preparation of an Environmental Impact Statement (EIS) for the construction, operation, and maintenance of TI in the USBP Rio Grande Valley Sector in late 2007 to satisfy the requirements of the National Environmental Policy Act (NEPA) of 1969. Following the Secretary's April 1, 2008 waiver, CBP converted the Draft EIS to an ESP.

 July 2008 – Environmental Stewardship Plan for the Construction, Operation, and Maintenance of Tactical Infrastructure U.S. Border Patrol Rio Grande Valley Sector, Texas. The ESP is similar to an EIS in that it discusses the unique biological, geographical, and environmental conditions associated with the areas proposed for TI and includes BMPs and mitigation measures designed to reduce and offset potential environmental impacts. The ESP remains available to the public and is posted on the internet at: http://cbp.gov/xp/cgov/border security/ti/ti docs/.

**Biological Resources Field Surveys and Plans** – CBP carried out pre-construction surveys to identify existing vegetation and wildlife within the area of the proposed fence and construction/maintenance road corridor, construction staging areas, and construction access roads. Subsequently, a BRP was developed in coordination with the U.S. Fish and Wildlife Service (USFWS) to summarize findings and incorporate them into the ESP.

• July 2008 – Biological Resources Plan for Construction, Operation, and Maintenance of Tactical Infrastructure for Rio Grande Valley Sector, Texas.

Special attention was paid to identifying federally listed species and critical habitats of federally listed species within the project area.

**Estimated Footprint** – It was estimated prior to construction that approximately 471.2 acres of land would be disturbed from the construction of TI in the USBP Rio Grande Valley Sector. This acreage includes Sections O-1 though O-21.

Examples of potential environmental impacts and the BMPs and mitigation measures used to minimize these impacts are listed in **Table 1**. Not all anticipated environmental impacts were adverse; in fact, some were positive. CBP predicted that the installation of TI would reduce the amount of smuggling and illegal immigration, which would have a beneficial effect on national security and socioeconomics. The reduction in illegal cross-border activity would reduce foot traffic in sensitive habits and would benefit native species and their habitats.

Table 1. Potential Environmental Impacts and BMPs/Mitigation Measures Identified Prior to Construction

Potential Environmental Impact (Cultural, Species, Wetlands)	BMPs and Mitigation Measures to Reduce or Eliminate the Potential Environmental Impact			
Discovery of cultural resources in work area	<ul> <li>Halt construction until authorized to proceed by a qualified archaeologist who will coordinate with appropriate resource agencies</li> </ul>			
Discovery of federally protected species in work area	<ul> <li>Halt construction until an environmental monitor can safely remove the protected species or it moves away on its own</li> </ul>			
Wildlife impacts due to construction, fencing, and habitat fragmentation	<ul> <li>Survey the area for migratory bird nests immediately prior to construction</li> <li>Integrate small openings into the fence design to allow small animals to pass through</li> </ul>			
	<ul> <li>Integrate wildlife escape ramps into open trenches and excavations</li> <li>Relocate sabal palm trees within areas to be disturbed</li> <li>Cap vertical bollards to prevent birds from falling inside</li> </ul>			
Introduction of invasive species	<ul> <li>Wash equipment prior to use to minimize introduction of nonnative species</li> <li>Remove only the minimum amount of vegetation</li> <li>Remove invasive species that appear</li> </ul>			
Change in size of wetlands and surface waters	<ul> <li>Halt construction during heavy rains</li> <li>Design fence to allow the conveyance of water</li> <li>Avoid stream crossings at channel bends when practical alternatives exist</li> </ul>			

#### **DURING CONSTRUCTION**

CBP contracted independent environmental monitors (i.e., for biological and cultural resources) to be present during all construction activities. The monitors' responsibilities included documenting adherence to the BMPs prescribed in the ESP, identifying environmental impacts that occurred beyond those predicted in the ESP, and ensuring that federally listed species and cultural resources were not impacted by the TI construction activities.

The environmental monitors reported that most BMPs prescribed in the ESP were followed; see **Table 1** for examples of BMPs. However, some deviations did occasionally occur, including the following:

- Lack of flagging around work and parking areas
- Improper storage of petroleum, oils, and lubricants
- Concrete wash outs located outside of designated areas
- Occasional driving outside of designated areas
- Some trash items scattered as litter
- Lack of drip pans beneath equipment
- Lack of dust control measures.


No known impacts on federally listed species were documented as a result of these infractions. Most infractions did not require revegetation efforts because little to no native vegetation was removed.

Unexpected field conditions during construction occasionally required practical changes to the plan for placement and design of the TI. In these situations, CBP conducted additional environmental surveys and analyses to determine



Construction of Concrete Flood Protection Fence Section O-6

the potential environmental impacts and the appropriate BMPs needed to support the changes. Most changes to the design and placement of the TI were minor and included slight refinements of fence type and footprint to meet operational requirements.



what was anticipated prior to construction.

## **POST-CONSTRUCTION**

**Environmental Stewardship Summary Report** — CBP conducted post-construction field surveys of biological and cultural resources and prepared an ESSR.

 May 2011 – Final Environmental Stewardship Summary Report of the Construction, Operation, and Maintenance of Tactical Infrastructure Pedestrian Fence Segments O-4 Through O-21 U.S. Border Patrol Rio Grande Valley Sector, Texas.

The ESSR provided the following information:

- Identification of the final locations of TI and acreages of areas impacted
- An environmental baseline for future TI maintenance and repair efforts
- Documentation of the overall adherence and successes of the BMPs implemented during construction
- A record of the differences between the final locations and types of TI and those that were identified in the ESP.

For Sections (b) (7)(E)

and a 179.6 acre reduction in the overall disturbance area as compared to

(b) (7)(E)

The overall reduction in disturbed area results from the reduction in the length of the fence and construction/maintenance road corridor, contractors not requiring the entire width of the fence and construction/maintenance road corridor for construction, and a reduction in

the number and sizes of construction staging areas. Construction access roads used existing roadways, so no net change in roadway footprint was recorded. **Table 2** summarizes the estimated pre-construction and actual post-construction ground disturbance totals for Sections O-4 through O-19 and O-21.

Table 2. Estimated Pre-Construction and Actual Post-Construction Ground Disturbance for Sections O-4 through O-19 and O-21

Construction Activity	Estimated Disturbance in Acres (linear miles)		
Fence and Construction/Maintenance Road Corridor	368.5 (55.4)	255.3 (49.6)	-113.2 (-5.8)
Construction Staging Areas	123.2ª	56.8	-66.4
Total Impacts	491.7	312.1	-179.6

Notes: The ESP did not include the sizes of construction staging areas. They were obtained from CBP GIS data files.



Sabal Palm Relocation

Additionally, CBP's post-construction field surveys identified the following:

- As of April 2010 CBP relocated 219 Sabal Palm trees from Section O-21.
- As of August 2011, approximately 15 cultural resources sites were affected in some manner by the construction of TI. The affects varied in magnitude from minor alternations of viewsheds near some sites to the demolition of historic structures. Cultural resource surveys were conducted to minimize affects.
- Wetland areas were not impacted more than anticipated in the ESP. A total of 33 wetland areas measuring 23.79 acres were identified within and adjacent to the fence and construction/maintenance corridor prior to

construction. Erosion and sediment control measures were taken to minimize the impacts.

Potential suitable habitat for two federally listed species, the ocelot and jaguarundi, were impacted. However, impacts were less than planned. Additionally, these species have not been observed in much of the project area in over 20 years. There were no impacts on federally listed plant species or critical habitats of federally listed plants or federally listed animals. Table 3 illustrates that the actual impacts were considerably lower than what was anticipated prior to construction.

Table 3. Estimated Pre-Construction and Post-Construction Impacts on Federally Listed Species

	Animals		Plants	
Method for Species Counts	Species	Critical Habitat	Species	Critical Habitat
Federally listed species and suitable habitat identified in the Biological Resources Plan	11	3	7	1
Federally listed species observed during pre-construction surveys <sup>a</sup> or construction monitoring <sup>b</sup> within the project areas	0	0	0	0
Federally listed species and suitable habitat impacted by construction	2	0	0	0

Notes:

<sup>a</sup> Based on the proposed project area

<sup>b</sup> Based on surveys and monitoring of revised project areas

#### STAKEHOLDER OUTREACH ACTIVITIES

Throughout all phases of this project, CBP reached out to stakeholder organizations, the public and regulatory agencies to incorporate their input as potential environmental impacts were identified, evaluated, and mitigated, as necessary. Outreach efforts included the following:

 Open House – The general public was invited to receive information and provide comments at open house events in McAllen, Brownsville, and Rio Grande City, Texas, on December 11, 12, and 13, 2007, respectively. Approximately 1,000 people attended these open houses and offered hundreds of comments regarding the project.



Wildlife Opening

- **Incorporation of Comments** CBP solicited comments from the following:
  - Federal, state, and municipal government agencies
  - Non-government organizations

- Native American tribes
- o Stakeholder organizations
- Private individuals.

For the USBP Rio Grande Valley Sector, approximately 920 comments were received, considered, and incorporated into the ESP by CBP, as appropriate.

- **Government Agency Coordination** CBP directly coordinated with government agencies including the following:
  - U.S. Section, International Boundary and Water Commission
  - U.S. Army Corps of Engineers

- o U.S. Fish and Wildlife Service
- Texas State Historic Preservation Office.

The information received from the outreach efforts resulted in numerous changes to the project, including the location of construction access roads, placement of construction staging areas, and design of fence components to minimize potential environmental impacts.

# **CONTRIBUTING PF225 PROGRAM PARTNERS**

To accomplish the 2006 Congressional mandate for the DHS/CBP to construct approximately 700 miles of border fence along the U.S./Mexico International Border by the end of December 2008, the DHS enlisted the assistance and expertise of interagency departments and other governmental agencies to provide management and subject matter experts for environmental stewardship, construction, real estate acquisition, and contracting tasks. Contributing partners include the following:

- Office of Border Patrol
  - Rio Grande Valley Sector

- U.S. Army Corps of Engineers
  - Fort Worth District
  - o Galveston District.

# **CONTINUING ISSUES**

CBP's post-construction surveys identified one continuing issue that needs to be addressed in the future. Storm water that flows through the ephemeral washes crossing the fence and construction/maintenance road corridor occasionally backs-up due to insufficient drainage and creates impassable water depths along the construction/maintenance roads. Improved drainage needs to be considered in the future to rectify this issue.

CBP remains committed to environmental stewardship and will continue to monitor the TI for potential additional actions. Additional environmental monitoring and documentation will be required if TI is installed in Sections (b) (7)(E)