

## UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

## POLREP

Date: July 19, 1995  
 From: Charles Gebien, OSC, U.S. EPA, Region V  
 To: Terri Johnson, OSWER (703)603 9116  
 Rick Karl, EERB  
 H. Valetkevitch, OPA (312)353-1155  
 Don Bruce, EERB  
 Bill Messenger, EERB (312)353-9176  
 Eileen Furey, ORC (312)806-0747  
 Joe Schuessler, CDOE (312)744-5257  
 Joe Cisneros, EERB  
 US Fish and Wildlife Service, IL.  
 US Coast Guard District 9 (216)522-2738  
 Dennis Alberg, IEPA-ERU (217)782-1431  
 Subject: Autodeposition Inc. Site  
 Chicago, IL

Polrep No: Polrep 2

Site ID: WQ

D.O. No: 5001 - 05 - 373

Response Auth.: CERCLA/Emergency Response

NPL Status: NON-NPL

Action Memo. Status: Verbal approval received, awaiting sign-off

Start Date: 06/29/95

EPA Region 5 Records Ctr.



272856

CURRENT SITUATION: Removal activities continued throughout the week. Weather: 85°F - 110°F. Work progress slowed due to hot weather. See Polrep 1 for historical information.

REMOVAL ACTIVITIES TO DATE: The following removal activities were undertaken for the period of 7/11/95 thru 7/18/95:

Non-hazardous debris was collected and deposited into rolloff box. Hazardous debris was collected, sized, and loaded into a haz. rolloff box. Drums and containers in west room were staged for sampling. Small debris and floor sweepings were swept.

#### NEXT STEPS:

- Sample all drums, containers, tanks and floor sweepings.
- Sample all suspected asbestos containing material and obtain cost estimates for removal.
- Complete debris removal.

KEY ISSUES: Awaiting approval of the action memorandum.

#### COST INFORMATION:

	TO DATE	CEILING
ERCS (RES)	\$13,122 (as of 07/12/95)	\$ 50,000
TAT	\$ 6,204 (as of 07/18/95)	\$ 20,653