

## UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

## POLREP

Date: July 25, 1995  
From: Charles Gebien, OSC, U.S. EPA, Region V  
To: Terri Johnson, OSWER (703)603-9116  
Rick Karl, EERB  
H. Valetkevitch, OPA (312)353-1155  
Don Bruce, EERB  
Bill Messenger, EERB (312)353-9176  
Eileen Furey, ORC (312)886-0747  
Joe Schuessler, CDOE (312)744-5257  
Joe Cisneros, EERB  
US Fish and Wildlife Service, IL.  
US Coast Guard District 9 (216)522-2738  
Dennis Alberg, IEPA-BRU (217)782-1431

EPA Region 5 Records Ctr.



272857

Subject: Autodeposition Inc. Site  
Chicago, IL

Polrep No: Polrep 3

Site ID: WQ

D.O. No: 5001 - 05 - 373

Response Auth.: CERCLA/Emergency Response

NPL Status: NON-NPL

Action Memo. Status: Verbal approval received, awaiting sign-off

Start Date: 06/29/95

CURRENT SITUATION: Removal activities continued throughout the week. Weather: 85°F -95°F. Work progress slowed due to hot weather. See previous Polreps for historical information.

REMOVAL ACTIVITIES TO DATE: The following removal activities were undertaken for the period of 7/19/95 thru 7/24/95:  
RES continued to remove non-hazardous and hazardous debris from the work areas to rolloff boxes. All drums and containers (213 total) in the west room were staged and sampled. A room was cleaned and set-up for hazcatting samples.

## NEXT STEPS:

- Continue sampling all drums, containers, tanks and floor sweepings.
- Sample all suspected asbestos containing material and obtain cost estimates for removal.
- Initiate hazcatting of samples.
- Complete debris removal.

KEY ISSUES: Awaiting approval of the action memorandum.

## COST INFORMATION:

	TO DATE	CEILING
ERCS (RES)	\$27,430 (as of 07/24/95)	\$ 50,000
TAT	\$ 7,760 (as of 07/24/95)	\$ 20,653