

I3
12/10/99

UNITED STATES ENVIRONMENT PROTECTION AGENCY
REGION 5
EMERGENCY RESPONSE BRANCH
POLLUTION REPORT

Date: December 10, 1999

From: Pete Guria, On-Scene Coordinator

To: K. Mould, USEPA, OERR, Washington D.C E-MAIL
R. Karl, USEPA, Chief ERB, Chicago, IL E-MAIL
B. Kush, USEPA, ERB, Chief OPRS, Chicago, IL E-MAIL
S. Jansen, USEPA, ERB, ESS, Chicago, IL E-MAIL
R. Pallesen, USEPA, ORC, Chicago, IL. E-MAIL
M. Hans/ G. Narsete, USEPA, Office of Public Affairs E-MAIL
D. Jansen/R. Johnson, Illinois EPA VIA-FAX
B. Evertts, Illinois EPA VIA-FAX
J. Stepping, Christian County Solid Waste District VIA-FAX
S. Bellinski, Mayor, Pana, IL VIA-FAX
M. Henry, Senior Project Manager, Illinois DNR VIA-FAX
National Response Center, USCG, Washington, D.C VIA-FAX

Subject: South Central Terminal, CERCLA Removal Action,
Pana, Christian County, Illinois
Latitude: N 39° 22' 24.6" Longitude: W 89° 04' 57.2"

POLREP No.: 9

Site ID No.: B5D5

Reporting Period: December 3 -9, 1999

Task Order No.: 35

Start Date: July 14, 1999

Response Authority: CERCLA

Completion Date:

NPL Status: Non-NPL

CERCLIS ID #: ILD 084 309 210

I. SITUATION:

- A. December 3 through 9, 1999, removal activities were transportation and disposal (T & D) of site waste streams and excavation and demolition of tanks and contaminated soil located near tanks 117, 118, 19, and 37 continues. ADM has assumed responsibility for disposal of excavated soils around tanks and remaining liquids in tanks 116 and 119. T & D of tank 90 waste stream was initiated. The site has remained secure. Security service patrolling the grounds during non-working hours.
- B. Weather conditions: sunny, cool, occasional rain occurred during 12/9. Temperatures varied from the low 20's°F to the mid 50's°F, with mostly clear skies. Continue to water site roads for dust control.

II. ACTIONS TAKEN:

- A. Demolition of empty tanks and process piping continues. Tank bottoms were solidified and stockpiled. Scrap steel continues to be shipped to Granite City Steel for reclamation. Between December 4 and 8, 1999, five loads and approximately 90 tons of scrap steel were shipped. A total of 580 tons has been reclaimed to date. Revenue from the scrap metal sales will be credited to the site.
- B. Excavation of contaminated soil surrounding tanks 117, 118, 19, and 37 continues. Tank 115 was demolished and the scrap metal was being shipped for reclamation.
- C. Tanks 115 through 119 and Tank 32 have been accessed. The liquid material inside the tank's 115, 117, and 118 were removed and staged in tanks 116 and 119. The material that could not be pumped out of the tanks was mixed with the excavated soil and staged.
- D. On December 8, 1999, the material in the tank was heated for transportation. On December 9, 1999, approximately 10,000 gallons of hazardous waste oil was shipped to Lone Star Alternative Fuels/Greencastle WDF Facility, Greencastle, Indiana.

III. PLANS

- A. ADM will arrange disposal of contaminated soils around tanks 117, 118, 137 and 19. ADM will also arrange for the removal of liquid contents from tanks 116 and 119.
- B. Continue demolition of remaining tanks and pipelines. There are 10 tanks remaining for demolition and sludge removal. Contents of tank 32 to be solidified and land disposed.
- C. EQM T & D coordinator to arrange for lab pack disposal of poisonous waste streams (2).
- D. Continue T&D on Tank 90

IV. COSTS:

- A. Case open.
- B. Costs as of 12/9/1999:

	<u>Budgeted</u>	<u>Total To Date</u>	<u>Remaining</u>
ERRS (12/05/99)	\$750,000 ¹	\$691,087	\$58,912
U.S. EPA - Direct	\$74,400	\$19,172	\$55,228
U.S. EPA - Indirect	\$122,000	\$27,210	\$94,790
START	<u>\$25,000</u>	<u>\$23,168</u>	<u>\$1,832</u>
Total	\$971,400	\$760,637	\$210,762

- 1. T.O. ceiling increase received 11/10.

V. DISPOSITION OF WASTES:

- A. A total of 780 cubic yards (13,033 bags) of asbestos has been shipped to Chem Waste's Five Oaks landfill in Taylorville, IL, for disposal.
- B. To date a total of 672 gross tons of scrap metal has been shipped to Granite City Steel for reclamation.
- C. To date a total of 10,000 gallons of hazardous waste waste oil has been shipped Lone Star Alternative Fuels in Greencastle, IN .

END