

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
ESI-PRP Removal - Removal Polrep



EPA Region 5 Records Ctr.



393970

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region V

Subject: POLREP #5
Progress
ESI-PRP Removal
B5YS
Indianapolis, IN
Latitude: 39.9128600 Longitude: -86.2423680

To: Sue Michael, City of Indianapolis
Tom White, City of Indianapolis
Richard Wise, City of Indianapolis
Harry Atkinson, IDEM
Ryan Groves, IDEM
Megan Nagle, IDEM
George Richotte, IDEM
Jason Doerflein, Marion County Health Department
Stephen Jones, Pike Fire Department
Linda Nachowicz, U.S. EPA Region V, ERB 2
Charles Gebien, U.S. EPA Region V
John Maritote, U.S. EPA Region V
Janet Pope, U.S. EPA Region V
Debbie Keating, U.S. EPA Region V, ESS
Karen Kirchner, U.S. EPA Region V, LCD
Kendall Moore, U.S. EPA Region V, LCD
Susan Perdomo, U.S. EPA Region V, ORC
Gary Prichard, U.S. EPA Region V, ORC
John Steketee, U.S. EPA Region V, ORC
Carol Staniec, U.S. EPA Region V, Water
Kim Cussen, United Water
Nola Hicks, U.S. EPA Region V, ORC
Mark Johnson, ATSDR
Robert Darnell, U.S. Department of Justice
Stan Rigney, IDEM
Randy Braun, IDEM
USCG NRC, NRC
David Chung, U.S. EPA HQ
Jeff Kelley, U.S. EPA
Maupin Natalie, IDEM
Eric Kaufman, Marion County Health Department
Jason Sewell, IDEM

Carol Ropski, U.S. EPA Region V, ESS
 Jason Ravenscroft, Marion County Health Department
 Sherry Fielding, U.S. EPA HQ

From: Verneta Simon & Anita L. Boseman, On-Scene Coordinators

Date: 5/20/2011

Reporting Period: 5/16/2011 - 5/23/2011

1. Introduction

1.1 Background

Site Number:	B5YS	Contract Number:	
D.O. Number:		Action Memo Date:	9/30/2010
Response Authority:	CERCLA	Response Type:	PRP Oversight
Response Lead:	PRP	Incident Category:	Removal Action
NPL Status:	Non NPL	Operable Unit:	
Mobilization Date:	4/6/2011	Start Date:	4/6/2011
Demob Date:		Completion Date:	
CERCLIS ID:	INN0051050501	RCRIS ID:	
ERNS No.:		State Notification:	
FPN#:		Reimbursable Account #:	

1.1.1 Incident Category

Bankrupt Commercial Used Oils Facility

1.1.2 Site Description

See POLREP 1

1.1.2.1 Location

4910 West 86th Street, Indianapolis, Indiana 46268

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

See POLREP 1

2.1.2 Response Actions to Date

On May 16, 2011, AVS loaded and hauled out 9 loads (50,000 gallons) of oily water from the site, 6 loads (33,000 gallons) from the northeast area for treatment at United Water's facility in Cincinnati, OH and 3 loads (17,000 gallons) from the primary separator pit for treatment at Clean Water Limited's Cherokee Drive facility in Dayton, OH.

- 0.2" of rainfall was observed over the weekend.

- AVS worked to clear out the manway and sanitary line between SS-27 and SS-28 with a larger power washer attachment. Blockages which had previously hindered this line clearing and the clearing between SS-24 and SS-25 were removed.

- AVS conducted a "confined space entry" on manway SS-27 to retrieve a piece of attachment which had fallen off the pressure washer. All necessary precautions were taken and all appropriate permits were acquired for this activity.
- AVS also continued pumping oily sludge/ oily water from the bottom of the northeast area manways and storing it in the east solidification pit.
- Trihydro conducted a stormwater discharge to the City sanitary sewer under the SDA permit issued on 4/12/2011. A total volume of 41,117 gallons of water were discharged at a maximum flow rate of 325 gallons per minute.
- US EPA conducted a conference call with START, the PRP group Project Coordinator, the Heritage Group, and Asphalt Materials regarding stormwater run-on and run-off between ESI and Asphalt Materials. Also, property belonging to Asphalt Materials was fenced in by ESI. An e-mail will be sent to all on the conference call by Monday, May 23, 2011 describing a conceptual solution.

On May 17, 2011, AVS loaded and hauled out 3 loads (15,250 gallons) of oily water from the site. All 3 loads (15,250 gallons) were hauled from the northeast area for treatment at United Water's facility in Cincinnati, OH.

- No rainfall was observed overnight.
- AVS conducted continued sanitary sewer cleaning between SS-19 and SS-23. This stretch of line was cleared of all blockages and then rinsed clean with hot water.
- AVS also began clearing out the large vault adjacent to the air stripper on the northeast portion of the site. This vault was the meeting point of the 36" line and the 60" line. Vacuuming and pressure washing activities revealed approximately 4' of sludge waste at the bottom of the vault.
- Stephen J. Christensen & Associates (subcontractor for Asphalt Materials) arrived on site to shoot elevations on the Asphalt Materials parcel and the paved areas of the ESI property.

On May 18, 2011, AVS loaded and hauled out 6 loads (23,750 gallons) of oily water from the site. All 6 loads (23,750 gallons) were taken from the northeast area for treatment at United Water's facility in Cincinnati, OH.

- Approximately 0.1 inch of rain was observed yesterday; showers are expected throughout the evening.
- AVS began clearing out the 36" line which meet in the large vault adjacent to the air stripper on the northeast portion of the Site.
- AVS cleared out the 36" line which runs from the vault, in a northly direction, towards SS-23. All sludge blockage was cleared from the line and it was rinsed with hot water.
- AVS also began clearing out the 60" line which tuns southwest from the vault towards the southwest portion of the site. The length of this line is currently not known.

On May 19, 2011, AVS loaded and hauled out 1 load (4,250 gallons) of oily water from the site. The 1 load (4,250 gallons) was taken from the northeast area for treatment at United Water's facility in Cincinnati, OH.

- Approximately 0.1 inch of rain was observed yesterday; showers are expected throughout the evening.
- AVS cleared out and plugged the 16" sump in the Control Building. A "confined space entry" was staged, the pump and sample system removed, and the line was plugged.
- AVS power washed the vault where the 36" line and the 60" line meet.
- AVS also continued power washing the pavement near the frac tank storage area and the area near the solidification pits.
- AVS completed the work on the site and demobed from this task.
- Trihydro conducted a site walkthrough with contractors who are bidding on the removal activities still on site. Bids are expected back by 5/25 and the work will be awarded by 5/26.

On May 20, 2011, AVS loaded and hauled 2 loads (8,500 gallons) of oily water from the site. Both loads (8,500 gallons) were taken from the northeast area for treatment at United Water's facility in Cincinnati, OH.

- No rain was observed overnight, although showers are forecasted over the weekend.
- AVS contractors were not on site today.
- Focus Contracting arrived on site and conducted LEL monitoring inside Tank 51 and took a sample of the material still in the tank. VOC readings were found to be approximately 75 ppm inside the tank, although O2 readings were at 20.9, and LEL readings were 0%.
- A sludge sample was taken from Tank 51 and submitted for disposal analysis to Pace Analytical.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

It appears a small portion of property that belongs to Asphalt Materials has been fenced in by ESI. US EPA conducted a conference call with all parties involved and a conceptual solution was requested by US EPA for submission by Monday, May 23, 2011.

2.1.4 Progress Metrics

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Manifest #</i>	<i>Treatment</i>	<i>Disposal</i>
Oily Water	Liquid	987,930 gallons		X	
Stormwater	Liquid	231,012 gallons		X	
Tank 51 Containment	Liquid	252,650 gallons		X	

2.2 Planning Section

2.2.1 Anticipated Activities

- Review Draft Work Plan submitted by PRP Group on May 19, 2011
- Possible work on Tank 51

2.2.1.1 Planned Response Activities

None

2.2.1.2 Next Steps

US EPA will provide oversight of PRP Group removal activities

2.2.2 Issues

Wet weather is anticipated next week.

Groundwater infiltration is suspected in the sanitary sewer system on Site. Trihydro is investigating potential options for mitigating infiltration.

Standing water has been observed in several locations around the site. Warmer weather can lead to mosquito breeding in standing water. EPA has requested that Trihydro address all standing water on site as soon as possible.

2.3 Logistics Section

Not applicable.

2.4 Finance Section

2.4.1 Narrative

Not applicable.

2.5 Safety Officer

Not applicable.

2.6 Liaison Officer

Not applicable.

2.7 Information Officer

2.7.1 Public Information Officer

2.7.2 Community Involvement Coordinator

The next community meeting will be held on June 6, 2011 at 2 pm.

3. Participating Entities

3.1 Unified Command

Indiana Department of Environmental Management
Indianapolis Department of Public Works
Pike Township Fire Department
City of Indianapolis

3.2 Cooperating and Assisting Agencies

Marion County Health Department

4. Personnel On Site

US EPA
START Contractor

5. Definition of Terms

ERRS – Emergency and Rapid Response Services
IDEM – Indiana Department of Environmental Management
OSC – On-Scene Coordinator
RCRA – Resource Conservation and Recovery Act
START – Superfund Technical Assessment and Response Team
U S EPA – United States Environmental Protection Agency
POLREP – Pollution Report
ASAOC - Administrative Settlement Agreement on Consent
PRP - Potentially Responsible Party

6. Additional sources of information

6.1 Internet location of additional information/reports

For additional information, please refer to the US EPA lead removal action website at
www.epaosc.org/esi

6.2 Reporting Schedule


The next POLREP will be submitted at a date to be determined.

7. Situational Reference Materials

For additional information, please refer to the documents section at www.epaossc.org/esi



05/17/2011 AM 09:18



05/17/2011 PM 03:04

