



TETRA TECH EC, INC.

December 5, 2018  
RMAC-19-0022

Ms. Karen Barba  
Contracting Officer  
Navy BRAC PMO  
Attn: Environmental Contracts Core  
CODE RO6B2  
33000 Nixie Way, Bldg. 50  
San Diego, CA 92147

**SUBJECT: ACKNOWLEDGMENT OF MODIFICATION 12 CONTINUED  
SUSPENSION OF WORK FOR CONTRACT TASK ORDER 0007**

Ref: (1) Contract N62473-10-D-0809, Radiological Environmental Multiple Award Contract (RAD EMAC) – Contract Task Order (CTO) 0007  
(2) Navy Letter 10-D-0809-0007 with Modification 12 for Suspension of Work dated November 29, 2018  
(3) TtEC Letter RMAC-18-0007 Acknowledgment of Modification 11 Suspension of Work for Contract Task Order 0007 dated January 2, 2018

Dear Ms. Barba,

Tetra Tech EC, Inc. (TtEC) acknowledges receipt of the reference (2) letter along with the Modification 12. In accordance with your direction we will continue the suspension of all work under Task Order 0007, Parcel E, 500 Series Area Radiological Support. We understand that there will be no change in the contract completion date, scope, or price as a result of this Modification 12.

In our reference (3) acknowledgment of the Navy's issuance of Modification 11, we requested your clarification on date and period of performance under the existing contract, but did not receive a reply. Prior to the issuance of Modification 11, we had previously requested an extension in contract period of performance to align with the current status of project activities. Item 4 of the letter that accompanied Modification 11 as well as Item 4 of the current letter that accompanied Modification 12 state that "there will be no change in the contract completion date, scope, or price as result of this modification." Section F of Modification 11 showed that the delivery schedule was extended from 31-JUL-2017 to 12-DEC-2018. In this current Modification 12, Section F, the delivery schedule shows as changed from 12-DEC-2018 to 12-DEC-2019. We are requesting clarification on this variation between the letter and the contractual modification.

We note that this continued suspension of work, depending on the length of the overall delay, could result in cost impacts to the project. TtEC will take all reasonable steps to attempt to mitigate such impacts, but we reserve our right to an equitable adjustment, should it be necessary.

If you wish to discuss our clarification request, you may contact me by email at [mark.perkins@tetrattech.com](mailto:mark.perkins@tetrattech.com) or by phone at (425) 482-7632 or you may contact our Project Manager, Shanti Montgomery, at (360) 320-8519.

Sincerely,

A handwritten signature in black ink that reads "Mark Perkins". The signature is written in a cursive, flowing style.

Mark Perkins  
TtEC RAD EMAC Contracts Manager