

Pratt & Whitney
400 Main Street
East Hartford, CT 06108



Pratt & Whitney

A United Technologies Company

December 7, 2001

**State of Connecticut
Department of Environmental Protection
Bureau of Water Management
Permitting, Enforcement & Remediation Division
79 Elm Street
Hartford, CT 06106-5127**

Pratt & Whitney
CTD990672081
R-9
RDMS # 100507

Attn: Richard C. Hathaway, Jr., L.E.P.

**RE: Consent Order SRD-130
Paragraph B.1.e.(2)– Schedule for Remedial Actions**



RDMS DocID 00100507

Dear Mr. Hathaway:

In accordance with Paragraph B.8 of the above referenced Consent order, I hereby certify that:

I have personally examined and am familiar with the information submitted in this document and all attachments thereto, and I certify, based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, that the submitted information is true, accurate and complete to the best of my knowledge and belief. I understand that any false statement made in the submitted information is punishable as a criminal offense under §53-a-157b of the Connecticut General Statutes and any other applicable law.

Sincerely,

**UNITED TECHNOLOGIES CORPORATION
PRATT & WHITNEY DIVISION**

Lorin Sodell
Chief Manufacturing Engineer
Director, Facilities & Services

cc: Lauren Levine, UTC
Elsie Patton, DEP
Juan Perez, U.S. EPA
Denise Horan, Town of East Hartford
Melissa Toni, DEP
Cori Rose, ACOE



Loureiro Engineering Associates, Inc.

December 7, 2001

**State of Connecticut
Department of Environmental Protection
Bureau of Water Management
Permitting, Enforcement & Remediation Division
79 Elm Street
Hartford, CT 06106-5127**

Attn: Richard C. Hathaway, Jr., L.E.P.

**RE: Consent Order SRD-130
Paragraph B.1.e.(2)– Schedule for Remedial Actions**

Dear Mr. Hathaway:

We are herein providing notice that the approved schedule contained in Section 3.0 of the document entitled *Remedial Action Work Plan, United Technologies Corporation, Pratt & Whitney, Willow Brook and Willow Brook Pond, East Hartford, Connecticut* dated November 2000, revised May 2001 and July 2001 is being revised. A copy of the revised schedule is being submitted as an attachment to this letter for your review and approval.

The approved schedule provides for the completion of the construction activities by December 31, 2001. As a result of unforeseen conditions and expansion of the project scope, the construction activities, site restoration and the establishment of vegetation are anticipated to continue through June 2002. As a result of the extension of the overall construction period, the completion dates for post-remediation reports and Environmental Land Use Restrictions have also been extended to November 2002. It should be noted that the attached schedule contains assumptions including the ability to continue to work through the winter and that there are no increases in the overall project scope going forward. Should these assumptions prove incorrect, the overall impact to the project schedule will be evaluated and a subsequent modification, if necessary, will be submitted.

It is currently estimated that upon completion, approximately 31,600 cubic yards of contaminated soil and sediment will have been excavated and disposed of off the site. An increase of over 150 percent from the approximate 12,500 cubic yard estimate. The additional volume of contaminated soil results from two factors. First, greater than anticipated lateral and vertical extent of contamination in planned remediation areas has resulted in a significant expansion of excavation necessary to achieve remediation goals. Second, the decision to complete excavation beyond the limits required in Consent Order SRD-130 in select areas of the



DEP

December 7, 2001

Page 2 of 2

site where, due to physical constraints, the performance of future remediation would not be cost-effective or prudent.

In accordance with Paragraph B.8 of the above referenced Consent order, I hereby certify that:

I have personally examined and am familiar with the information submitted in this document and all attachments thereto, and I certify, based on reasonable investigation, including my inquiry of those individuals responsible for obtaining the information, that the submitted information is true, accurate and complete to the best of my knowledge and belief. I understand that any false statement made in the submitted information is punishable as a criminal offense under §53-a-157b of the Connecticut General Statutes and any other applicable law.

If you should have any questions or comments, please contact me or Lauren Levine of United Technologies Corporation at (860) 728-6520.


Sincerely,

LOUREIRO ENGINEERING ASSOCIATES, INC.





Brian A. Cutler, P.E., L.E.P.
Vice President

Attachment

Willow Brook/Willow Brook Pond
PCB Remediation Project
Project Schedule



Project: Willow Brook Pond Remediation
Date: Fri 12/7/01

Task  Progress 
Critical Task  Milestone 

Summary  Rolled Up Critical Task  Rolled Up Progress 
Rolled Up Task  Rolled Up Milestone 

Schedule Contingent Upon Receipt of Approvals from Town of East Hartford P&Z and Wetlands, ACOE, and DEP within timeframes stipulated.

FIGURE 3-1