



Attachment 1- Work Schedule- Artistic Printing	
Day	Duties
Monday, April 12, 2004	
Tuesday, April 13, 2004	
Wednesday, April 14, 2004	mobilization, begin building containment of any temporary storage moved on-site
Thursday, April 15, 2004	build containment for temporary storage, mobilize office trailers, office hook-ups (electrical), decon trailers, disposal boxes, Area 2 build containment
Friday, April 16, 2004	Area 2- Build containment
Saturday, April 17, 2004	Area 2- Build containment, Set-up (decon, negative air, load out, air locks)
Sunday, April 18, 2004	Day off
Monday, April 19, 2004	Area 2- Load out, Area 3- Build containment
Tuesday, April 20, 2004	Area 2- Load out, Area 3- Build containment
Wednesday, April 21, 2004	Area 2- Load out, Area 3- Set-up
Thursday, April 22, 2004	Area 2- Load out, Area 3- Load out
Friday, April 23, 2004	Area 2- Vacuum, wipe down, Area 3- Load out
Saturday, April 24, 2004	Area 2- Vacuum, wipe down, Area 3- Load out
Sunday, April 25, 2004	Day off
Monday, April 26, 2004	Area 2- Vacuum, wet wipe, Area 3- Load out, Area 4- Build containment
Tuesday, April 27, 2004	Area 2- Vacuum, wipe down, lockdown Area 3- Vacuum, wipe down, Area 4- Build containment
Wednesday, April 28, 2004	Area 2- Clearance, Area 3- Vacuum, wipe down, Area 4- Set-up
Thursday, April 29, 2004	Area 3- Vacuum, wipe down, Area 4- Load out, Area 5- Build containment
Friday, April 30, 2004	Area 3- Vacuum, wipe down, lockdown, Area 4- Load out, Area 5 Build containment
Saturday, May 01, 2004	Area 3- Clearance, Area 4- Load out, Area 5- Set-up
Sunday, May 02, 2004	Day off
Monday, May 03, 2004	Area 4- Load out, Area 5- Load out
Tuesday, May 04, 2004	Area 4- Vacuum, wipe down, Area 5- Load out
Wednesday, May 05, 2004	Area 4- Vacuum, wipe down, Area 5- Load out
Thursday, May 06, 2004	Area 4- Vacuum, wipe down, Area 5 - Vacuum, wipe down
Friday, May 07, 2004	Area 4- Vacuum, wipe down, lockdown, Area 5- Vacuum, wipe down, Area 6- Build containment, cover criicals
Saturday, May 08, 2004	Area 4- Clearance, Area 5- Vacuum wipe down, lockdown, Area 6- Set-up
Sunday, May 09, 2004	Day off
Monday, May 10, 2004	Area 5- Clearance, Area 6- Load out (crawl space)

Tuesday, May 11, 2004	Area 6- Load out (crawl space) Area 1- Build containment
Wednesday, May 12, 2004	Area 6- Load out (crawl space) Area 1- Build containment
Thursday, May 13, 2004	Area 6- Load out (crawl space), Area 1- set-up
Friday, May 14, 2004	Area 6- Vacuum, wipe down, Area 1- load out
Saturday, May 15, 2004	Area 6- Vacuum, wipe down, Area 1- Load out (server room) Area 1-load out
Sunday, May 16, 2004	Area 1- wipe down (server room) Area 1-load out
Monday, May 17, 2004	Area 6- Vacuum, wipe down, lockdown, Area 1 - Vacuum, wipe down, Area 7- Build containment
Tuesday, May 18, 2004	Area 6- Clearance, Area 1 - Vacuum, wipe down, Area 7- Build containment
Wednesday, May 19, 2004	Area 1- Vacuum, wipe down, Area 7- Set-up
Thursday, May 20, 2004	area 1- clearance, area 7- load out
Friday, May 21, 2004	Area 7- load out
Saturday, May 22, 2004	area 7- wipe down (machines)
Sunday, May 23, 2004	area 7- wipe down (machines)
Monday, May 24, 2004	area 7- wipe down (machines)
Tuesday, May 25, 2004	area 7- wipe down (machines)
Wednesday, May 26, 2004	area 7- wipe down (machines)
Thursday, May 27, 2004	area 7- wipe down
Friday, May 28, 2004	area 7- wipe down
Saturday, May 29, 2004	area 7- wipe down
Sunday, May 30, 2004	area 7- wipe down
Monday, May 31, 2004	Area 7- clearance