

/0461

MEMORANDUM

TO: Warren Dixon
USEPA Region IV OSC

cc: Gary Rogers
Neville Kingham
Richard McAllister

FROM: Tim Morrow *per*

DATE: January 9, 1991

SUBJECT: Material Handling "Gumbo" Clay
Front End Operations
Prairie Metals
Project No: 2310-90-1501

=====

On January 4, 1991, our Gary Rogers (RM) informed me that the EPA was looking for higher technology in the front-end mixing operation of the Portland Cement. I also talked with you that afternoon to discuss the primary goals the EPA was trying to accomplish and was informed of the following:

1. Accurate measurement of the Portland Cement into the "Gumbo" clay. (By weight = 3.4% Portland Cement, see attached.)
2. Continuous operation (if possible).

NOTE: One parameter required to achieve this goal is the weight of soil being introduced into the process be known in order to calculate the amount of Portland Cement required.

After my initial discussions with Gary Rogers I began contacting various companies with varying levels of expertise on the subject of material handling "Gumbo" clay. As of today I have had extensive discussions with a wide range of companies who have actual hands-on and research experience in this area, including the following:

<u>Name</u>	<u>Company</u>
Neville Kingham	Kiber Associates
Tracy Bergquist	Kiber Associates
- General Refining	
Clay Corman	C.M.C., Inc.
Dan Marks, Ph.D.	WEGS, Inc.

Mr. Warren Dixon - Memo
 January 9, 1991
 Page 2

In-House Experience

Westinghouse HAZTECH, Inc.

- G. Rogers
- K. Kinsinger
- D. Carpenter (Construction)
- M. Fox (Construction)
- T. Morrow
 - General Refining
 - Peak Oil (Incineration)
 - LaSalle, IL (Incineration)

Major site restrictions considered during the discussions were as follows:

1. Minimal work area, limited to legal property boundaries
2. Rain during project
3. Cost of Portland Cement (see attached).

The following summarizes the options suggested along with the positives and negatives associated with each option.

Option No. 1: Trackhoe mix to powerscreen to stockpile using bags

Positives:

1. Lab treatability on lagoon sediments verified 3% Portland Cement by weight.
2. Field pilot tests with 2.5% and 5% mix verified the 5% mix processed the best with no reject from the powerscreen (see attached).
3. Personnel and equipment already on site. (No additional costs in mobilization/demobilization.)
4. Process stockpile to stockpile resulting in minimal exposure of clay soils to rain.
5. Minimal personnel and equipment requirements.

2 operators	1 powerscreen
1 technician	1 conveyor
	1 trackhoe
	1 loader/dozer

6. Requires minimal area for process.
7. Know method works.

Mr. Warren Dixon - Memo
January 9, 1991
Page 3

Negatives:

1. Not continuous operation.
2. Measurement of the soil and Portland Cement not exact.
3. Bagged cement more expensive than bulk.
4. Productivity 300-400 cu. yd./day.

Option No. 2: Trackhoe mix in 20 or 30 cu. yd. box utilizing cement silo and a rubber tire loader, with weighing bucket, back to stockpile (see attached drawing).

Positives:

1. Lab treatability on lagoon sediments verified 3% Portland Cement by weight.
2. Field pilot tests with 2.5% and 5% mix verified the 5% mix processed the best with no reject from the powerscreen (see attached).
3. Accurate measurement of soil and Portland cement being mixed.
4. Partial personnel and equipment already on site (same as Option 1). Minimal mobilization/demobilization of additional personnel/equipment.
5. Process stockpile to stockpile resulting in minimal exposure of clay to rain.
6. Requires minimal area for process.
7. Bulk cement less expensive than bagged.

Negatives:

1. Not continuous operation.
2. Productivity 300-400 cu. yd./day.
3. Mobilization/demobilization of additional personnel and equipment.

1 operator	2 30-cu. yd. steel boxes
	1 cement silo
	1 rubber tire loader

4. More work area required than Option No. 1.

NOTE: If the following additional personnel and equipment were used with this option, a continuous process would be achieved (see attached drawing). However, the ARAN would be limited to the productivity of the

Mr. Warren Dixon - Memo
January 9, 1991
Page 4

powerscreens and you will have double the mechanical parts to break down.

1 operator	1 powerscreen
1 technician	1 conveyor
	1 trackhoe

Option No. 3: Raw material to powerscreen to ARAN (add Portland Cement) to stacking conveyor to stockpile.

Positives:

1. Most accurate continuous measurement of soil and Portland cement available.
2. Field pilot tests with 2.5% and 5% mix verified the 5% mix processed the best with no reject from the powerscreen (see attached).
3. Personnel and equipment already on site. (No additional costs in mobilization/demobilization.)
4. Process stockpile to stockpile resulting in minimal exposure of clay to rain.
5. Minimal personnel and equipment requirements.

3 operators	1 powerscreen
1 technician	2 conveyors
1 ARAN	1 trackhoe
	1 loader/dozer

6. Requires minimal area for process.
7. Know method works.
8. Bulk cement less expensive than bagged.

Negatives:

1. Not continuous operation.
2. Productivity limited to one powerscreen and conveyor.

Option No. 4: Powerscreen to second pugmill to powerscreen to ARAN.

Positives:

1. Continuous process.
2. Accurate measurement of the Portland Cement and soil.

Mr. Warren Dixon - Memo
January 9, 1991
Page 5

Negatives:

1. Additional work area required.
2. Additional personnel and equipment required.
 - 2 operators 1 pugmill or similar
 - 2 technicians 1 powerscreen
 - 1 conveyor
 - 1 cement silo
3. ARAN productivity will be limited to the productivity of the second pugmill.
4. Continuous process dependent on additional mechanical parts subject to breakdown.
- **5. Low availability of pugmills.
6. Estimated error in the addition of Portland Cement is $\pm 5\%$.

NOTE: See Option No. 2 drawing. Add a pugmill and remove the mix boxes.

Option No. 5: Horizontal stockpiling - disc, harrow, (see attached drawing).

1. Bottom Up

Positives:

1. More accurate measurement of soil and Portland Cement being mixed than Option No. 1.
2. Partial equipment already on site. Minimal mobilization/demobilization of additional personnel and equipment.

Negatives:

1. Spread out stockpile.
 - contaminate additional clean soil
 - larger area to protect from rain
2. Mobilization and demobilization and additional personnel and equipment required.
 - 2 operators 1 disc/harrow
 - 1 dozer
3. Additional work area required.
4. Requires bagged cement which is more expensive than bulk.

Mr. Warren Dixon - Memo
January 9, 1991
Page 6

2. Top Down

Positives:

1. More accurate measurement of soil and Portland Cement being mixed than Option No. 1.
2. Partial equipment already on site. Minimal mobilization/demobilization of additional personnel and equipment.

Negatives:

1. Spread out stockpile.
 - contaminate additional clean soil
 - larger area to protect from rain
2. Mobilization and demobilization and additional personnel and equipment required.

2 operators 1 disc/harrow
 1 dozer
3. Additional work area required.
4. Requires bagged cement which is more expensive than bulk.
5. Hard to control excavation from top down due to raw material containing debris.

Other options discussed but determined unfeasible were:

1. Volatilizers - High cost
 - chemical changes to soil could affect treatability
 - air emissions
2. Disintegrator - High cost
 - low productivity

In Summary:

Option No. 1: Trackhoe mix to powerscreen to stockpile using bags

Option No. 2: Trackhoe mix in 20 or 30 cu. yd. box utilizing cement silo and a rubber tire loader, with weighing bucket, back to stockpile (see attached drawing).

Option No. 3: Raw material to powerscreen to ARAN (add Portland Cement) to stacking conveyor to stockpile.

Mr. Warren Dixon - Memo
January 9, 1991
Page 7

Option No. 4: Powerscreen to second pugmill to powerscreen to ARAN.

Option No. 5: Horizontal stockpiling - disc, harrow, (see attached drawing).

Taking the site restrictions into consideration, in order to meet the EPA goal of accurate metering of the Portland cement, I recommend the following options in order:

1. Option No. 3
2. Option No. 2

Due to the high cost and low availability of another pugmill or similar blending machine, to meet the EPA goal of continuous operation and avoid a two-stage process, I recommend the following options in order:

1. Option No. 2
2. Option No. 1

From a total project perspective, Option No. 2, is the overall best solution.

1. Eliminates mobilization/demobilization of large amount of additional equipment which can only be utilized for the mixing process.
2. Rain delays.
3. Minimize the amount of mechanical parts in the process (reduces downtime due to equipment failure).
4. Accurate measurement.
5. Overall cost effectiveness.
6. The consistency of the feed soil can be monitored constantly and increases or decreases in the amount of Portland Cement can be accomplished.

Mr. Warren Dixon - Memo
January 9, 1991
Page 8

PORTLAND CEMENT COSTS

The field pilot tests performed at the site assumed the following:

$$1 \text{ cu. yd.} = 1 \text{ ton}$$

96 lb. of Portland cement was added to one cubic yard of soil

$$96 \text{ lb.} \div 2,000 \text{ lb.} = .048 \text{ or } 4.8\%.$$

A more accurate estimate of the weight of the raw soil required utilizing a density factor of 1.40 for this material.

$$\begin{aligned} 2,000 \text{ lb.} \times 1.40 &= 2,800 \text{ lb./cu. yd.} \\ 96 \text{ lb.} \div 2,800 &= .034 \text{ or } 3.4\% \end{aligned}$$

If 5,000 cubic yards will be processed, the following amount of Portland cement will be required (no error factor):

$$\begin{aligned} 5,000 \text{ cu. yd.} \times 1.40 &= 7,000 \text{ TN.} \\ 7,000 \text{ TN} \times .034 &= 238 \text{ TN} \end{aligned}$$

The cost for this amount of Portland cement in bags would be:

$$\begin{aligned} 238 \text{ TN.} \div 96 \text{ lb.} &= 4,958 \text{ bags} \\ 4,958 \text{ bags} \times \$4.80 &= \$23,798 \\ \$23,798 \times 1.085 \text{ G\&A} &= \$25,821 \end{aligned}$$

The cost for this amount of Portland cement in bulk would be:

$$\begin{aligned} 238 \text{ TN} \times \$70 &= \$16,660 \\ \$16,660 \times 1.085 \text{ G\&A} &= \$18,076. \end{aligned}$$

To summarize, the cost for Portland cement, on the front end, to process 5,000 cu. yd. of this material is:


$$\begin{aligned} \$18,076 &\text{ Delivered in bulk} \\ \$25,821 &\text{ Delivered in bag} \end{aligned}$$

OPTION NO. 2 - "CONTINUOUS OPERATION"


2 1 0010

OFFICE
TRAILER

ACCESS ROAD




OPTION NO. 5 "BOTTOM-UP"




NOTE: TOP-DOWN

GRADE OFF EXISTING
STOCKPILE LEVEL, CALCULATE
AREA/DEPTH, DISK/HARROW,
REMOVE EACH LIFT AFTER
MIX TO POWERSCREEN OR
STOCKPILE SEPARATELY, REPEAT


MEASURE EXACT AREA AND DEPTH
 $1' = 1,037 \text{ TN SOIL} \times .034 = 35.25 \text{ TN.}$
PORTLAND
CEMENT



WEIGH HOPPER



WEIGH HOPPER



WEIGH HOPPER



WEIGH HOPPER