

## FACSIMILE COVER SHEET



TO: LINDA JACOBSON  
COMPANY: EPA  
FACSIMILE NO: 303-312-6953

FROM: JON C. NICKEL  
COMPANY: ASARCO, LCC - EAST HELENA PLANT  
TELEPHONE: (406) 227-4529  
FACSIMILE: (406) 227-2256

DATE: June 25, 2008  
PAGES INCLUDING THIS COVER SHEET: 3

The information contained in this facsimile message is privileged and confidential, and is intended only for the use of the individual(s) named above or others who have been specifically authorized to receive it. If you are not the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you receive this communication in error, or if any problems occur with this transmission, please notify me immediately at the numbers listed above.

Asarco East Helena Plant  
CAMU Weekly Meeting  
June 25, 2008

See List of Attendees:

Summary Discussions:

The bottom, north, and west side slopes of the CAMU have been lined with the cushion layer. The trench drain area, east, and south slope are scheduled for later this week. The placement of drainage rock in the trench drain is scheduled for June 26<sup>th</sup>. The survey of the cushion layer will be completed later this week prior to loading of waste material. The installation of the two access gates to the CAMU is complete. The south haul road will be prepared with the final paving expected on June 26<sup>th</sup>. Waste hauling from the containment buildings to the CAMU is scheduled to commence on July 8<sup>th</sup>. Training for waste hauling personnel will be completed by the projected waste hauling date. IRS Environmental is scheduled to commence asbestos waste hauling on July 14<sup>th</sup>. Alternatively, IRS may mobilize the week of July 8<sup>th</sup>. The first waste material scheduled for placement will be fine material. Jon reported that no additional information as to the application of the historic preservation act on the pending cleaning and demolition work plans has been received from EPA or the State of Montana.

Waste hauling procedures were extensively discussed. Waste haul routes were confirmed. The methods to minimizing waste spillage, application of wind restrictions, and requirements for road sweeping were discussed. The responsibilities for Hydrometrics were verified. Logistics for sampling and weighing the waste material prior to placement in the CAMU will be examined later this week. URS stated that the waste-hauling timetable would need to be extended from July 30<sup>th</sup> to August 31st. Jon will write a letter to EPA that requests this extension. Timing issues were discussed with the possibility of beginning each daily waste hauling start time at 5:00 am. Safety procedures for waste hauling, county road crossing, and haul route travel will be re-enforced throughout the process.

UNU CONSTRUCTION MEETING  
JUNE 25, 2008

NAME	AFFILIATION	PRESENT/COLL-IN
Jon Nickel	ASARCO	PRESENT
Mark Rhodes	Hydrometries	Present
JOSH GELSTRAP	WOMACK	PRESENT
Mike Wignot	Hydrometries	Present
GREG Lorenson	Hydrometries	Present
SHAUN O'CONNOR	UES/CVIC	PRESENT
Randy Cook	Cleveland	Present
Bob Miller	ASARCO	Present
Brian Laurin	Cleveland	COLL-IN