

From: [Farrier, Brian](#)
To: [R4_SEMS_Records](#)
Subject: FW: AWI OU2 Monthly Progress Report for the Period February 1 - February 28, 2019
Date: Monday, March 18, 2019 9:14:35 AM
Attachments: [image002.png](#)
[Progress Report - AWI OU2 Feb 1 - Feb 28 2019.pdf](#)

Please add to the site file for the Armstrong World Industries Superfund site in Macon, GA.

From: Joe Nicolette <jnicolette@envplanning.com>
Sent: Friday, March 15, 2019 1:18 PM
To: Farrier, Brian <Farrier.Brian@epa.gov>
Cc: amy.potter@dnr.ga.gov; Timmerly Bullman <tbullman@envplanning.com>; Kirk Kessler <KKessler@envplanning.com>; John A. Ackiewicz <jaackiewicz@armstrongceilings.com>; jadavis@armstrongceilings.com; wthahn@armstrongceilings.com; Melinda Lr. Morrison <mlrmorrison@armstrongceilings.com>; Barnett, Bonnie A. <Bonnie.Barnett@dbi.com>; Josko, Nicole D. <Nicole.Josko@dbi.com>; RDavis@seyfarth.com; VAdams@adamsjordan.com; Gupta, Prashant K <prashant.gupta@honeywell.com>; Brett.Marston@arnoldporter.com; bart.seitz@bakerbotts.com; Gribben, Kirk J. <Kirk.Gribben@arconic.com>; Prezbindowski, Robert <Robert.Prezbindowski@arconic.com>; Chris.Walker@klgates.com; john.m.wilson@usace.army.mil; eldries.j.colbert@usace.army.mil
Subject: AWI OU2 Monthly Progress Report for the Period February 1 - February 28, 2019

Hi Brian,

Attached is the Monthly Progress Report submitted on behalf of the Respondents in satisfaction of the monthly progress reporting requirements under paragraph 50 of the USEPA Region 4 Administrative Settlement Agreement and Order on Consent (AOC) for Remedial Investigation/Feasibility Study, U.S. EPA Region 4, Docket No. CERCLA-04-2018-3759: Armstrong World Industries (AWI) Superfund Site, Operable Unit 2 (OU2), Macon, Macon-Bibb County, Georgia.

Should you have any questions or comments regarding this progress report or any other aspect of this project, please do not hesitate to contact me.

Best Regards, Joe

Joseph Nicolette
Senior Principal



Environmental Planning Specialists, Inc., an affiliate of Montrose Environmental Group
400 Northridge Road
Suite 400

Sandy Springs, GA 30350
Direct: (678) 336-8554
Cell: (678) 451-8288
jnicollette@envplanning.com
www.envplanning.com

NOTICE: This communication may contain privileged or other confidential information. If you are not the intended recipient, or believe that you have received this communication in error, please do not print, copy, retransmit, disseminate, or otherwise use the information. Also, please indicate to the sender that you have received this communication in error, and delete the copy you received. Thank you.



Date: March 15, 2019

Via Email

Mr. Brian Farrier
U.S. EPA Region IV
Superfund Remedial Section C
61 Forsyth Street, S.W.
Atlanta, GA 30103-8960
farrier.brian@epa.gov

Subject: Monthly Progress Report for the Period **February 1, 2019 – February 28, 2019**
Armstrong World Industries Superfund Site Operable Unit 2, Macon, GA
Administrative Settlement Agreement and Order on Consent for RI/FS Docket Number:
CERCLA-04-2018-3759

Dear Mr. Farrier:

This Monthly Progress Report is submitted on behalf of the Respondents¹ in satisfaction of the monthly progress reporting requirements under paragraph 50 of the USEPA Region 4 Administrative Settlement Agreement and Order on Consent (AOC) for Remedial Investigation/Feasibility Study, U.S. EPA Region 4, Docket No. CERCLA-04-2018-3759: Armstrong World Industries (AWI) Superfund Site, Operable Unit 2 (OU2), Macon, Macon-Bibb County, Georgia.

Activities Conducted February 1, 2019 through February 28, 2019

- EPS conducted a field survey and georeferencing of the low-lying bottomlands area and associated main drainages during high water conditions in support of the preliminary conceptual site model (CSM) development. This information provided an improved understanding of flow movement and patterns within the low-lying bottomlands area and associated drainages.
- EPS continued development of the draft COPC analysis.
- EPS continued with the development of the RI/FS documents (RI/FS Work Plan, FSP, QAPP, and HASP) and the preliminary CSM.

¹ Those parties listed in Appendix C of the of the Administrative Settlement Agreement and Order on Consent for Remedial Investigation/Feasibility Study, U.S. EPA Region 4, Docket No. CERCLA-04-2018-3759.

Joseph Nicolette
Environmental Planning Specialists, Inc. (EPS, Inc.)
400 Northridge Road
Suite 400
Sandy Springs, Georgia 30350
Direct Phone: 678-336-8554

Activities Planned for March 2019

- A meeting with EPA and EPD to preview the COPC and RI/FS sampling approach was scheduled for March 12, 2019.
- EPS will continue with the development of the CSM and the RI/FS documents (RI/FS Work Plan, FSP, QAPP, and HASP).

Problems Encountered

- The government shutdown hampered the ability of EPS and the Respondents to interact with EPA on the proposed RI/FS scope and plans. Accordingly, EPS has requested, on behalf of the Respondents, an extension for delivery of the RI/FS documents until April 30, 2019.

Validated Results of Sampling and All Other Data Obtained through Field Work


None

Additional Items

None

Should you have any questions or comments regarding this progress report or any other aspect of this project, please do not hesitate to contact me.

Sincerely,



Joseph Nicolette
Project Coordinator
EPS, Inc.

cc:

Amy Potter: GA Department of Natural Resources (via email to Amy.Potter@dnr.ga.gov)
Timmerly Bullman (via email to tbullman@envplanning.com)
Kirk Kessler (via email to kkessler@envplanning.com)
John Ackiewicz (via email to jaackiewicz@armstrongceilings.com)
Joe Davis (via email to jadavis@armstrongceilings.com)
Bill Hahn (via email to wthahn@armstrongceilings.com)
Melinda Morrison, Esq. (via email to mlrmorrison@armstrongceilings.com)
Bonnie A. Barnett, Esq. (via email to bonnie.barnett@dbr.com)
Nicole Josko, Esq. (via email to nicole.josko@dbr.com)

Rebecca Davis, Esq. (via email to rdavis@seyfarth.com)
Virgil L. Adams, Esq. (via email to vadams@adamsjordan.com)
Prashant Gupta (via email to prashant.gupta@honeywell.com)
Brett Marston, Esq. (via email to brett.marston@arnoldporter.com)
Bart Seitz, Esq. (via email to bart.seitz@bakerbotts.com)
Kirk Gribben (via email to kirk.gribben@arconic.com)
Robert Prezbindowski (via email to robert.prezbindowski@arconic.com)
Chris S. Walker, Esq. (via email to chris.walker@klgates.com)
Max Wilson (via email to john.m.wilson@usace.army.mil)
E.J. Colbert (via email to eldries.j.colbert@usace.army.m)