

09/02/2011

Page 1 of 4


1214828 - R8 SDMS

RE: Implementation Plan for Third West Substation Work Plan

Joyce Ackerman

to:

Michael.Shepherd

09/02/2011 10:41 AM

Cc:

Benjamin.Clegg, cbarnitz, dave, eldon, Margaret.Oler, Mark.Christensen, rjohnson, Robert.Hamilton, scollard

Bcc:

Joyce Ackerman

Hide Details

From: Joyce Ackerman/R8/USEPA/US Sort List...

To: Michael.Shepherd@PacifiCorp.com

Cc: Benjamin.Clegg@PacifiCorp.com, cbarnitz@utah.gov, dave@rrenviro.com, eldon@rrenviro.com, Margaret.Oler@PacifiCorp.com, Mark.Christensen@PacifiCorp.com, rjohnson@KennyConstruction.com, Robert.Hamilton@PacifiCorp.com, scollard@cve.com

Bcc: Joyce Ackerman/R8/USEPA/US

Hello to Mike and everyone - I am confirming the items that Mike and I just discussed on the telephone regarding the implementation plan:

1. It is acceptable to have perimeter monitors on the exclusion zone only, such as having four monitors surrounding the exclusion zone. The main point of having the perimeter monitors is to ensure that no fibers are escaping the exclusion zone where the public could be exposed, and likewise to make sure unprotected workers in the non-exclusion zones are not exposed. If the perimeter monitors have detections of amphibole asbestos, it means that the engineering controls are not working and immediate action needs to be taken to correct the situation.
2. Regarding air monitoring on weekends, I believe Craig Barnitz at UDEQ has proposed weekend monitoring for a few weeks to determine whether there are any detections. If there are no detections, then this requirement could be changed to less monitoring or no monitoring on weekends.
3. Regarding PPE in the exclusion zone, I am confirming that "breathing masks with 3M style filters" means a full-face or half-face respirator with P100 cartridges.

Please let me know of any questions or concerns. Thanks!

Joyce Ackerman, On-Scene Coordinator
EPA Region 8
1595 Wynkoop St.

Denver, CO 80202
Phone: 303-312-6822

-----"Shepherd, Michael" <Michael.Shepherd@PacifiCorp.com> wrote: -----

To: "'Craig Barnitz (cbarnitz@utah.gov)'" <cbarnitz@utah.gov>, Joyce Ackerman/R8/USEPA/US@EPA
From: "Shepherd, Michael" <Michael.Shepherd@PacifiCorp.com>
Date: 09/01/2011 12:56PM
Cc: "'scollard@cve.com'" <scollard@cve.com>, "Hamilton, Robert" <Robert.Hamilton@PacifiCorp.com>, "Christensen, Mark" <Mark.Christensen@PacifiCorp.com>, "Johnson, Russell" <rjohnson@KennyConstruction.com>, "Clegg, Benjamin M." <Benjamin.Clegg@PacifiCorp.com>, 'Dave Roskelley' <dave@rrenviro.com>, 'Eldon Romney' <eldon@rrenviro.com>, "Oler, Margaret" <Margaret.Oler@PacifiCorp.com>
Subject: RE: Implementation Plan for Third West Substation Work Plan

Craig and Joyce,

I wanted to follow up with both of you and see if you had a chance to review the Implementation Plan and action items below for our Third West Substation.

We plan to set up controls at this site as soon as we hear back from both of you. If you have any concerns for us, we want to address them as soon as possible to avoid having the construction schedule slip.

If you have any questions or concerns, please don't hesitate to contact us.

Thanks,

Mike Shepherd

Project Manager
Rocky Mountain Power - Major Projects
801.220.4584 Office

801.631.1310 Cell

801.220.2797 Fax
michael.shepherd@pacificorp.com

From: Shepherd, Michael
Sent: Monday, August 29, 2011 2:50 PM
To: Craig Barnitz (cbarnitz@utah.gov); Ackerman.Joyce@epamail.epa.gov
Cc: 'scollard@cve.com'; Hamilton, Robert; Christensen, Mark; Johnson, Russell; Clegg, Benjamin M.; Dave Roskelley; Eldon Romney; Oler, Margaret
Subject: RE: Implementation Plan for Third West Substation Work Plan

Craig,

Thank you for meeting with us on site today to review the implementation plan. Below are a few action items/clarifications that came up during the meeting.

Determine if the air monitors are needed around the a) controlled area and truck entrance or b) controlled area, truck entrance, and non-controlled areas of the site.

Determine if air monitors are needed during the weekends and what areas will need weekend monitoring.

RMP will send DEQ/EPA a weekly update with air monitor reports, construction updates, and any public concerns addressed that week.

Joyce is to review the implementation plan, the above action items, and provide feedback to the team.

Those are the items I tracked during the meeting today. Please let me know if there are additional walk-ons. Thank you everyone.

Thanks,

Mike Shepherd

Project Manager
Rocky Mountain Power - Major Projects
801.220.4584 Office

801.631.1310 Cell

801.220.2797 Fax
michael.shepherd@pacificorp.com

From: Shepherd, Michael
Sent: Wednesday, August 24, 2011 3:35 PM
To: Craig Barnitz (cbarnitz@utah.gov); Ackerman.Joyce@epamail.epa.gov
Cc: Clegg, Benjamin M.; 'scollard@cve.com'; King, Brian; Hamilton, Robert; Christensen, Mark; Johnson, Russell
Subject: Implementation Plan for Third West Substation Work Plan

Craig & Joyce,

Attached is Cache Valley Electric's Implementation Plan in regards to the PacifiCorp Work Plan for the Third West Substation Upgrade Project submitted June 23rd, 2011. Please review and provide comments.

Cache Valley Electric is scheduled to set up controls later this week and next week at the site. Please let us know immediately if there are major concerns with the implementation plan.

I scheduled a meeting Monday at 11:00am at the substation to walk through the plan and address any questions and concerns. Joyce, we recognize you will very likely not be able to attend but wanted to keep you informed of the meeting regardless.

Sincerely,

Mike Shepherd

Project Manager
Rocky Mountain Power - Major Projects
801.220.4584 Office

801.631.1310 Cell

801.220.2797 Fax
michael.shepherd@pacificorp.com