

HPNS Schedule Summary_BCT_Meeting_September 4, 2014

	B2	B1	C	D-1	D-2	E	E-2	F	G	UC-1	UC-2	UC-3
FS - Final			Aug-08	Nov-07		Aug-12	May-11	Apr-08				
FS Rad Addendum - Final			Jun-08	Apr-08		Aug-12	Mar-11	Mar-15				
Proposed Plan - Draft to BCT	Mar-08		Sep-08	May-08		Oct-12	May-11	Apr-15				Oct-12
Proposed Plan - Final-public	Jun-08		Jan-09	Aug-08		Feb-13	Sep-11	Jun-15				Feb-13
ROD - Draft	Aug-08		Apr-10	Feb-09	Aug-08	Jun-13	Mar-12	Oct-15	Aug-08	Feb-09	May-09	Jun-13
ROD - Draft Final	Nov-08		Aug-10	May-09	Nov-08		Sep-12		Nov-08	May-09	Aug-09	
ROD - Final	Jan-09		Oct-10	Sep-09	Aug-10	Dec-13	Nov-12	Jan-16	Feb-09	Sep-09	Dec-09	Jan-14
Parcel C ESD - Draft			Apr-14									
Parcel C ESD - Final			Sep-14									
Final TPH Closure Report			TBD	Jan-11	Jan-11	TBD			Jan-11			
Non Rad RD (for 7/18 for B)												
Non Rad RD - Draft	Feb-10		Mar-11	Mar-10		Jun-15	Jun-13	Jun-16				Sep-15
Non Rad RD - Draft Final	Jul-10		Jul-12	Oct-10		Oct-15	Mar-14	Sep-16				
Non Rad RD - Final	Dec-10		Oct-12	Feb-11		Feb-16	Aug-14	Nov-16	Oct-10	Dec-10	Dec-10	Jan-16
RAWP- Draft	Sep-12		Jan-15	Sept-13*		Aug-16	Dec-14	Jan-17	Sep-12	Mar-12	Mar-12	TBD
RAWP-Final	Nov-12		Apr-15	Jan-14		Nov-16	Apr-15	May-17	Dec-12	May-12	May-12	TBD
RAWP Draft RU-C2			Oct-12									
RAWP Final RU-C2			Mar-13									
RAWP Draft RU - C1,C4,C5			Nov-12									
RAWP Final RU- C1,C4,C5			Jun-13									
Rad RACR -Draft	Oct-11		Jul-15	Jan-15	Sep-08	Jun-15	Dec-17	Jun-18				
Rad RACR -Final	Mar-12		Oct-15	Mar-15	Dec-11	Oct-15	Jun-18	Oct-18	Dec-11	Mar-11	Mar-11	Mar-12
Non RAD RACR Draft (for 7/18 B)												
Non RAD RACR Final (for 7/18 B)												
Non RAD RACR Draft	5/1/15	Jan-15	May-16	Mar-15		Sep-20	Dec-17	Jun-18	Oct-13	Dec-12	Dec-12	TBD
Non RAD RACR Final	9/1/15	Apr-15	Aug-16	Jun-15		Jul-21	Jun-18	Oct-18	Mar-14	Feb-13	Feb-13	TBD
FOST - Draft		Feb-15			Aug-10				Jun-14	Apr-13	Apr-13	
FOST - Draft Final					Jun-11				Aug-14	May-14	May-14	
FOST - Final		May-15			Apr-12				Oct-14	Oct-14	Oct-14	

Notes:

Separate Feasibility Studies or Proposed Plans were not developed for Parcels D1,D2,G,UC-1,UC-2 and UC-3.

Parcel D was divided into four Parcels (D-1, D-2, UC-1 and G) during the Proposed Plan for Parcel D. Feasibility Study and Proposed Plan dates for Parcel D-1 reflect Parcel D.

Parcel UC-2 was developed during the Proposed Plan for Parcel C.

Parcel UC-3 was developed during the Proposed Plan for Parcel E.

Parcel C RAWP denotes dates for the Durable Cover. Parcel C RAWP for RU-C2 and RU-C1,4,5 are shown separately

Parcel C Non Rad RACR dates denote the dates for the Parcel C Durable Cover with the previously released RACRs for RU-C2 and RU-C1,4,5 as attachments

Parcel D-1 Rad RACR dates denote dates for latest of the two Rad RACRS (Parcel D-1 South).

Parcel UC-1 and UC-2 will be combined into one FOST

* denotes date change reflects earlier release of document

Yellow shaded items have been issued.

Orange shaded items show a date change since previous reporting period