

Purchasing and Related Material Status

Trade/Material	Purchase Status	Submittal Status	Estimated Material Delivery Date	Notes
Aluminum Doors, Frames & Associated Hardware	purchased	Approved As Noted	5/19 ship date for doors and frames	this is later than agreed to, we have requested that Precision Door ask Wilson Products why they are not meeting their contractual dates and what the shipping time and hardware status is as well
Glass for Aluminum Doors & Frames	purchased	all submittals including glass samples should have been received by the Architect for review	3 weeks from field measure or hold to dimensions 4/20 - originally estimated at 4/29, added rooms have been removed from scope and will determine with subcontractor delivery dates this week, 4/28 - still working with subcontractor on some coordination items and will firm up delivery dates this week	the determination for field measuring or hold to dimensions will be decided when we get closer to aluminum material arrival
Millwork	purchased	Approved As Noted	preliminarily, from submittal approval fabric is 4-6 weeks	
Fabric/Felt Wall Panels, Felt Clg Baffles	purchased	Architect has samples for review, shop drawings will be completed by sub 4/29	felt wall and ceiling material is 10-14 weeks	
Carpet	purchased	should have submittals by 5/5	preliminarily 6 weeks from submittal approval	
Signage	have received pricing from signage subcontractor, will submit relevant pieces to GSA this week received additional information from SPACE, aesthetically their product looks similar to existing, Architect has the information as of 4/25 and is looking into product details	tbd	tbd	
Demountable Partitions		preliminarily, 2-3 weeks from award for SDs/submittals, 1-2 weeks for alternate manufacturer	preliminarily 12-14 weeks for the Nello product, 6-7 weeks for the alternate product by SPACE, Inc.	
Wood Louvers	to be purchased			

NOTES:

Obtaining subcontractor interest in the project has been difficult to generate because of how busy the construction market is in general
Several subcontractors have said their pricing has been delayed because of work inefficiencies related COVID-19 virus, however no one has said that their factories have shut down, but some have warned that could be possible